

Bartlett B

September 19, 2018

Developer: Nuestra Comunidad / Windale Development

Awarding Authority: Department of Neighborhood Development

General Contractor: Bilt-Rite Construction

Construction Cost: \$ 23,633,667

Construction Period: 03/17 – 09/18

Construction Monitor: Robert Woodson

BRJP Goals: **50% Resident** **25% People of Color** **10% Female**

Project Description:

This project is located at 15 Guild Street, Roxbury MA, 02119. Bartlett B is comprised of 60 mixed income units. 22 market rate units, 38 units (12 @30% AMI, 3 @ 50% AMI, 17 @ 60% AMI and 6 @ 80% AMI) and commercial space.

Boston Employment Commission Project Review

I. Overall Numerical Compliance

Report Run Date: 09/10/18

Includes Work Records from: 03/17 – 08/18

# Workhours	# Workers	# Contractors	% Residents	% People of Color	% Female
104,639	522	27	45%	64%	7%

II. Numerical Compliance by Major Trades

Report Run Date: 09/10/18

Includes Work Records From: 03/17 – 08/18

Trade	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Carpenter	49,775	169	30%	52%	6%
Laborer	17,943	132	66%	81%	13%
Iron Worker	5,660	57	41%	81%	1%
Sprinkler Fitter	4,933	11	94%	79%	16%
Electrician	4,857	13	53%	100%	11%

III. Numerical Compliance by Major Contractor

Report Run Date: 09/10/18

Includes Work Records From: 03/17 – 08/18

Contractor	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Tara Construction	46,497	132	31%	55%	6%
<i>Tara Construction employs Carpenters and Laborers.</i>					
Federal Concrete	8,495	74	45%	63%	15%
<i>Federal Concrete employs Carpenters, Laborers, and Iron Workers.</i>					
Community Restoration	6,212	17	99%	100%	4%
<i>Community Restoration employs Masons and Laborers.</i>					
Metro Equipment	5,437	19	70%	67%	13%
<i>Metro Equipment employs Equipment Operators and Laborers.</i>					
Fire Code Design, LLC	4,965	12	94%	79%	15%
<i>Fire Code Design, LLC employs Sprinkler Fitters and Laborers.</i>					

BRJP Highlights and Concerns:

- The projects overall percentages are adequate, though some subcontractors could have performed better in meeting the employment standards.
- Of the top 5 trades for work hours performed, the Carpenters (30%R & 6%F) and Iron Workers (41%R & 1%F) are the only trades currently not meeting the employment standards relating to Boston residents or females.
- As of 9/6/18, 149 Boston residents have been reported. 32 of the 149 reported resident's residency remain unverified.
- As the project winds down, remaining subcontractors should attempt to maintain resident and female workforce participation.

RECOMMENDATIONS:

- Subcontractors, who are currently mobilized on site, should plan to maximize remaining resident and female hours.
- Workers residency should be verified as soon as they arrive on site. A 90% Boston Resident verification rate is the standard.

ATTACHMENTS:

- PROJECT STATISTICAL REPORT *by trade*
- PROJECT STATISTICAL REPORT *by contractor*
- HISTORY REPORT FOR CONTRACTORS

Date Range: 07/01/2009 - 09/10/2018

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
--	-------------	------------------	-------------	----------------	------	----------	-----	--------

Carpenter

Contractor: FEDERAL CONCRETE	5,241.4	2,133.0 40.7%	2,825.5 53.9%	995.5 19.0%	35	11	15	5
Contractor: MARGUERITE CONCRETE	70.5	14.0 19.9%	46.0 65.2%	0.0 0.0%	4	1	1	0
Contractor: NORTH EAST FOAM SOLLUTIO	586.0	48.0 8.2%	288.0 49.1%	0.0 0.0%	7	1	4	0
Contractor: TARA CONSTRUCTION	43,877.3	12,594.3 28.7%	22,785.8 51.9%	1,814.3 4.1%	123	36	64	7
Trade Totals	49,775.2	14,789.3 29.7%	25,945.3 52.1%	2,809.8 5.6%	169	49	84	12

Cement Finisher

Contractor: MARGUERITE CONCRETE	458.0	63.0 13.8%	151.0 33.0%	47.0 10.3%	29	3	6	2
Trade Totals	458.0	63.0 13.8%	151.0 33.0%	47.0 10.3%	29	3	6	2

Electrician

Contractor: PAN ELECTRIC COMPANY IN	4,857.3	2,556.3 52.6%	4,857.3 100.0%	508.0 10.5%	13	4	13	3
Trade Totals	4,857.3	2,556.3 52.6%	4,857.3 100.0%	508.0 10.5%	13	4	13	3

Elevator Const(Mech)

Contractor: KONE ELEVATOR INC.	632.0	0.0 0.0%	0.0 0.0%	64.0 10.1%	7	0	0	2
Trade Totals	632.0	0.0 0.0%	0.0 0.0%	64.0 10.1%	7	0	0	2

Equipment Operator

Contractor: HAYWARD BAKER INC.	338.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0
Contractor: MARGUERITE CONCRETE	118.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
Contractor: METRO EQUIPMENT CORP.	1,318.0	1,318.0 100.0%	837.0 63.5%	0.0 0.0%	2	2	1	0
Contractor: SEA & SHORE CONTRACTING	85.3	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Trade Totals	1,860.3	1,318.0 70.9%	837.0 45.0%	0.0 0.0%	19	2	1	0

Date Range: 07/01/2009 - 09/10/2018

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Field Engineer								
Contractor: HAYWARD BAKER INC.	64.0	0.0 0.0%	64.0 100.0%	0.0 0.0%	1	0	1	0
Trade Totals	64.0	0.0 0.0%	64.0 100.0%	0.0 0.0%	1	0	1	0

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Floor Layer								
Contractor: CARPETS UNLIMITED	472.0	324.0 68.6%	472.0 100.0%	0.0 0.0%	2	1	2	0
Contractor: J.C. FLOOR COVERING INC.	1,107.0	629.0 56.8%	810.0 73.2%	0.0 0.0%	10	4	7	0
Trade Totals	1,579.0	953.0 60.4%	1,282.0 81.2%	0.0 0.0%	12	5	9	0

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
HVAC								
Contractor: ENVIRONMENTAL SYSTEMS E	4,428.0	2,444.0 55.2%	3,340.0 75.4%	0.0 0.0%	5	3	4	0
Trade Totals	4,428.0	2,444.0 55.2%	3,340.0 75.4%	0.0 0.0%	5	3	4	0

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Insulator								
Contractor: DYNAMIC INSULATION	624.0	120.0 19.2%	128.0 20.5%	120.0 19.2%	7	1	2	1
Trade Totals	624.0	120.0 19.2%	128.0 20.5%	120.0 19.2%	7	1	2	1

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Iron Worker								
Contractor: BARRY WELDING & IRON WO	3,256.5	1,511.5 46.4%	3,256.5 100.0%	32.0 1.0%	9	6	9	1
Contractor: FEDERAL CONCRETE	1,118.0	789.0 70.6%	805.0 72.0%	8.0 0.7%	22	6	8	1
Contractor: MPS PRODUCTS CORP.	1,250.5	13.5 1.1%	543.5 43.5%	0.0 0.0%	25	1	10	0
Contractor: TELECONSTRUCTORS INC	35.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Trade Totals	5,660.0	2,314.0 40.9%	4,605.0 81.4%	40.0 0.7%	57	13	27	2

Date Range: 07/01/2009 - 09/10/2018

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empis	Resident	POC	Female
Laborer								
Contractor: BILT-RITE CONSTRUCTION	508.8	500.0 98.3%	8.8 1.7%	0.0 0.0%	2	1	1	0
Contractor: COMMUNITY RESTORATION	4,023.5	4,023.5 100.0%	4,023.5 100.0%	251.0 6.2%	8	8	8	1
Contractor: FEDERAL CONCRETE	2,135.5	864.5 40.5%	1,695.5 79.4%	243.5 11.4%	17	6	9	1
Contractor: FIRE CODE DESIGN, LLC	32.0	32.0 100.0%	32.0 100.0%	0.0 0.0%	1	1	1	0
Contractor: HAYWARD BAKER INC.	10.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Contractor: MARGUERITE CONCRETE	711.0	81.0 11.4%	207.0 29.1%	0.0 0.0%	31	1	9	0
Contractor: MAX SONTZ ROOFING, CO., I	216.8	0.0 0.0%	0.0 0.0%	9.0 4.2%	2	0	0	1
Contractor: MCNEIL CLEANERS	1,111.0	1,111.0 100.0%	1,111.0 100.0%	100.0 9.0%	2	2	2	1
Contractor: METRO EQUIPMENT CORP.	4,118.5	2,481.5 60.3%	2,823.5 68.6%	726.5 17.6%	17	8	13	4
Contractor: NEW ENGLAND GYPSUMFLO	525.8	0.0 0.0%	441.3 83.9%	0.0 0.0%	19	0	15	0
Contractor: NORTH EAST FOAM SOLLUTIO	264.0	192.0 72.7%	192.0 72.7%	24.0 9.1%	4	2	2	1
Contractor: O'NEIL MASONRY	1,008.0	192.0 19.0%	992.0 98.4%	0.0 0.0%	6	1	5	0
Contractor: RICMOR CONSTRUCTION INC	572.0	236.0 41.3%	244.0 42.7%	16.0 2.8%	10	1	2	1
Contractor: TARA CONSTRUCTION	2,619.5	2,014.5 76.9%	2,611.5 99.7%	1,010.0 38.6%	9	6	8	2
Contractor: TELECONSTRUCTORS INC	87.0	28.0 32.2%	87.0 100.0%	0.0 0.0%	3	1	3	0
Trade Totals	17,943.3	11,756.0 65.5%	14,469.0 80.6%	2,380.0 13.3%	132	38	78	12
Mason								
Contractor: COMMUNITY RESTORATION	2,188.5	2,138.0 97.7%	2,188.5 100.0%	0.0 0.0%	9	7	9	0
Contractor: O'NEIL MASONRY	576.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
Trade Totals	2,764.5	2,138.0 77.3%	2,188.5 79.2%	0.0 0.0%	14	7	9	0
Oiler								
Contractor: HAYWARD BAKER INC.	113.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Trade Totals	113.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
Painter								
Contractor: KRIAL PAINTINGS	1,812.0	1,812.0 100.0%	1,812.0 100.0%	152.0 8.4%	5	5	5	1
Trade Totals	1,812.0	1,812.0 100.0%	1,812.0 100.0%	152.0 8.4%	5	5	5	1
Piledriver								
Contractor: HAYWARD BAKER INC.	16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Contractor: SEA & SHORE CONTRACTING	174.5	66.0 37.8%	40.5 23.2%	0.0 0.0%	4	1	1	0
Trade Totals	190.5	66.0 34.6%	40.5 21.3%	0.0 0.0%	5	1	1	0
Plasterer								
Contractor: RICMOR CONSTRUCTION INC	392.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Trade Totals	392.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Plumber								
Contractor: D J PLUMBING & HEATING	4,355.0	1,451.5 33.3%	2,173.0 49.9%	0.0 0.0%	13	6	6	0
Trade Totals	4,355.0	1,451.5 33.3%	2,173.0 49.9%	0.0 0.0%	13	6	6	0
Roofer								
Contractor: MAX SONTZ ROOFING, CO., I	1,839.3	507.8 27.6%	1,474.0 80.1%	0.0 0.0%	6	2	4	0
Trade Totals	1,839.3	507.8 27.6%	1,474.0 80.1%	0.0 0.0%	6	2	4	0
Sprinkler Fitter								
Contractor: FIRE CODE DESIGN, LLC	4,933.0	4,618.0 93.6%	3,884.5 78.7%	767.0 15.5%	11	8	7	2
Trade Totals	4,933.0	4,618.0 93.6%	3,884.5 78.7%	767.0 15.5%	11	8	7	2

Date Range: 07/01/2009 - 09/10/2018

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
Waterproof								
Contractor: CHAPMAN WATERPROOFING	359.0	224.0 62.4%	160.0 44.6%	19.0 5.3%	13	5	7	1
Trade Totals	359.0	224.0 62.4%	160.0 44.6%	19.0 5.3%	13	5	7	1
PROJECT TOTALS	104,639.2	47,130.8 45.0%	67,411.0 64.4%	6,906.8 6.6%	522	152	264	38

PROJECT STATISTICAL REPORT

BARTLETT B. -- ID: 10000 Award Dept: ND3 Const Cost: \$23,633,667.00 Neigh: ROXBURY

9/10/2018 3:28:08 PM
PAGE 1

GC: BILT-RITE CONSTRUCTION -- ID: 8337

Date Range: 07/01/2009 - 09/10/2018

Worked on
Project

BRJP Report #8

		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
BARRY WELDING & IRON W	12089	10/13/2017 08/10/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
14 Iron Worker			3,256.5	1,511.5 46.4%	3,256.5 100.0%	32.0 1.0%	9	6	9	1
BARRY WELDING & IRON WO		Totals:	3,256.5	1,511.5 46.4%	3,256.5 100.0%	32.0 1.0%	9	6	9	1
BILT-RITE CONSTRUCTION	8337	05/25/2018 08/31/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
15 Laborer			508.8	500.0 98.3%	8.8 1.7%	0.0 0.0%	2	1	1	0
BILT-RITE CONSTRUCTION		Totals:	508.8	500.0 98.3%	8.8 1.7%	0.0 0.0%	2	1	1	0
CARPETS UNLIMITED	12704	05/11/2018 08/10/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
38 Floor Layer			472.0	324.0 68.6%	472.0 100.0%	0.0 0.0%	2	1	2	0
CARPETS UNLIMITED		Totals:	472.0	324.0 68.6%	472.0 100.0%	0.0 0.0%	2	1	2	0
CHAPMAN WATERPROOFIN	31	05/15/2017 09/03/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
36 Waterproofer			359.0	224.0 62.4%	160.0 44.6%	19.0 5.3%	13	5	7	1
CHAPMAN WATERPROOFING		Totals:	359.0	224.0 62.4%	160.0 44.6%	19.0 5.3%	13	5	7	1
COMMUNITY RESTORATION	11803	06/10/2017 05/25/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
15 Laborer			4,023.5	4,023.5 100.0%	4,023.5 100.0%	251.0 6.2%	8	8	8	1
16 Mason			2,188.5	2,138.0 97.7%	2,188.5 100.0%	0.0 0.0%	9	7	9	0
COMMUNITY RESTORATION		Totals:	6,212.0	6,161.5 99.2%	6,212.0 100.0%	251.0 4.0%	17	15	17	1
D J PLUMBING & HEATING	9808	06/18/2017 08/26/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
23 Plumber			4,355.0	1,451.5 33.3%	2,173.0 49.9%	0.0 0.0%	13	6	6	0
D J PLUMBING & HEATING		Totals:	4,355.0	1,451.5 33.3%	2,173.0 49.9%	0.0 0.0%	13	6	6	0

PROJECT STATISTICAL REPORT

BARTLETT B. -- ID: 10000 Award Dept: ND3 Const Cost: \$23,633,667.00 Neigh: ROXBURY

GC: BILT-RITE CONSTRUCTION -- ID: 8337

Date Range: 07/01/2009 - 09/10/2018

Worked on Project

BRJP Report #8

		01/28/2018 08/26/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
DYNAMIC INSULATION	8863									
29 Insulator			624.0	120.0 19.2%	128.0 20.5%	120.0 19.2%	7	1	2	1
Totals:			624.0	120.0 19.2%	128.0 20.5%	120.0 19.2%	7	1	2	1
ENVIRONMENTAL SYSTEMS E	12627	10/01/2017 08/15/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
07 HVAC			4,428.0	2,444.0 55.2%	3,340.0 75.4%	0.0 0.0%	5	3	4	0
ENVIRONMENTAL SYSTEMS EN			Totals:	4,428.0 55.2%	3,340.0 75.4%	0.0 0.0%	5	3	4	0
FEDERAL CONCRETE	11927	04/01/2017 09/01/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
03 Carpenter			5,241.4	2,133.0 40.7%	2,825.5 53.9%	995.5 19.0%	35	11	15	5
14 Iron Worker			1,118.0	789.0 70.6%	805.0 72.0%	8.0 0.7%	22	6	8	1
15 Laborer			2,135.5	864.5 40.5%	1,695.5 79.4%	243.5 11.4%	17	6	9	1
FEDERAL CONCRETE			Totals:	8,494.9 44.6%	5,326.0 62.7%	1,247.0 14.7%	74	23	32	7
FIRE CODE DESIGN, LLC	11603	09/15/2017 08/24/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
15 Laborer			32.0	32.0 100.0%	32.0 100.0%	0.0 0.0%	1	1	1	0
43 Sprinkler Fitter			4,933.0	4,618.0 93.6%	3,884.5 78.7%	767.0 15.5%	11	8	7	2
FIRE CODE DESIGN, LLC			Totals:	4,965.0 93.7%	3,916.5 78.9%	767.0 15.4%	12	9	8	2

PROJECT STATISTICAL REPORT

9/10/2018 3:28:09 PM

BARTLETT B. -- ID: 10000 Award Dept: ND3 Const Cost: \$23,633,667.00 Neigh: ROXBURY

PAGE 3

GC: BILT-RITE CONSTRUCTION -- ID: 8337

Date Range: 07/01/2009 - 09/10/2018

Worked on Project

BRJP Report #8

Company	Employee ID	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
HAYWARD BAKER INC.	10487	04/16/2017	04/30/2017								
	10	Equipment Operator		338.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0
	71	Field Engineer		64.0	0.0 0.0%	64.0 100.0%	0.0 0.0%	1	0	1	0
	15	Laborer		10.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	18	Oiler		113.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
20	Piledriver		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
Totals:				541.5	0.0 0.0%	64.0 11.8%	0.0 0.0%	12	0	1	0
J.C. FLOOR COVERING INC.	9545	05/04/2018	08/03/2018								
	38	Floor Layer		1,107.0	629.0 56.8%	810.0 73.2%	0.0 0.0%	10	4	7	0
	Totals:				1,107.0	629.0 56.8%	810.0 73.2%	0.0 0.0%	10	4	7
KONE ELEVATOR INC.	925	03/14/2018	08/29/2018								
	11	Elevator Const(Mech)		632.0	0.0 0.0%	0.0 0.0%	64.0 10.1%	7	0	0	2
	Totals:				632.0	0.0 0.0%	0.0 0.0%	64.0 10.1%	7	0	0
KRIAL PAINTINGS	12697	03/17/2018	08/25/2018								
	19	Painter		1,812.0	1,812.0 100.0%	1,812.0 100.0%	152.0 8.4%	5	5	5	1
	Totals:				1,812.0	1,812.0 100.0%	1,812.0 100.0%	152.0 8.4%	5	5	1

PROJECT STATISTICAL REPORT

9/10/2018 3:28:09 PM

BARTLETT B. -- ID: 10000 Award Dept: ND3 Const Cost: \$23,633,667.00 Neigh: ROXBURY

PAGE 4

GC: BILT-RITE CONSTRUCTION -- ID: 8337

Date Range: 07/01/2009 - 09/10/2018

Worked on Project

BRJP Report #8

Company	Employee ID	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
MARGUERITE CONCRETE	10775	04/22/2017 08/25/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	03	Carpenter	70.5	14.0 19.9%	46.0 65.2%	0.0 0.0%	4	1	1	0
	04	Cement Finisher	458.0	63.0 13.8%	151.0 33.0%	47.0 10.3%	29	3	6	2
	10	Equipment Operator	118.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
	15	Laborer	711.0	81.0 11.4%	207.0 29.1%	0.0 0.0%	31	1	9	0
	Totals:		1,358.0	158.0 11.6%	404.0 29.7%	47.0 3.5%	71	5	16	2
MAX SONTZ ROOFING, CO., I	11779	10/28/2017 08/25/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	15	Laborer	216.8	0.0 0.0%	0.0 0.0%	9.0 4.2%	2	0	0	1
	24	Roofer	1,839.3	507.8 27.6%	1,474.0 80.1%	0.0 0.0%	6	2	4	0
	Totals:		2,056.0	507.8 24.7%	1,474.0 71.7%	9.0 0.4%	8	2	4	1
MCNEIL CLEANERS	12313	06/17/2017 08/22/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	15	Laborer	1,111.0	1,111.0 100.0%	1,111.0 100.0%	100.0 9.0%	2	2	2	1
	Totals:		1,111.0	1,111.0 100.0%	1,111.0 100.0%	100.0 9.0%	2	2	2	1
METRO EQUIPMENT CORP.	3025	12/17/2016 08/11/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	10	Equipment Operator	1,318.0	1,318.0 100.0%	837.0 63.5%	0.0 0.0%	2	2	1	0
	15	Laborer	4,118.5	2,481.5 60.3%	2,823.5 68.6%	726.5 17.6%	17	8	13	4
	Totals:		5,436.5	3,799.5 69.9%	3,660.5 67.3%	726.5 13.4%	19	10	14	4
MPS PRODUCTS CORP.	12451	06/16/2017 03/16/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	14	Iron Worker	1,250.5	13.5 1.1%	543.5 43.5%	0.0 0.0%	25	1	10	0
	Totals:		1,250.5	13.5 1.1%	543.5 43.5%	0.0 0.0%	25	1	10	0

GC: BILT-RITE CONSTRUCTION -- ID: 8337

Date Range: 07/01/2009 - 09/10/2018

Worked on
 Project

BRJP Report #8

SEA & SHORE CONTRACTIN		9946	03/11/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
10	Equipment Operator		04/15/2017	85.3	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
20	Piledriver			174.5	66.0 37.8%	40.5 23.2%	0.0 0.0%	4	1	1	0
Totals:				259.8	66.0 25.4%	40.5 15.6%	0.0 0.0%	6	1	1	0
TARA CONSTRUCTION		2874	07/22/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
03	Carpenter		08/25/2018	43,877.3	12,594.3 28.7%	22,785.8 51.9%	1,814.3 4.1%	123	36	64	7
15	Laborer			2,619.5	2,014.5 76.9%	2,611.5 99.7%	1,010.0 38.6%	9	6	8	2
Totals:				46,496.8	14,608.8 31.4%	25,397.3 54.6%	2,824.3 6.1%	132	42	72	9
TELECONSTRUCTORS INC		12741	08/03/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
14	Iron Worker		08/17/2018	35.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
15	Laborer			87.0	28.0 32.2%	87.0 100.0%	0.0 0.0%	3	1	3	0
Totals:				122.0	28.0 23.0%	87.0 71.3%	0.0 0.0%	4	1	3	0
Project Totals:				104,639.2	47,130.8 45.0%	67,411.0 64.4%	6,906.8 6.6%	522	152	264	38

CONTRACTOR STATISTICAL REPORT

Date Range: 09/10/2014 - 09/10/2018

9/10/2018 12:48:33 PM

Contractor: TARA CONSTRUCTION

PAGE 2

Cont ID: 2874

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
JACKSON COMMONS	03/22/2014								
9506	01/24/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		10,857.5	2,557.0 23.6%	4,914.0 45.3%	0.0 0.0%	60	16	23	0
Laborer		2,979.5	1,225.5 41.1%	2,896.5 97.2%	499.5 16.8%	19	7	17	3
Totals:		13,837.0	3,782.5 27.3%	7,810.5 56.4%	499.5 3.6%	79	23	40	3
OLD COLONY TWO - C.	09/20/2014								
9597	06/27/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		3,015.0	900.0 29.9%	1,079.0 35.8%	0.0 0.0%	33	7	13	0
OLD COLONY TWO - C.		Totals:	900.0 29.9%	1,079.0 35.8%	0.0 0.0%	33	7	13	0
PATRIOT HOMES PROJECT	06/27/2015								
9722	10/22/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		9,288.5	2,765.0 29.8%	3,878.0 41.8%	582.0 6.3%	52	16	22	1
Laborer		119.0	85.0 71.4%	119.0 100.0%	0.0 0.0%	3	1	3	0
Totals:		9,407.5	2,850.0 30.3%	3,997.0 42.5%	582.0 6.2%	55	17	25	1
QUINCY COMMONS	04/27/2013								
9344	03/28/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		2,120.5	487.5 23.0%	527.5 24.9%	0.0 0.0%	25	7	8	0
Laborer		8.0	8.0 100.0%	8.0 100.0%	8.0 100.0%	1	1	1	1
Totals:		2,128.5	495.5 23.3%	535.5 25.2%	8.0 0.4%	26	8	9	1
QUINCY HEIGHTS I	08/31/2013								
9442	12/27/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		1,979.5	582.0 29.4%	530.0 26.8%	0.0 0.0%	36	12	13	0
Taper		505.0	24.0 4.8%	505.0 100.0%	0.0 0.0%	6	1	6	0
Totals:		2,484.5	606.0 24.4%	1,035.0 41.7%	0.0 0.0%	42	13	19	0

CONTRACTOR STATISTICAL REPORT

Date Range: 09/10/2014 - 09/10/2018

9/10/2018 12:48:33 PM

Contractor: TARA CONSTRUCTION

PAGE 3

Cont ID: 2874 Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
QUINCY HEIGHTS II 9443	08/03/2013 12/27/2014								
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		4,840.5	2,020.0 41.7%	1,985.0 41.0%	0.0 0.0%	38	13	14	0
		Carpenter	215.0 100.0%	215.0 100.0%	0.0 0.0%	1	1	1	0
		Laborer	215.0 100.0%	215.0 100.0%	0.0 0.0%	1	1	1	0
		Taper	761.5 8.0 1.1%	761.5 100.0%	0.0 0.0%	7	1	7	0
		Totals:	5,817.0 2,243.0 38.6%	2,961.5 50.9%	0.0 0.0%	46	15	22	0
ROXBURY CROSSING 9542	12/27/2014 06/20/2015								
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		3,045.0	594.5 19.5%	1,017.0 33.4%	0.0 0.0%	32	9	13	0
		Carpenter	25.0 4.7%	528.0 100.0%	0.0 0.0%	6	1	6	0
		Laborer	25.0 4.7%	528.0 100.0%	0.0 0.0%	6	1	6	0
		Taper	0.0 0.0%	860.0 100.0%	208.0 24.2%	6	0	6	1
		Totals:	4,433.0 619.5 14.0%	2,405.0 54.3%	208.0 4.7%	44	10	25	1
SOUTH BAY DEVELOPMENT PHASE II 1E+0	10/21/2017 08/25/2018								
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		65,636.5	13,437.5 20.5%	21,777.0 33.2%	327.5 0.5%	151	37	69	1
		Carpenter	40.0 18.1%	221.0 100.0%	0.0 0.0%	6	2	6	0
		Laborer	40.0 18.1%	221.0 100.0%	0.0 0.0%	6	2	6	0
		Totals:	65,857.5 13,477.5 20.5%	1,998.0 33.4%	327.5 0.5%	157	39	75	1
ST. KEVIN'S & UPHAM'S CORNER 9541	07/26/2014 09/19/2015								
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		18,434.0	6,601.5 35.8%	7,055.0 38.3%	353.5 1.9%	73	23	27	2
		Carpenter	829.5 64.3%	1,290.5 100.0%	34.5 2.7%	6	3	6	1
		Laborer	829.5 64.3%	1,290.5 100.0%	34.5 2.7%	6	3	6	1
		Totals:	19,724.5 7,431.0 37.7%	8,345.5 42.3%	388.0 2.0%	79	26	33	3
Contractor Totals		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		198,229.5	55,388.8 27.9%	85,963.8 43.4%	5,727.8 2.9%	831	245	387	23
TARA CONSTRUCTION		Totals:							

CONTRACTOR STATISTICAL REPORT

Date Range: 09/10/2014 - 09/10/2018

9/10/2018 12:49:09 PM

Contractor: **FEDERAL CONCRETE**

PAGE 1

Cont ID: 11927

PROJECTS

Worked on Project

BRJP Report #5

Project Name	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
132 CHESTNUT HILL AVE. 1E+0	11/11/2017 09/01/2018	Total Hours 1,947.0	Resident Hrs / % 932.0 47.9%	POC Hrs / % 580.5 29.8%	Female Hrs / % 219.0 11.2%	Emps. 26	Res. 7	POC 7	Fem. 3
Carpenter		17.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Equipment Operator		17.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Iron Worker		352.0	8.0 2.3%	90.0 25.6%	24.0 6.8%	23	1	6	2
Laborer		700.0	47.5 6.8%	283.5 40.5%	0.0 0.0%	12	1	3	0
132 CHESTNUT HILL AVE. Totals:		3,016.0	987.5 32.7%	954.0 31.6%	243.0 8.1%	64	9	16	5
14-2 TEMPORARY STREETLIGHTING Y 9664	10/25/2014 05/30/2015	Total Hours 572.0	Resident Hrs / % 0.0 0.0%	POC Hrs / % 128.0 22.4%	Female Hrs / % 0.0 0.0%	Emps. 9	Res. 0	POC 1	Fem. 0
Carpenter		572.0	0.0 0.0%	128.0 22.4%	0.0 0.0%	9	0	1	0
Iron Worker		88.0	8.0 9.1%	0.0 0.0%	0.0 0.0%	7	1	0	0
Laborer		197.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
14-2 TEMPORARY STREETLIGHTING Y Totals:		857.0	8.0 0.9%	128.0 14.9%	0.0 0.0%	19	1	1	0
6972-A CENTRAL MAINT FACILITY TRU 9554	04/19/2014 01/17/2015	Total Hours 158.0	Resident Hrs / % 0.0 0.0%	POC Hrs / % 0.0 0.0%	Female Hrs / % 0.0 0.0%	Emps. 5	Res. 0	POC 0	Fem. 0
Carpenter		158.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
Laborer		72.0	8.0 11.1%	8.0 11.1%	0.0 0.0%	4	1	1	0
6972-A CENTRAL MAINT FACILITY TRU Totals:		230.0	8.0 3.5%	8.0 3.5%	0.0 0.0%	9	1	1	0
7012 DEARBORN S.T.E.M. ACADEMY 9800	06/25/2016 11/26/2016	Total Hours 1,859.0	Resident Hrs / % 641.0 34.5%	POC Hrs / % 641.0 34.5%	Female Hrs / % 304.0 16.4%	Emps. 10	Res. 3	POC 3	Fem. 2
Carpenter		1,859.0	641.0 34.5%	641.0 34.5%	304.0 16.4%	10	3	3	2
Iron Worker		1,119.0	356.0 31.8%	380.0 34.0%	0.0 0.0%	18	2	4	0
Laborer		1,941.5	1,026.0 52.8%	1,296.0 66.8%	621.5 32.0%	7	3	4	1
7012 DEARBORN S.T.E.M. ACADEMY Totals:		4,919.5	2,023.0 41.1%	2,317.0 47.1%	925.5 18.8%	35	8	11	3

CONTRACTOR STATISTICAL REPORT

Date Range: 09/10/2014 - 09/10/2018

9/10/2018 12:49:09 PM

Contractor: **FEDERAL CONCRETE**

PAGE 2

Cont ID: 11927

PROJECTS

Worked on Project

BRJP Report #5

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
7018 BPL- JOHNSON BUILDING IMPRO	02/14/2015	07/30/2016								
9537			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			8,046.5	256.0 3.2%	1,230.5 15.3%	387.5 4.8%	26	2	5	2
Cement Finisher			45.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Iron Worker			1,436.0	240.0 16.7%	418.0 29.1%	8.0 0.6%	28	4	4	1
Laborer			5,160.5	832.0 16.1%	4,554.5 88.3%	160.5 3.1%	19	3	5	1
Totals:			14,688.0	1,328.0 9.0%	5,203.0 42.2%	556.0 3.8%	74	9	14	4
7019 ELIOT UPPER SCHOOL	04/30/2016	09/03/2016								
9668			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker			136.0	0.0 0.0%	24.0 17.6%	0.0 0.0%	7	0	2	0
Totals:			136.0	0.0 0.0%	24.0 17.6%	0.0 0.0%	7	0	2	0
7035 PARIS STREET COMMUNITY CEN	06/04/2016	10/21/2017								
9809			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			396.0	0.0 0.0%	29.0 7.3%	0.0 0.0%	9	0	2	0
Iron Worker			121.0	29.5 24.4%	67.0 55.4%	0.0 0.0%	11	1	3	0
Laborer			16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Totals:			533.0	29.5 5.5%	96.0 18.0%	0.0 0.0%	22	1	5	0
7042 JAMAICA PLAIN LIBRARY	11/14/2015	06/18/2016								
9799			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker			189.0	42.5 22.5%	32.0 16.9%	0.0 0.0%	7	1	2	0
Totals:			189.0	42.5 22.5%	32.0 16.9%	0.0 0.0%	7	1	2	0

CONTRACTOR STATISTICAL REPORT

Date Range: 09/10/2014 - 09/10/2018

9/10/2018 12:49:09 PM

Contractor: **FEDERAL CONCRETE**

PAGE 3

Cont ID: 11927

PROJECTS

Worked on Project

BRJP Report #5

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
7084 DUDLEY BRANCH LIBRARY RENO 1E+0	06/30/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	09/01/2018	153.0	56.0 36.6%	56.0 36.6%	0.0 0.0%	6	1	1	0
		12.0	0.0 0.0%	4.0 33.3%	0.0 0.0%	2	0	1	0
		207.0	0.0 0.0%	24.0 11.6%	48.0 23.2%	9	0	1	1
	Totals:	372.0	56.0 15.1%	84.0 22.6%	48.0 12.9%	17	1	3	1
A.O. FLATS AT FOREST HILLS 1E+0	12/23/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	08/25/2018	3,838.0	1,288.5 33.6%	1,782.0 46.4%	624.0 16.3%	23	7	8	2
		1,096.0	139.0 12.7%	512.0 46.7%	109.0 9.9%	20	2	5	3
		1,958.3	523.8 26.7%	580.3 29.6%	0.0 0.0%	21	2	4	0
	Totals:	6,892.3	1,951.3 28.3%	2,874.3 41.7%	733.0 10.6%	64	11	17	5
BARTLETT B. 1E+0	04/01/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	09/01/2018	5,241.4	2,133.0 40.7%	2,825.5 53.9%	995.5 19.0%	35	11	15	5
		1,118.0	789.0 70.6%	805.0 72.0%	8.0 0.7%	22	6	8	1
		2,135.5	864.5 40.5%	1,695.5 79.4%	243.5 11.4%	17	6	9	1
	Totals:	8,494.9	3,786.5 44.6%	5,326.0 62.7%	1,247.0 14.7%	74	23	32	7
HARMON APARTMENTS 1E+0	10/07/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	08/18/2018	1,966.0	537.0 27.3%	560.5 28.5%	365.0 18.6%	22	6	6	3
		720.0	8.0 1.1%	213.0 29.6%	0.0 0.0%	32	1	9	0
		1,451.5	636.5 43.9%	684.5 47.2%	190.5 13.1%	12	4	4	1
	Totals:	4,137.5	1,181.5 28.6%	1,458.0 35.2%	555.5 13.4%	66	11	19	4

CONTRACTOR STATISTICAL REPORT

Date Range: 09/10/2014 - 09/10/2018

9/10/2018 12:49:10 PM
PAGE 4

Contractor: **FEDERAL CONCRETE**

Cont ID: 11927

PROJECTS

Worked on Project

BRJP Report #5

PROJECTS	Cont ID: 11927	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
HARRISON TOWER	05/23/2015									
9712	04/02/2016									
Carpenter			105.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
Iron Worker			20.0	18.0 90.0%	18.0 90.0%	0.0 0.0%	3	2	2	0
Laborer			286.5	0.0 0.0%	22.0 7.7%	0.0 0.0%	6	0	1	0
Totals:			411.5	18.0 4.4%	40.0 9.7%	0.0 0.0%	14	2	3	0
HOOD PARK	01/20/2018									
1E+0	09/01/2018									
Carpenter			6,424.5	1,616.0 25.2%	1,491.5 23.2%	468.0 7.3%	22	7	8	1
Iron Worker			2,627.0	353.5 13.5%	1,009.0 38.4%	158.5 6.0%	36	4	14	1
Laborer			3,788.0	1,180.5 31.2%	2,026.5 53.5%	163.0 4.3%	12	3	6	1
Totals:			12,839.5	3,150.0 24.5%	4,527.0 35.3%	789.5 6.1%	70	14	28	3
LOVEJOY WHARF	11/01/2014									
9395	01/03/2015									
Carpenter			8.0	0.0 0.0%	8.0 100.0%	0.0 0.0%	2	0	2	0
Totals:			8.0	0.0 0.0%	8.0 100.0%	0.0 0.0%	2	0	2	0
MADISON PARK MELNEA CASS APART	04/14/2018									
1E+0	09/01/2018									
Carpenter			1,952.5	540.5 27.7%	689.5 35.3%	260.5 13.3%	18	6	8	4
Iron Worker			463.0	110.0 23.8%	362.0 78.2%	0.0 0.0%	17	2	6	0
Laborer			773.5	180.0 23.3%	414.0 53.5%	0.0 0.0%	5	1	3	0
Totals:			3,189.0	830.5 26.0%	1,465.5 46.0%	260.5 8.2%	40	9	17	4

CONTRACTOR STATISTICAL REPORT

Date Range: 09/10/2014 - 09/10/2018

9/10/2018 12:49:10 PM

Contractor: **FEDERAL CONCRETE**

PAGE 5

Cont ID: 11927

PROJECTS

Worked on Project

BRJP Report #5

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
NORTHAMPTON TOWERS									
9507	01/11/2014 03/14/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		131.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Laborer		138.0	0.0 0.0%	30.0 21.7%	0.0 0.0%	4	0	1	0
Totals:		269.0	0.0 0.0%	30.0 11.2%	0.0 0.0%	7	0	1	0
OLD COLONY TWO - C.									
9597	06/14/2014 07/11/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		816.0	178.0 21.8%	317.5 38.9%	0.0 0.0%	9	1	2	0
Iron Worker		56.5	16.0 28.3%	20.5 36.3%	0.0 0.0%	8	1	3	0
Laborer		243.5	143.0 58.7%	143.0 58.7%	32.0 13.1%	6	1	1	1
Totals:		1,116.0	337.0 30.2%	481.0 43.1%	32.0 2.9%	23	3	6	1
ORIENT HEIGHTS PHASE ONE									
9983	03/25/2017 07/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		7,464.0	2,032.0 27.2%	1,067.0 14.3%	1,161.0 15.6%	32	7	4	4
Iron Worker		1,373.5	466.5 34.0%	651.5 47.4%	0.0 0.0%	26	5	8	0
Laborer		3,732.5	2,106.0 56.4%	1,073.5 28.8%	760.5 20.4%	19	8	6	2
Totals:		12,570.0	4,604.5 36.6%	2,792.0 22.2%	1,921.5 15.3%	77	20	18	6
PARIS VILLAGE									
1E+0	10/28/2017 09/01/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		1,607.5	267.5 16.6%	108.0 6.7%	85.0 5.3%	15	4	2	1
Iron Worker		516.0	8.0 1.6%	39.0 7.6%	0.0 0.0%	15	1	4	0
Laborer		353.5	64.0 18.1%	130.0 36.8%	0.0 0.0%	6	1	3	0
Totals:		2,477.0	339.5 13.7%	277.0 11.2%	85.0 3.4%	36	6	9	1

CONTRACTOR STATISTICAL REPORT

Date Range: 09/10/2014 - 09/10/2018

9/10/2018 12:49:11 PM

Contractor: **FEDERAL CONCRETE**

PAGE 6

Cont ID: 11927

BRJP Report #5

PROJECTS

Worked on Project

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
PATRIOT HOMES PROJECT									
9722	08/22/2015 10/29/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		943.0	237.0 25.1%	228.0 24.2%	60.0 6.4%	17	6	4	1
Iron Worker		156.0	8.0 5.1%	16.0 10.3%	0.0 0.0%	12	1	2	0
Laborer		456.0	96.0 21.1%	140.5 30.8%	0.0 0.0%	11	2	2	0
Totals:		1,555.0	341.0 21.9%	384.5 24.7%	60.0 3.9%	40	9	8	1
ST. KEVIN'S & UPHAM'S CORNER									
9541	05/17/2014 08/15/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		753.0	0.0 0.0%	37.0 4.9%	0.0 0.0%	11	0	1	0
Iron Worker		40.0	16.0 40.0%	16.0 40.0%	0.0 0.0%	3	1	1	0
Laborer		365.5	20.0 5.5%	104.0 28.5%	8.0 2.2%	11	1	3	1
Totals:		1,158.5	36.0 3.1%	157.0 13.6%	8.0 0.7%	25	2	5	1
WHITTIER SCHOOL									
9843	06/04/2016 08/20/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		299.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Laborer		160.0	144.0 90.0%	144.0 90.0%	0.0 0.0%	3	1	1	0
Totals:		459.0	144.0 31.4%	144.0 31.4%	0.0 0.0%	6	1	1	0
WHITTIER STREET APARTMENTS PHA									
1E+0	08/04/2018 08/04/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Totals:		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Contractor Totals									
FEDERAL CONCRETE	Totals:	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		80,533.7	21,202.3 26.3%	29,810.3 37.0%	7,464.5 9.3%	800	142	221	46

CONTRACTOR STATISTICAL REPORT

Date Range: 09/10/2014 - 09/10/2018

9/10/2018 12:49:52 PM
PAGE 1

Contractor: **COMMUNITY RESTORATION**

Cont ID: 11803 Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BARTLETT B. 1E+0	06/10/2017 05/25/2018	Total Hours 4,023.5	Resident Hrs / % 4,023.5 100.0%	POC Hrs / % 4,023.5 100.0%	Female Hrs / % 251.0 6.2%	Emps. 8	Res. 8	POC 8	Fem. 1
Laborer		4,023.5	100.0%	100.0%	6.2%	8	8	8	1
Mason		2,188.5	97.7%	100.0%	0.0%	9	7	9	0
BARTLETT B.	Totals:	6,212.0	99.2%	100.0%	4.0%	17	15	17	1
RENWOOD PWA. 9539	08/05/2015 02/17/2017	Total Hours 978.0	Resident Hrs / % 822.0 84.0%	POC Hrs / % 978.0 100.0%	Female Hrs / % 0.0 0.0%	Emps. 6	Res. 5	POC 6	Fem. 0
Mason		978.0	84.0%	100.0%	0.0%	6	5	6	0
RENWOOD PWA.	Totals:	978.0	84.0%	100.0%	0.0%	6	5	6	0
Contractor Totals		Total Hours 7,190.0	Resident Hrs / % 6,983.5 97.1%	POC Hrs / % 7,190.0 100.0%	Female Hrs / % 251.0 3.5%	Emps. 23	Res. 20	POC 23	Fem. 1
COMMUNITY RESTORATION	Totals:	7,190.0	97.1%	100.0%	3.5%	23	20	23	1

CONTRACTOR STATISTICAL REPORT

Date Range: 09/10/2014 - 09/10/2018

9/10/2018 12:50:27 PM
PAGE 1

Contractor: **METRO EQUIPMENT CORP.**

Cont ID: 3025 Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
11 WALTHAM STREET	10/22/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9917	12/31/2016	370.0	69.0 18.6%	272.0 73.5%	8.0 2.2%	8	3	6	1
Laborer		370.0	69.0 18.6%	272.0 73.5%	8.0 2.2%	8	3	6	1
11 WALTHAM STREET	Totals:	370.0	69.0 18.6%	272.0 73.5%	8.0 2.2%	8	3	6	1
23459 EDGERLY ROAD PLAYGROUND	06/14/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9644	04/18/2015	1,112.5	754.5 67.8%	602.5 54.2%	41.5 3.7%	13	8	9	2
Laborer		1,112.5	754.5 67.8%	602.5 54.2%	41.5 3.7%	13	8	9	2
23459 EDGERLY ROAD PLAYGROUND	Totals:	1,112.5	754.5 67.8%	602.5 54.2%	41.5 3.7%	13	8	9	2
23571 IMPROVEMENTS TO ELLIOT NOR	10/11/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9688	06/20/2015	2,272.0	1,835.0 80.8%	1,006.0 44.3%	0.0 0.0%	10	6	6	0
Laborer		2,272.0	1,835.0 80.8%	1,006.0 44.3%	0.0 0.0%	10	6	6	0
23571 IMPROVEMENTS TO ELLIOT NOR	Totals:	2,272.0	1,835.0 80.8%	1,006.0 44.3%	0.0 0.0%	10	6	6	0
24008 IMPROVEMENTS TO CHILDREN'	06/04/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9895	07/09/2016	56.0	56.0 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
Equipment Operator		56.0	56.0 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
Laborer		136.0	136.0 100.0%	136.0 100.0%	0.0 0.0%	2	2	2	0
24008 IMPROVEMENTS TO CHILDREN'	Totals:	192.0	192.0 100.0%	136.0 70.8%	0.0 0.0%	3	3	2	0
BARTLETT B.	12/17/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0	08/11/2018	4,118.5	2,481.5 60.3%	2,823.5 68.6%	726.5 17.6%	17	8	13	4
Equipment Operator		1,318.0	1,318.0 100.0%	837.0 63.5%	0.0 0.0%	2	2	1	0
Laborer		4,118.5	2,481.5 60.3%	2,823.5 68.6%	726.5 17.6%	17	8	13	4
BARTLETT B.	Totals:	5,436.5	3,799.5 69.9%	3,660.5 67.3%	726.5 13.4%	19	10	14	4

CONTRACTOR STATISTICAL REPORT

Date Range: 09/10/2014 - 09/10/2018

9/10/2018 12:50:28 PM
PAGE 3

Contractor: METRO EQUIPMENT CORP.

Cont ID: 3025 Worked on Project

PROJECTS

BRJP Report #5

Contractor	Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
WAYNE AT COLUMBIA 9692	Laborer	07/11/2015	10/31/2015	689.0	570.0 82.7%	472.0 68.5%	129.0 18.7%	11	8	9	1
		Totals:		689.0	570.0 82.7%	472.0 68.5%	129.0 18.7%	11	8	9	1
WAYNE AT FRANKLIN 9435	Laborer	10/08/2013	09/30/2014	84.0	66.0 78.6%	66.0 78.6%	0.0 0.0%	5	2	2	0
		Totals:		84.0	66.0 78.6%	66.0 78.6%	0.0 0.0%	5	2	2	0
WINDERMERE ROAD COMMUNITY GAR 1E+0	Laborer	03/24/2018	06/23/2018	997.0	447.0 44.8%	648.0 65.0%	185.0 18.6%	11	6	9	2
		Totals:		997.0	447.0 44.8%	648.0 65.0%	185.0 18.6%	11	6	9	2
Contractor Totals				Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
METRO EQUIPMENT CORP.				15,786.5	10,357.5 65.6%	9,234.0 58.5%	1,572.5 10.0%	136	83	90	15

CONTRACTOR STATISTICAL REPORT

Date Range: 09/10/2014 - 09/10/2018

9/10/2018 12:51:15 PM
PAGE 1

Contractor: **FIRE CODE DESIGN, LLC**

Cont ID: 11603 Worked on Project

PROJECTS

BRJP Report #5

	09/15/2017 08/24/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BARTLETT B. 1E+0									
Laborer		32.0	32.0 100.0%	32.0 100.0%	0.0 0.0%	1	1	1	0
Sprinkler Fitter		4,933.0	4,618.0 93.6%	3,884.5 78.7%	767.0 15.5%	11	8	7	2
BARTLETT B.	Totals:	4,965.0	4,650.0 93.7%	3,916.5 78.9%	767.0 15.4%	12	9	8	2
Contractor Totals									
FIRE CODE DESIGN, LLC	Totals:	Total Hours 4,965.0	Resident Hrs / % 4,650.0 93.7%	POC Hrs / % 3,916.5 78.9%	Female Hrs / % 767.0 15.4%	Emps. 12	Res. 9	POC 8	Fem. 2