

## **Boston Children's Hospital Clinical Bldg.**

***March 20, 2019***

**Developer:** Boston Children's Hospital  
**Developmental Impact Project Plan (DIPP)**

**General Contractor:** Suffolk Construction

**Construction Cost:** \$550,000,000

**Construction Periods:** 05/2017 - 05/2021

**Percentage Complete:** 20%

**Construction Monitor:** Vargas DaSilveira

**BRJP Goals:**      **50% Resident**      **25% People of Color**      **10% Female**

---

### **Project Description:**

Boston Children's Hospital is adding a major expansion to their Longwood Medical Area (LMA) campus primarily focused on inpatient care, expanding current bed capacity. Key programs include a major expansion of the Cardiovascular program, Neonatal Intensive Care Unit (NICU), surgical services, family support space, other inpatient units and clinical and logistical support services such as Lab, Pharmacy, and Dietary.

The building has been designed to be 11 above grade levels with 3 levels below grade. A mechanical penthouse and a 1 story bridge spanning over existing buildings to connect to existing bed floors. The anticipated size of new construction is 567,600 bgsf. Associated related site work including developing a new exterior garden replacing an existing area displaced by the anticipated bccb footprint, a rooftop garden, and interior solarium.

# Boston Employment Commission: Project Review

## I. Overall Numerical Compliance

Report Run Date: 03/12/19

Includes Work Records from: 05/20/17-03/03/19

# Workhours	# Workers	# Contractors	% Residents	% People of Color	% Female
128,647	438	13	23%	29%	5%

## II. Numerical Compliance by Major Trades

Report Run Date: 03/12/2019

Includes Work Records From: 05/20/17-03/03/19

Trade	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Laborer	57,289	195	23%	40%	7%
Equipment Operator	26,118	73	12%	14%	2%
Piledriver	19,536	48	14%	22%	1%
Carpenter	13,151	59	34%	22%	3%
plumbers	6.615	22	48%	19%	14%

## III. Numerical Compliance by Major Contractor

Report Run Date: 03/12/2019

Includes Work Records From: 05/20/17-03/03/19

Contractor	# of Work hours	# of Workers	% Resident	% People of Color	% Female
J.F. White	48,957	93	23%	23%	4%
<i>J.F. White employs Carpenters, Electricians, Equipment Operator, Laborers, Piledrivers and Pipefitters</i>					
Liberty Const. Service	29,692	73	17%	29%	8%
<i>Liberty Const. Service employs Carpenters and Laborers</i>					
TREVIICOS CORP.	24,435	42	20%	41%	0%
<i>Treviico Employees Equipment Operator, Laborers, Piledrivers and Technician</i>					
American Plumbing	6.615	22	48%	19%	14%
<i>American plumbing employees plumbers</i>					
S&F Concrete	4,633	91	34%	47%	4%
<i>S&amp;F Concrete Employees Carpenters, Equipment Operator, Laborers, Masons and Pump man</i>					

## BRJP ISSUES & HIGHLIGHTS:

- Boston Children's Hospital Clinical Bldg. was last reviewed before the BEC on June 20, 2018. Construction expected to be at 25% complete in July 2019.
- The overall payroll submission time is averaged at 12 days. The following subcontractors have contributed significantly to late payroll submissions: Liberty Construction (21 days late), Aaxiom Concrete Cutting (38 days), and Bay Crane (39 days). Payrolls need to be submitted in a timely manner to monitor the project.
- Boston Resident verifications are at 80% verified. Project has failed to meet the 90% Boston Resident verification goal.
- Laborer is the largest trade onsite with low resident participation at 23% (up 3% from 6/20/18) - POC numbers is steady at 40% - Female numbers at 7% (up 2% from 6/20/18).
- J.F White is now the largest subcontractor onsite with 23% Residents (up 1% from 6/20/18), 23% POC (up 3% from 6/20/18) and 4%Female (up 2% from 6/20/18).
- Regis steel (56% Residents, 44% POC and 13% female) completed work in May 2018.
- Treviicos (41%) and S&F (47%) are currently exceeding POC goal.
- American Plumbing is exceeding the Female goal at 14%.

## RECOMMENDATIONS

- Increase work force to reflect BRJP goals, Including and not limited to hiring more Female, Boston Resident and People of Color.
- Submit Corrective Action Plan Letter for the following subcontractors: Liberty Construction and Treviicos to Construction Monitor.
- To review BRJP history reports for all new subcontractors starting work prior to their Pre- Con meeting to help ensure a strategic plan is in place for their workforce and to make sure that business agents are included in the future Pre-Con meetings as well.
- A procedure has to be set in place to collect Boston Resident verifications as soon as a Boston Resident starts work on site.
- Invite all appropriate business agents to all pre construction meeting to ensure a proactive approach is made prior to the subcontractor mobilizing on site.

## ATTACHMENTS:

- PROJECT STATISTICAL REPORT *by contractor*
- PROJECT STATISTICAL REPORT *by trade*
- HISTORY REPORT FOR TOP 5 CONTRACTORS
  - Liberty Construction Services
  - Treviicos Corporation (*temporarily off site until next year*)
  - J.F. White Contracting
  - American Plumbing
  - S & F Concrete

PROJECT STATISTICAL REPORT

3/12/2019 11:37:13 AM

BOSTON CHILDREN'S HOSPITAL CLINICAL BLDG -- ID: 10062 Award Dept: DIP Const Cost: \$550,000,000.00 Neigh: BOSTON  
 GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

PAGE 1

Date Range: 05/01/2017 - 03/12/2019

Worked on Project

BRJP Report #8

		07/09/2017 11/05/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
AAXIOM CONCRETE CUTTING		10804								
15	Laborer		289.0	0.0 0.0%	8.0 2.8%	0.0 0.0%	8	0	1	0
Totals:			289.0	0.0 0.0%	8.0 2.8%	0.0 0.0%	8	0	1	0
AMERICAN PLUMBING HEATI		2298								
23	Plumber		6,614.5	3,191.5 48.3%	1,266.0 19.1%	934.5 14.1%	22	5	3	3
Totals:			6,614.5	3,191.5 48.3%	1,266.0 19.1%	934.5 14.1%	22	5	3	3
BAY CRANE NORTHEAST		12097								
10	Equipment Operator		440.5	38.0 8.6%	38.0 8.6%	38.0 8.6%	6	1	1	1
18	Oiler		22.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:			463.0	38.0 8.2%	38.0 8.2%	38.0 8.2%	7	1	1	1
HAYWARD BAKER INC.		10487								
10	Equipment Operator		356.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
15	Laborer		648.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
20	Piledriver		317.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Totals:			1,321.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	6	0	0	0
HUB FOUNDATION CO.		2011								
10	Equipment Operator		1,057.0	209.5 19.8%	209.5 19.8%	0.0 0.0%	8	1	1	0
15	Laborer		2,607.0	315.5 12.1%	668.0 25.6%	0.0 0.0%	20	4	6	0
18	Oiler		83.0	83.0 100.0%	83.0 100.0%	83.0 100.0%	1	1	1	1
20	Piledriver		390.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Totals:			4,137.5	608.0 14.7%	960.5 23.2%	83.0 2.0%	32	6	8	1

PROJECT STATISTICAL REPORT

3/12/2019 11:37:13 AM

BOSTON CHILDREN'S HOSPITAL CLINICAL BLDG -- ID: 10062 Award Dept: DIP Const Cost: \$550,000,000.00 Neigh: BOSTON

PAGE 2

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

Date Range: 05/01/2017 - 03/12/2019

Worked on Project

BRJP Report #8

J.F. WHITE CONTRACTING C 475		06/18/2017	Total Hours		Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
02/24/2019												
03	Carpenter		1,181.0	80.5	6.8%	40.0	3.4%	274.5	23.2%	12	2	1
08	Electrician		18.0	0.0	0.0%	8.0	44.4%	0.0	0.0%	3	0	0
10	Equipment Operator		11,326.5	706.5	6.2%	714.5	6.3%	332.5	2.9%	19	1	1
15	Laborer		21,947.0	8,348.5	38.0%	7,437.5	33.9%	1,053.5	4.8%	26	9	3
20	Piledriver		14,292.5	1,969.5	13.8%	2,797.0	19.6%	148.5	1.0%	32	6	1
21	Pipefitter		192.0	0.0	0.0%	192.0	100.0%	192.0	100.0%	1	0	1
J.F. WHITE CONTRACTING CO		Totals:	48,957.0	11,105.0	22.7%	11,189.0	22.9%	2,001.0	4.1%	93	18	7
JAMES W. FLETT CO. INC.		05/20/2018	Total Hours		Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
03/03/2019												
10	Equipment Operator		867.5	20.0	2.3%	0.0	0.0%	0.0	0.0%	5	1	0
15	Laborer		2,460.5	145.0	5.9%	757.0	30.8%	566.0	23.0%	25	3	2
JAMES W. FLETT CO. INC.		Totals:	3,328.0	165.0	5.0%	757.0	22.7%	566.0	17.0%	30	4	2
JDC DEMOLITION COMPANY, I		07/01/2017	Total Hours		Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
09/16/2017												
10	Equipment Operator		162.0	0.0	0.0%	0.0	0.0%	0.0	0.0%	2	0	0
15	Laborer		276.0	136.0	49.3%	160.0	58.0%	24.0	8.7%	4	1	1
JDC DEMOLITION COMPANY, I		Totals:	438.0	136.0	31.1%	160.0	36.5%	24.0	5.5%	6	1	1
LIBERTY CONST. SERVICES		10644	Total Hours		Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
06/18/2017												
02/17/2019												
03	Carpenter		10,253.0	3,603.0	35.1%	1,881.0	18.3%	0.0	0.0%	19	6	0
15	Laborer		19,439.0	1,559.0	8.0%	6,629.0	34.1%	2,418.0	12.4%	54	8	4
LIBERTY CONST. SERVICES		Totals:	29,692.0	5,162.0	17.4%	8,510.0	28.7%	2,418.0	8.1%	73	14	4

**PROJECT STATISTICAL REPORT**

**BOSTON CHILDREN'S HOSPITAL CLINICAL BLDG -- ID: 10062 Award Dept: DIP Const Cost: \$550,000,000.00 Neigh: BOSTON**

3/12/2019 11:37:13 AM PAGE 3

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

Date Range: 05/01/2017 - 03/12/2019

Worked on Project

BRJP Report #8

	10/21/2018 03/03/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
LUND REBAR SERVICES, INC. 11645									
14 Iron Worker		612.0	59.0 9.6%	196.0 32.0%	0.0 0.0%	18	5	7	0
Totals:		612.0	59.0 9.6%	196.0 32.0%	0.0 0.0%	18	5	7	0
REGIS STEEL CORPORATIO 2176	12/02/2017 05/05/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
14 Iron Worker		3,727.5	2,102.5 56.4%	1,637.5 43.9%	465.0 12.5%	10	5	4	1
Totals:		3,727.5	2,102.5 56.4%	1,637.5 43.9%	465.0 12.5%	10	5	4	1
S & F CONCRETE 13	07/15/2017 03/02/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
03 Carpenter		1,716.5	836.0 48.7%	973.0 56.7%	171.0 10.0%	28	11	13	1
10 Equipment Operator		349.0	18.0 5.2%	13.5 3.9%	0.0 0.0%	13	2	2	0
15 Laborer		2,528.5	726.5 28.7%	1,159.5 45.9%	0.0 0.0%	44	9	20	0
16 Mason		23.0	8.5 37.0%	8.5 37.0%	0.0 0.0%	3	1	1	0
46 Pumpman		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Totals:		4,633.0	1,589.0 34.3%	2,154.5 46.5%	171.0 3.7%	91	23	36	1
TREVICOS CORPORATION 974	10/22/2017 02/24/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
10 Equipment Operator		11,559.5	2,084.0 18.0%	2,541.0 22.0%	87.5 0.8%	19	2	4	1
15 Laborer		7,093.5	2,061.0 29.1%	5,984.5 84.4%	0.0 0.0%	11	3	9	0
20 Piledriver		4,536.0	760.5 16.8%	1,439.0 31.7%	0.0 0.0%	11	2	3	0
49 Technician		1,245.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:		24,434.5	4,905.5 20.1%	9,964.5 40.8%	87.5 0.4%	42	7	16	1
Project Totals:		128,647.0	29,061.5 22.6%	36,841.0 28.6%	6,788.0 5.3%	438	89	123	22

**BOSTON CHILDREN'S HOSPITAL CLINICAL BLDG -- ID: 1 PROJECT STATISTICAL REPORT BY TRADE**

3/12/2019 11:06:55 AM

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

PAGE 1

Date Range: 05/01/2017 - 03/11/2019

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Carpenter</b>								
Contractor: J.F. WHITE CONTRACTING C	1,181.0	80.5 6.8%	40.0 3.4%	274.5 23.2%	12	2	1	1
Contractor: LIBERTY CONST. SERVICES	10,253.0	3,603.0 35.1%	1,881.0 18.3%	0.0 0.0%	19	6	4	0
Contractor: S & F CONCRETE	1,716.5	836.0 48.7%	973.0 56.7%	171.0 10.0%	28	11	13	1
<b>Trade Totals</b>	<b>13,150.5</b>	<b>4,519.5 34.4%</b>	<b>2,894.0 22.0%</b>	<b>445.5 3.4%</b>	<b>59</b>	<b>19</b>	<b>18</b>	<b>2</b>

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Electrician</b>								
Contractor: J.F. WHITE CONTRACTING C	18.0	0.0 0.0%	8.0 44.4%	0.0 0.0%	3	0	1	0
<b>Trade Totals</b>	<b>18.0</b>	<b>0.0 0.0%</b>	<b>8.0 44.4%</b>	<b>0.0 0.0%</b>	<b>3</b>	<b>0</b>	<b>1</b>	<b>0</b>

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Equipment Operator</b>								
Contractor: BAY CRANE NORTHEAST	440.5	38.0 8.6%	38.0 8.6%	38.0 8.6%	6	1	1	1
Contractor: HAYWARD BAKER INC.	356.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Contractor: HUB FOUNDATION CO.	1,057.0	209.5 19.8%	209.5 19.8%	0.0 0.0%	8	1	1	0
Contractor: J.F. WHITE CONTRACTING C	11,326.5	706.5 6.2%	714.5 6.3%	332.5 2.9%	19	1	2	1
Contractor: JAMES W. FLETT CO. INC.	867.5	20.0 2.3%	0.0 0.0%	0.0 0.0%	5	1	0	0
Contractor: JDC DEMOLITION COMPANY,	162.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Contractor: S & F CONCRETE	349.0	18.0 5.2%	13.5 3.9%	0.0 0.0%	13	2	2	0
Contractor: TREVICOS CORPORATION	11,559.5	2,084.0 18.0%	2,541.0 22.0%	87.5 0.8%	19	2	4	1
<b>Trade Totals</b>	<b>26,118.0</b>	<b>3,076.0 11.8%</b>	<b>3,516.5 13.5%</b>	<b>458.0 1.8%</b>	<b>73</b>	<b>8</b>	<b>10</b>	<b>3</b>

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Iron Worker</b>								
Contractor: LUND REBAR SERVICES, INC.	612.0	59.0 9.6%	196.0 32.0%	0.0 0.0%	18	5	7	0
Contractor: REGIS STEEL CORPORATION	3,727.5	2,102.5 56.4%	1,637.5 43.9%	465.0 12.5%	10	5	4	1
<b>Trade Totals</b>	<b>4,339.5</b>	<b>2,161.5 49.8%</b>	<b>1,833.5 42.3%</b>	<b>465.0 10.7%</b>	<b>28</b>	<b>10</b>	<b>11</b>	<b>1</b>



**BOSTON CHILDREN'S HOSPITAL CLINICAL BLDG -- ID: 1 PROJECT STATISTICAL REPORT BY TRADE**

3/12/2019 11:06:56 AM

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

PAGE 2

Date Range: 05/01/2017 - 03/11/2019

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
<b>Laborer</b>								
Contractor: AAXIOM CONCRETE CUTTING	289.0	0.0 0.0%	8.0 2.8%	0.0 0.0%	8	0	1	0
Contractor: HAYWARD BAKER INC.	648.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Contractor: HUB FOUNDATION CO.	2,607.0	315.5 12.1%	668.0 25.6%	0.0 0.0%	20	4	6	0
Contractor: J.F. WHITE CONTRACTING C	21,947.0	8,348.5 38.0%	7,437.5 33.9%	1,053.5 4.8%	26	9	8	3
Contractor: JAMES W. FLETT CO. INC.	2,460.5	145.0 5.9%	757.0 30.8%	566.0 23.0%	25	3	4	2
Contractor: JDC DEMOLITION COMPANY,	276.0	136.0 49.3%	160.0 58.0%	24.0 8.7%	4	1	2	1
Contractor: LIBERTY CONST. SERVICES	19,439.0	1,559.0 8.0%	6,629.0 34.1%	2,418.0 12.4%	54	8	17	4
Contractor: S & F CONCRETE	2,528.5	726.5 28.7%	1,159.5 45.9%	0.0 0.0%	44	9	20	0
Contractor: TREVICOS CORPORATION	7,093.5	2,061.0 29.1%	5,984.5 84.4%	0.0 0.0%	11	3	9	0
<b>Trade Totals</b>	<b>57,288.5</b>	<b>13,291.5 23.2%</b>	<b>22,803.5 39.8%</b>	<b>4,061.5 7.1%</b>	<b>195</b>	<b>37</b>	<b>67</b>	<b>10</b>

<b>Mason</b>								
Contractor: S & F CONCRETE	23.0	8.5 37.0%	8.5 37.0%	0.0 0.0%	3	1	1	0
<b>Trade Totals</b>	<b>23.0</b>	<b>8.5 37.0%</b>	<b>8.5 37.0%</b>	<b>0.0 0.0%</b>	<b>3</b>	<b>1</b>	<b>1</b>	<b>0</b>

<b>Oiler</b>								
Contractor: BAY CRANE NORTHEAST	22.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Contractor: HUB FOUNDATION CO.	83.0	83.0 100.0%	83.0 100.0%	83.0 100.0%	1	1	1	1
<b>Trade Totals</b>	<b>105.5</b>	<b>83.0 78.7%</b>	<b>83.0 78.7%</b>	<b>83.0 78.7%</b>	<b>2</b>	<b>1</b>	<b>1</b>	<b>1</b>

**BOSTON CHILDREN'S HOSPITAL CLINICAL BLDG -- ID: 1 PROJECT STATISTICAL REPORT BY TRADE**

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

3/12/2019 11:06:56 AM

PAGE 3

Date Range: 05/01/2017 - 03/11/2019

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
<b>Piledriver</b>								
Contractor: HAYWARD BAKER INC.	317.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Contractor: HUB FOUNDATION CO.	390.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Contractor: J.F. WHITE CONTRACTING C	14,292.5	1,969.5 13.8%	2,797.0 19.6%	148.5 1.0%	32	6	7	1
Contractor: TREVICOS CORPORATION	4,536.0	760.5 16.8%	1,439.0 31.7%	0.0 0.0%	11	2	3	0
<b>Trade Totals</b>	<b>19,536.0</b>	<b>2,730.0 14.0%</b>	<b>4,236.0 21.7%</b>	<b>148.5 0.8%</b>	<b>48</b>	<b>8</b>	<b>10</b>	<b>1</b>

<b>Pipefitter</b>								
Contractor: J.F. WHITE CONTRACTING C	192.0	0.0 0.0%	192.0 100.0%	192.0 100.0%	1	0	1	1
<b>Trade Totals</b>	<b>192.0</b>	<b>0.0 0.0%</b>	<b>192.0 100.0%</b>	<b>192.0 100.0%</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>1</b>

<b>Plumber</b>								
Contractor: AMERICAN PLUMBING HEATI	6,614.5	3,191.5 48.3%	1,266.0 19.1%	934.5 14.1%	22	5	3	3
<b>Trade Totals</b>	<b>6,614.5</b>	<b>3,191.5 48.3%</b>	<b>1,266.0 19.1%</b>	<b>934.5 14.1%</b>	<b>22</b>	<b>5</b>	<b>3</b>	<b>3</b>

<b>Pumpman</b>								
Contractor: S & F CONCRETE	16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
<b>Trade Totals</b>	<b>16.0</b>	<b>0.0 0.0%</b>	<b>0.0 0.0%</b>	<b>0.0 0.0%</b>	<b>3</b>	<b>0</b>	<b>0</b>	<b>0</b>

<b>Technician</b>								
Contractor: TREVICOS CORPORATION	1,245.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
<b>Trade Totals</b>	<b>1,245.5</b>	<b>0.0 0.0%</b>	<b>0.0 0.0%</b>	<b>0.0 0.0%</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>0</b>

<b>PROJECT TOTALS</b>	<b>128,647.0</b>	<b>29,061.5 22.6%</b>	<b>36,841.0 28.6%</b>	<b>6,788.0 5.3%</b>	<b>438</b>	<b>89</b>	<b>123</b>	<b>22</b>
-----------------------	------------------	-----------------------	-----------------------	---------------------	------------	-----------	------------	-----------

**CONTRACTOR STATISTICAL REPORT**  
**Contractor: J.F. WHITE CONTRACTING CO**

Cont ID: 475  
 Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
157 BERKELEY STREET	08/15/2010								
8944	06/23/2013	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Electrician		74.5	2.0 2.7%	2.0 2.7%	2.0 2.7%	5	1	1	1
Equipment Operator		3,579.5	0.0 0.0%	214.0 6.0%	0.0 0.0%	21	0	2	0
Laborer		10,172.0	989.0 9.7%	1,058.5 10.4%	405.5 4.0%	52	4	3	2
Piledriver		770.0	120.0 15.6%	360.0 46.8%	54.5 7.1%	20	3	7	2
157 BERKELEY STREET	Totals:	14,596.0	1,111.0 7.6%	1,634.5 11.2%	462.0 3.2%	98	8	13	5
6964 CHARLESTOWN H.S.ENERGY IMP	05/06/2012								
9247	07/16/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		622.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	6	0	0	0
Electrician		24.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Equipment Operator		276.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Laborer		20,279.0	4,460.5 22.0%	3,007.0 14.8%	801.5 4.0%	63	14	12	2
Pipefitter		13,308.5	3,844.0 28.9%	3,652.0 27.4%	1,113.0 8.4%	28	7	7	3
Surveyor		230.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
6964 CHARLESTOWN H.S.ENERGY IMP	Totals:	34,741.0	8,304.5 23.9%	6,659.0 19.2%	1,914.5 5.5%	102	21	19	5
7011 BCH DATA CENTA COOLING TOW	02/09/2014								
9552	08/17/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Laborer		1.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Pipefitter		807.0	192.5 23.9%	223.5 27.7%	9.0 1.1%	10	1	1	1
7011 BCH DATA CENTA COOLING TOW	Totals:	808.0	192.5 23.8%	223.5 27.7%	9.0 1.1%	11	1	1	1

# CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2009 - 03/11/2019

3/12/2019 10:48:28 AM

Contractor: **J.F. WHITE CONTRACTING CO**

PAGE 2

Cont ID: 475

Worked on Project

BRJP Report #5

## PROJECTS

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
7032 BOSTON CITY HALL HVAC UPGRA 1E+0	02/17/2019	12/23/2018								
Electrician			818.0	487.0 59.5%	204.0 24.9%	0.0 0.0%	6	2	1	0
Laborer			330.0	8.0 2.4%	8.0 2.4%	0.0 0.0%	4	1	1	0
Pipfitter			1,993.5	258.0 12.9%	635.0 31.9%	0.0 0.0%	18	2	4	0
<b>Totals:</b>			<b>3,141.5</b>	<b>753.0 24.0%</b>	<b>847.0 27.0%</b>	<b>0.0 0.0%</b>	<b>28</b>	<b>5</b>	<b>6</b>	<b>0</b>
7080 FANEUIL HALL HVAC/ELEVATOR 1E+0	06/10/2018	12/03/2017								
Total Hours			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer			1,556.0	664.5 42.7%	680.5 43.7%	664.5 42.7%	7	1	2	1
Pipfitter			2,986.0	200.0 6.7%	543.0 18.2%	0.0 0.0%	24	3	5	0
<b>Totals:</b>			<b>4,558.0</b>	<b>864.5 19.0%</b>	<b>1,223.5 26.8%</b>	<b>664.5 14.6%</b>	<b>32</b>	<b>4</b>	<b>7</b>	<b>1</b>
BMC CARL J. & RUTH SHAPIRO AMBUL 8633	09/26/2010	07/12/2009								
Total Hours			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			42.5	0.0 0.0%	16.5 38.8%	0.0 0.0%	2	0	1	0
Equipment Operator			874.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
Laborer			2,575.0	702.0 27.3%	720.5 28.0%	0.0 0.0%	21	1	2	0
Piledriver			171.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	6	0	0	0
<b>Totals:</b>			<b>3,662.5</b>	<b>702.0 19.2%</b>	<b>737.0 20.1%</b>	<b>0.0 0.0%</b>	<b>36</b>	<b>1</b>	<b>3</b>	<b>0</b>

# CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2009 - 03/11/2019

3/12/2019 10:48:29 AM

Contractor: **J.F. WHITE CONTRACTING CO**

PAGE 3

Cont ID: 475

Worked on Project

BRJP Report #5

## PROJECTS

PROJECTS	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
<b>BOSTON CHILDREN'S HOSPITAL CLINI</b>	06/18/2017								
<b>1E+0</b>	02/24/2019								
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		1,181.0	80.5 6.8%	40.0 3.4%	274.5 23.2%	12	2	1	1
Electrician		18.0	0.0 0.0%	8.0 44.4%	0.0 0.0%	3	0	1	0
Equipment Operator		11,326.5	706.5 6.2%	714.5 6.3%	332.5 2.9%	19	1	2	1
Laborer		21,947.0	8,348.5 38.0%	7,437.5 33.9%	1,053.5 4.8%	26	9	8	3
Piledriver		14,292.5	1,969.5 13.8%	2,797.0 19.6%	148.5 1.0%	32	6	7	1
Pipefitter		192.0	0.0 0.0%	192.0 100.0%	192.0 100.0%	1	0	1	1
<b>Totals:</b>		48,957.0	11,105.0 22.7%	1,189.0 22.9%	2,001.0 4.1%	93	18	20	7
<b>CHAO CENTER</b>	07/20/2014								
<b>9555</b>	08/24/2014								
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		1,157.5	274.5 23.7%	278.5 24.1%	297.5 25.7%	8	1	2	1
Laborer		2.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Piledriver		1,767.0	42.5 2.4%	250.0 14.1%	0.0 0.0%	8	1	1	0
Surveyor		10.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
<b>Totals:</b>		2,937.0	317.0 10.8%	528.5 18.0%	297.5 10.1%	18	2	3	1
<b>CHAO CENTER PHASE II</b>	08/31/2014								
<b>9643</b>	05/24/2015								
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		249.5	0.0 0.0%	0.0 0.0%	32.0 12.8%	5	0	0	1
Laborer		50.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Piledriver		735.0	79.0 10.7%	0.0 0.0%	0.0 0.0%	10	1	0	0
Surveyor		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
<b>Totals:</b>		1,051.0	79.0 7.5%	0.0 0.0%	32.0 3.0%	18	1	0	1

Date Range: 01/01/2009 - 03/11/2019

**CONTRACTOR STATISTICAL REPORT**  
**Contractor: J.F. WHITE CONTRACTING CO**

3/12/2019 10:48:30 AM  
 PAGE 4

Cont ID: 475  
 Worked on Project

BRJP Report #5

PROJECTS		03/10/2013 10/20/2013	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
LOVEJOY WHARF 9395										
	Carpenter		275.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
	Electrician		21.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
	Equipment Operator		2,719.0	0.0 0.0%	0.0 0.0%	1,175.5 43.2%	10	0	0	2
	Laborer		259.0	10.0 3.9%	10.0 3.9%	0.0 0.0%	8	1	1	0
	Piledriver		6,637.0	2,274.0 34.3%	2,272.5 34.2%	0.0 0.0%	20	4	4	0
	<b>Totals:</b>		9,911.0	2,284.0 23.0%	2,282.5 23.0%	1,175.5 11.9%	43	5	5	2
MARINE WHARF 1E+0		09/16/2018 02/17/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	Asbestos Worker		16.0	0.0 0.0%	0.0 0.0%	16.0 100.0%	1	0	0	1
	Electrician		3.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
	Equipment Operator		2,352.0	492.0 20.9%	492.0 20.9%	999.0 42.5%	7	1	1	2
	Piledriver		4,861.5	500.0 10.3%	979.5 20.1%	112.0 2.3%	18	2	3	1
	Surveyor		278.0	0.0 0.0%	194.0 69.8%	0.0 0.0%	2	0	1	0
	<b>Totals:</b>		7,510.5	992.0 13.2%	1,665.5 22.2%	1,127.0 15.0%	30	3	5	4
<b>Contractor Totals</b>			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
J.F. WHITE CONTRACTING CO			131,873.5	26,704.5 20.3%	26,990.0 20.5%	7,683.0 5.8%	509	69	82	27

# CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2009 - 03/11/2019

3/12/2019 10:45:32 AM

Contractor: **TREVICOS CORPORATION**

PAGE 1

Cont ID: 974

## PROJECTS

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BOSTON CHILDREN'S HOSPITAL CLINI	10/22/2017								
1E+0	02/24/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		11,559.5	2,084.0 18.0%	2,541.0 22.0%	87.5 0.8%	19	2	4	1
Laborer		7,093.5	2,061.0 29.1%	5,984.5 84.4%	0.0 0.0%	11	3	9	0
Piledriver		4,536.0	760.5 16.8%	1,439.0 31.7%	0.0 0.0%	11	2	3	0
Technician		1,245.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
<b>Totals:</b>		<b>24,434.5</b>	<b>4,905.5 20.1%</b>	<b>9,964.5 40.8%</b>	<b>87.5 0.4%</b>	<b>42</b>	<b>7</b>	<b>16</b>	<b>1</b>
BOSTON CHILDREN'S HOSPITAL CLINI									
FENWAY CENTER	05/20/2018								
1E+0	02/17/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		3,288.5	378.5 11.5%	378.5 11.5%	0.0 0.0%	7	1	1	0
Laborer		3,334.0	103.5 3.1%	2,746.5 82.4%	0.0 0.0%	9	1	7	0
Oiler		476.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Piledriver		6,146.0	1,581.5 25.7%	1,456.5 23.7%	103.0 1.7%	13	3	3	1
Technician		461.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
<b>Totals:</b>		<b>13,706.5</b>	<b>2,063.5 15.1%</b>	<b>4,581.5 33.4%</b>	<b>103.0 0.8%</b>	<b>31</b>	<b>5</b>	<b>11</b>	<b>1</b>
LONGWOOD CENTER	05/06/2012								
9167	04/06/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		6,460.5	1,153.5 17.9%	599.0 9.3%	1,686.5 26.1%	16	3	2	3
Laborer		6,210.5	1,199.5 19.3%	4,471.5 72.0%	540.0 8.7%	10	4	5	1
Piledriver		5,420.0	3,011.0 55.6%	2,459.5 45.4%	0.0 0.0%	9	4	4	0
LONGWOOD CENTER		<b>Totals:</b>	<b>18,091.0 29.7%</b>	<b>7,530.0 41.6%</b>	<b>2,226.5 12.3%</b>	<b>35</b>	<b>11</b>	<b>11</b>	<b>4</b>

# CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2009 - 03/11/2019

3/12/2019 10:45:32 AM

Contractor: **TREVIICOS CORPORATION**

PAGE 2

Cont ID: 974

Worked on Project

BRJP Report #5

## PROJECTS

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
ONE DALTON STREET 9728	03/22/2015 05/27/2018								
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		21,242.5	0.0 0.0%	3,346.5 15.8%	0.0 0.0%	19	0	2	0
		Equipment Operator	0.0	0.0	0.0	1	0	0	0
		Iron Worker	0.0	0.0%	0.0 0.0%	1	0	0	0
		Laborer	4,100.0	19.1%	10,666.5 49.6%	419.5 2.0%	4	12	1
		Oiler	5,023.5	57.7%	4,142.0 47.6%	0.0 0.0%	9	5	4
		Piledriver	2,348.5	16.6%	3,129.5 22.1%	0.0 0.0%	29	4	9
ONE DALTON STREET	Totals:	65,781.5	11,472.0 17.4%	1,284.5 32.4%	419.5 0.6%	81	13	27	1
PARCEL M1 & M2 1E+0	05/14/2017 10/21/2018								
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		13,214.0	1,045.0 7.9%	3,041.0 23.0%	0.0 0.0%	29	3	6	0
		Equipment Operator	4,450.5	47.2%	2,642.0 28.0%	160.0 1.7%	17	6	6
		Laborer	2,709.5	19.4%	4,034.0 28.8%	539.0 3.9%	27	7	8
		Piledriver	8,205.0	22.4%	9,717.0 26.5%	699.0 1.9%	73	16	20
PARCEL M1 & M2	Totals:	36,638.0	8,205.0 22.4%	9,717.0 26.5%	699.0 1.9%	73	16	20	2
SEAPORT B/C 9685	10/12/2014 07/10/2016								
		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		9,758.0	779.0 8.0%	3,070.5 31.5%	779.0 8.0%	15	1	4	1
		Equipment Operator	3,186.5	42.5%	3,489.0 46.6%	0.0 0.0%	10	4	4
		Laborer	359.5	29.9%	1,069.5 89.1%	343.5 28.6%	5	2	3
		Oiler	2,179.5	33.1%	2,917.0 44.4%	0.0 0.0%	13	5	5
		Piledriver	6,504.5	26.0%	0,546.0 42.1%	1,122.5 4.5%	43	12	16
SEAPORT B/C	Totals:	25,024.0	6,504.5 26.0%	0,546.0 42.1%	1,122.5 4.5%	43	12	16	2





**CONTRACTOR STATISTICAL REPORT**  
**Contractor: AMERICAN PLUMBING HEATING**

Cont ID: 2298  
 Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
157 BERKELEY STREET	04/08/2011								
8944	11/09/2012	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		3,603.5	2,913.5 80.9%	0.0 0.0%	0.0 0.0%	10	6	0	0
157 BERKELEY STREET		<b>Totals:</b>	3,603.5 2,913.5 80.9%	0.0 0.0%	0.0 0.0%	10	6	0	0
20 SOMERSET STREET	03/21/2014								
9476	07/03/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		8,423.0	775.0 9.2%	1,937.5 23.0%	114.0 1.4%	25	7	4	2
20 SOMERSET STREET		<b>Totals:</b>	8,423.0 775.0 9.2%	1,937.5 23.0%	114.0 1.4%	25	7	4	2
225 CENTRE STREET	04/27/2012								
9002	10/11/2013	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		11,328.0	5,830.0 51.5%	4,176.0 36.9%	1,092.0 9.6%	35	10	7	1
225 CENTRE STREET		<b>Totals:</b>	11,328.0 5,830.0 51.5%	4,176.0 36.9%	1,092.0 9.6%	35	10	7	1
6774 BRIGHTON BRANCH LIBRARY	09/03/2010								
8685	09/03/2010	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		48.0	16.0 33.3%	0.0 0.0%	16.0 33.3%	3	1	0	1
Sprinkler Fitter		112.0	48.0 42.9%	48.0 42.9%	0.0 0.0%	3	1	1	0
6774 BRIGHTON BRANCH LIBRARY		<b>Totals:</b>	160.0 64.0 40.0%	48.0 30.0%	16.0 10.0%	6	2	1	1
BMC CARL J. & RUTH SHAPIRO AMBUL	07/31/2009								
8533	01/14/2011	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		17,567.0	5,785.5 32.9%	3,663.5 20.9%	2,707.5 15.4%	36	6	4	2
Sprinkler Fitter		10,053.0	3,129.0 31.1%	1,695.0 16.9%	0.0 0.0%	28	4	2	0
BMC CARL J. & RUTH SHAPIRO AMBUL		<b>Totals:</b>	27,620.0 8,914.5 32.3%	5,358.5 19.4%	2,707.5 9.8%	64	10	6	2

**CONTRACTOR STATISTICAL REPORT**

Date Range: 01/01/2009 - 03/11/2019

3/12/2019 10:43:20 AM

Contractor: **AMERICAN PLUMBING HEATING**

Cont ID: 2298

Worked on Project

BRJP Report #5

**PROJECTS**

BMC MOAKLEY ADDITION 9641	10/31/2014 10/09/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		6,775.0	1,152.0 17.0%	1,228.0 18.1%	0.0 0.0%	22	6	3	0
<b>Totals:</b>		6,775.0	1,152.0 17.0%	1,228.0 18.1%	0.0 0.0%	22	6	3	0
BMC YAWKEY RENO ADDITION 9642	10/30/2015 05/27/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		397.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	6	0	0	0
<b>Totals:</b>		397.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	6	0	0	0
BOSTON CHILDREN'S HOSPITAL CLINI 1E+0	02/02/2018 03/01/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		6,614.5	3,191.5 48.3%	1,266.0 19.1%	934.5 14.1%	22	5	3	3
<b>Totals:</b>		6,614.5	3,191.5 48.3%	1,266.0 19.1%	934.5 14.1%	22	5	3	3
BOSTON GARDEN PODIUM 9875	12/01/2017 02/22/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		32,800.5	8,884.0 27.1%	8,223.5 25.1%	3,253.0 9.9%	48	11	10	4
<b>Totals:</b>		32,800.5	8,884.0 27.1%	8,223.5 25.1%	3,253.0 9.9%	48	11	10	4
BOSTON UNIVERSITY I.L.S.E. CENTER 9762	08/28/2015 03/19/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		13,946.0	3,955.0 28.4%	2,591.5 18.6%	683.5 4.9%	39	11	5	3
<b>Totals:</b>		13,946.0	3,955.0 28.4%	2,591.5 18.6%	683.5 4.9%	39	11	5	3
BOSTON UNIVERSITY LAW SCHOOL LI 9413	07/12/2013 08/21/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		12,472.0	3,586.5 28.8%	1,959.0 15.7%	733.0 5.9%	37	9	7	2
<b>Totals:</b>		12,472.0	3,586.5 28.8%	1,959.0 15.7%	733.0 5.9%	37	9	7	2
BOSTON UNIVERSITY LAW SCHOOL LI	<b>Totals:</b>	12,472.0	3,586.5 28.8%	1,959.0 15.7%	733.0 5.9%	37	9	7	2

**CONTRACTOR STATISTICAL REPORT**

Contractor: **AMERICAN PLUMBING HEATING**

Cont ID: 2298

Worked on Project

**PROJECTS**

BRJP Report #5

PROJECTS	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
<b>BOYLSTON WEST</b>	12/13/2013								
9396	05/29/2015								
Plumber		31,606.0	12,087.5 38.2%	8,812.0 27.9%	881.0 2.8%	58	17	11	3
<b>BOYLSTON WEST</b>		<b>Totals:</b>	31,606.0	12,087.5 38.2%	8,812.0 27.9%	58	17	11	3
<b>BRIGHAM GREEN PATIENT PARKING G</b>	01/18/2013								
9278	09/19/2014								
Plumber		2,558.0	312.0 12.2%	0.0 0.0%	552.0 21.6%	15	2	0	1
Sprinkler Fitter		2,800.5	1,460.0 52.1%	1,364.0 48.7%	0.0 0.0%	14	4	2	0
<b>BRIGHAM GREEN PATIENT PARKING G</b>		<b>Totals:</b>	5,358.5	1,772.0 33.1%	1,364.0 25.5%	29	6	2	1
<b>BRIGHAM'S BUILDING FOR THE FUTUR</b>	07/11/2014								
9452	05/06/2016								
Plumber		73,102.5	19,752.5 27.0%	17,622.0 24.1%	3,669.0 5.0%	89	20	15	5
<b>BRIGHAM'S BUILDING FOR THE FUTUR</b>		<b>Totals:</b>	73,102.5	19,752.5 27.0%	17,622.0 24.1%	89	20	15	5
<b>BURNHAM BUILDING RENOVATIONS</b>	07/26/2013								
9436	09/12/2014								
Plumber		8,024.0	2,360.0 29.4%	1,926.5 24.0%	298.0 3.7%	28	9	5	2
<b>BURNHAM BUILDING RENOVATIONS</b>		<b>Totals:</b>	8,024.0	2,360.0 29.4%	1,926.5 24.0%	28	9	5	2
<b>FAN PIER A AND B</b>	11/11/2011								
9050	12/20/2013								
Plumber		10,346.5	3,861.0 37.3%	2,558.0 24.7%	754.0 7.3%	35	10	7	1
<b>FAN PIER A AND B</b>		<b>Totals:</b>	10,346.5	3,861.0 37.3%	2,558.0 24.7%	35	10	7	1

**CONTRACTOR STATISTICAL REPORT**

Date Range: 01/01/2009 - 03/11/2019

3/12/2019 10:43:21 AM

Contractor: **AMERICAN PLUMBING HEATING**

PAGE 4

Cont ID: 2298

Worked on Project

BRJP Report #5

**PROJECTS**

FAN PIER C	07/25/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9532	10/23/2015	28,886.0	7,187.0 24.9%	5,150.5 17.8%	1,526.5 5.3%	49	13	11	3
Plumber									
FAN PIER C	Totals:	28,886.0	7,187.0 24.9%	5,150.5 17.8%	1,526.5 5.3%	49	13	11	3
FAN PIER D.	03/25/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9881	03/09/2018	35,021.5	10,671.5 30.5%	6,298.0 18.0%	2,672.0 7.6%	48	11	6	4
Plumber									
FAN PIER D.	Totals:	35,021.5	10,671.5 30.5%	6,298.0 18.0%	2,672.0 7.6%	48	11	6	4
FAN PIER PARCEL I	08/01/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9556	04/22/2016	17,435.0	3,114.5 17.9%	1,120.0 6.4%	617.5 3.5%	41	9	6	1
Plumber									
FAN PIER PARCEL I	Totals:	17,435.0	3,114.5 17.9%	1,120.0 6.4%	617.5 3.5%	41	9	6	1
HARVARD SCIENCE ENGINEERING CO	09/08/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0	02/15/2019	45,798.0	7,706.0 16.8%	9,341.5 20.4%	2,500.5 5.5%	63	15	13	5
Plumber									
HARVARD SCIENCE ENGINEERING CO	Totals:	45,798.0	7,706.0 16.8%	9,341.5 20.4%	2,500.5 5.5%	63	15	13	5
NORTHEASTERN SCIENCE ENG. CENT	04/10/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9596	01/27/2017	21,490.0	6,443.0 30.0%	9,575.0 44.6%	1,925.0 9.0%	41	13	8	4
Plumber									
NORTHEASTERN SCIENCE ENG. CENT	Totals:	21,490.0	6,443.0 30.0%	9,575.0 44.6%	1,925.0 9.0%	41	13	8	4
PARCEL K - HOTEL	11/02/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0	02/22/2019	1,469.0	412.0 28.0%	144.0 9.8%	56.0 3.8%	21	6	4	3
Plumber									
PARCEL K - HOTEL	Totals:	1,469.0	412.0 28.0%	144.0 9.8%	56.0 3.8%	21	6	4	3

**CONTRACTOR STATISTICAL REPORT**

Contractor: **AMERICAN PLUMBING HEATING**

Cont ID: 2298

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
PARCEL K-GARAGE / RESIDENTIAL	07/27/2018								
1E+0	02/22/2019								
Plumber		7,856.5	1,981.5 25.2%	1,032.5 13.1%	731.5 9.3%	35	9	4	3
PARCEL K-GARAGE / RESIDENTIAL	<b>Totals:</b>	7,856.5	1,981.5 25.2%	1,032.5 13.1%	731.5 9.3%	35	9	4	3
SEAPORT B/C	08/21/2015								
9685	09/22/2017								
Plumber		69,848.5	18,085.0 25.9%	15,859.5 22.7%	5,150.5 7.4%	76	18	13	5
SEAPORT B/C	<b>Totals:</b>	69,848.5	18,085.0 25.9%	15,859.5 22.7%	5,150.5 7.4%	76	18	13	5
SEAPORT PARCEL H	03/25/2016								
9803	08/26/2016								
Sprinkler Fitter		714.0	416.0 58.3%	86.0 12.0%	0.0 0.0%	8	2	1	0
SEAPORT PARCEL H	<b>Totals:</b>	714.0	416.0 58.3%	86.0 12.0%	0.0 0.0%	8	2	1	0
SEAPORT SQUARE PARCEL 2	06/10/2016								
9795	05/18/2018								
Plumber		17,059.5	3,965.5 23.2%	3,554.5 20.8%	685.0 4.0%	42	9	8	2
SEAPORT SQUARE PARCEL 2	<b>Totals:</b>	17,059.5	3,965.5 23.2%	3,554.5 20.8%	685.0 4.0%	42	9	8	2
THE WINSOR SCHOOL	07/05/2013								
9445	11/27/2015								
Plumber		9,603.0	3,521.0 36.7%	3,110.0 32.4%	294.0 3.1%	31	9	6	1
THE WINSOR SCHOOL	<b>Totals:</b>	9,603.0	3,521.0 36.7%	3,110.0 32.4%	294.0 3.1%	31	9	6	1
<b>Contractor Totals</b>		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
<b>AMERICAN PLUMBING HEATING</b>	<b>Totals:</b>	507,758.0	142,602.0 28.1%	114,342.5 22.5%	31,846.0 6.3%	1,008	253	166	61

# CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2017 - 03/12/2019

3/12/2019 12:42:15 PM

Contractor: **LIBERTY CONST. SERVICES**

PAGE 1

Cont ID: 10644

Worked on Project

BRJP Report #5

PROJECTS		Worked on Project		BRJP Report #5												
BOSTON CHILDRENS HOSPITAL CLINI		06/18/2017	02/17/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.					
1E+0	Carpenter			10,253.0	3,603.0 35.1%	1,881.0 18.3%	0.0 0.0%	19	6	4	0					
	Laborer			19,439.0	1,559.0 8.0%	6,629.0 34.1%	2,418.0 12.4%	54	8	17	4					
BOSTON CHILDRENS HOSPITAL CLINI		<b>Totals:</b>		29,692.0	5,162.0 17.4%	8,510.0 28.7%	2,418.0 8.1%	73	14	21	4					
BOSTON COLLEGE FIELD HOUSE		05/28/2017	09/09/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.					
1E+0	Carpenter			6,618.5	969.5 14.6%	969.5 14.6%	211.5 3.2%	36	9	5	1					
	Laborer			14,915.5	1,082.0 7.3%	2,582.5 17.3%	152.0 1.0%	69	12	18	2					
BOSTON COLLEGE FIELD HOUSE		<b>Totals:</b>		21,534.0	2,051.5 9.5%	3,552.0 16.5%	363.5 1.7%	105	21	23	3					
BOSTON MEDICAL CENTER MENINO A		06/15/2014	12/23/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.					
9640	Carpenter			5,230.0	12.0 0.2%	0.0 0.0%	0.0 0.0%	7	0	0	0					
	Laborer			59,038.0	35,794.0 60.6%	13,311.0 22.5%	3,681.5 6.2%	73	31	19	4					
BOSTON MEDICAL CENTER MENINO A		<b>Totals:</b>		64,268.0	35,806.0 55.7%	3,311.0 20.7%	3,681.5 5.7%	80	31	19	4					
GE HEADQUARTERS CAMPUS PROJE		04/30/2017	09/24/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.					
1E+0	Carpenter			196.0	32.0 16.3%	0.0 0.0%	0.0 0.0%	6	1	0	0					
	Equipment Operator			942.5	942.5 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0					
	Laborer			287.0	87.0 30.3%	55.0 19.2%	0.0 0.0%	7	3	3	0					
GE HEADQUARTERS CAMPUS PROJE		<b>Totals:</b>		1,425.5	1,061.5 74.5%	55.0 3.9%	0.0 0.0%	14	5	3	0					

**CONTRACTOR STATISTICAL REPORT**  
**Contractor: LIBERTY CONST. SERVICES**  
 Cont ID: 10644  
 Worked on Project

**PROJECTS**

BRJP Report #5

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
MARINE WHARF 1E+0	12/02/2018	02/24/2019								
Carpenter			7,316.0	1,798.5 24.6%	1,434.5 19.6%	259.5 3.5%	43	10	15	1
Cement Finisher			16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer			3,817.0	1,379.5 36.1%	1,006.0 26.4%	18.5 0.5%	45	17	16	2
<b>Totals:</b>			11,149.0	3,178.0 28.5%	2,440.5 21.9%	278.0 2.5%	89	27	31	3
NORTHEASTERN SCIENCE ENG. CENT 9696	06/01/2014	01/29/2017								
Equipment Operator			50.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer			2,010.0	798.0 39.7%	1,101.0 54.8%	84.0 4.2%	17	4	10	2
<b>Totals:</b>			2,060.0	798.0 38.7%	1,101.0 53.4%	84.0 4.1%	18	4	10	2
ONE DALTON STREET 9728	02/22/2015	02/24/2019								
Carpenter			14,225.5	3,549.5 25.0%	3,698.5 26.0%	249.0 1.8%	22	4	3	1
Cement Finisher			12.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Curbsetter/Paver			8.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer			89,249.5	13,940.5 15.6%	22,801.0 25.5%	4,975.0 5.6%	131	29	35	6
Metal Refinisher			40.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Taper			48.0	48.0 100.0%	48.0 100.0%	0.0 0.0%	1	1	1	0
<b>Totals:</b>			103,583.5	17,538.0 16.9%	5,547.5 25.6%	5,224.0 5.0%	157	34	39	7





**CONTRACTOR STATISTICAL REPORT**

Date Range: 01/01/2017 - 03/12/2019

3/12/2019 12:42:15 PM  
PAGE 4

Contractor: **LIBERTY CONST. SERVICES**

Cont ID: 10644

Worked on Project

BRJP Report #5

**PROJECTS**

PROJECTS	02/10/2019 02/24/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
WINTHROP CENTER 1E+0		182.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
WINTHROP CENTER	Totals:	182.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
<b>Contractor Totals</b>		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
LIBERTY CONST. SERVICES	Totals:	296,191.0	81,733.0 27.6%	75,880.0 25.6%	14,028.0 4.7%	827	208	239	37

# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 03/12/2019

3/12/2019 12:47:32 PM  
PAGE 1

Contractor: **S & F CONCRETE**

Cont ID: 13

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
131 BEVERLY @ LOVE JOY WHARF 9714	06/13/2015 08/13/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		192.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Equipment Operator		22.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Laborer		136.5	0.0 0.0%	100.5 73.6%	0.0 0.0%	4	0	2	0
<b>Totals:</b>		<b>351.0</b>	<b>0.0 0.0%</b>	<b>100.5 28.6%</b>	<b>0.0 0.0%</b>	<b>12</b>	<b>0</b>	<b>2</b>	<b>0</b>
200-300 FAN PIER 4 BLVD. 9879	09/17/2016 03/24/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Cement Finisher		62.5	27.0 43.2%	38.0 60.8%	0.0 0.0%	3	1	2	0
Equipment Operator		789.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	10	0	0	0
Laborer		2,524.5	222.5 8.8%	1,175.5 46.6%	0.0 0.0%	40	2	20	0
Mason		2,601.0	935.0 35.9%	1,209.5 46.5%	0.0 0.0%	45	10	13	0
<b>Totals:</b>		<b>5,977.5</b>	<b>1,184.5 19.8%</b>	<b>2,423.0 40.5%</b>	<b>0.0 0.0%</b>	<b>98</b>	<b>13</b>	<b>35</b>	<b>0</b>
7012 DEARBORN S.T.E.M. ACADEMY 9800	03/26/2016 11/11/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		694.0	162.0 23.3%	162.0 23.3%	0.0 0.0%	11	5	5	0
Cement Finisher		100.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
Equipment Operator		79.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0
Laborer		1,374.5	433.5 31.5%	490.0 35.6%	0.0 0.0%	40	3	8	0
<b>Totals:</b>		<b>2,248.0</b>	<b>595.5 26.5%</b>	<b>652.0 29.0%</b>	<b>0.0 0.0%</b>	<b>66</b>	<b>8</b>	<b>13</b>	<b>0</b>

# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 03/12/2019

3/12/2019 12:47:33 PM

Contractor: **S & F CONCRETE**

PAGE 2

Cont ID: 13

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
888 BOYLSTON STREET	02/07/2015								
9662	09/24/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		44.0	36.0 81.8%	0.0 0.0%	0.0 0.0%	3	2	0	0
Cement Finisher		62.0	0.0 0.0%	4.5 7.3%	0.0 0.0%	4	0	1	0
Equipment Operator		2.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer		89.5	0.0 0.0%	32.0 35.8%	0.0 0.0%	6	0	2	0
<b>888 BOYLSTON STREET</b>	<b>Totals:</b>	<b>197.5</b>	<b>36.0 18.2%</b>	<b>36.5 18.5%</b>	<b>0.0 0.0%</b>	<b>14</b>	<b>2</b>	<b>3</b>	<b>0</b>
ASHMONT TOD II	06/04/2016								
9832	07/01/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		6,865.0	2,356.0 34.3%	3,811.0 55.5%	629.0 9.2%	37	9	11	1
Cement Finisher		311.5	73.0 23.4%	59.5 19.1%	0.0 0.0%	21	5	3	0
Equipment Operator		345.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	13	0	0	0
Laborer		5,088.0	3,473.0 68.3%	724.5 14.2%	0.0 0.0%	47	10	10	0
<b>ASHMONT TOD II</b>	<b>Totals:</b>	<b>12,610.0</b>	<b>5,902.0 46.8%</b>	<b>4,595.0 36.4%</b>	<b>629.0 5.0%</b>	<b>118</b>	<b>24</b>	<b>24</b>	<b>1</b>
BOSTON CHILDREN'S HOSPITAL CLINI	07/15/2017								
1E+0	03/02/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		1,716.5	836.0 48.7%	973.0 56.7%	171.0 10.0%	28	11	13	1
Equipment Operator		349.0	18.0 5.2%	13.5 3.9%	0.0 0.0%	13	2	2	0
Laborer		2,528.5	726.5 28.7%	1,159.5 45.9%	0.0 0.0%	44	9	19	0
Mason		23.0	8.5 37.0%	8.5 37.0%	0.0 0.0%	3	1	1	0
Pumpman		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
<b>BOSTON CHILDREN'S HOSPITAL CLINI</b>	<b>Totals:</b>	<b>4,633.0</b>	<b>1,589.0 34.3%</b>	<b>2,154.5 46.5%</b>	<b>171.0 3.7%</b>	<b>91</b>	<b>23</b>	<b>35</b>	<b>1</b>

# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 03/12/2019

Contractor: **S & F CONCRETE**

3/12/2019 12:47:33 PM  
PAGE 3

Cont ID: 13

Worked on Project

BRJP Report #5

PROJECTS		BOSTON LANDING BRUINS HOCKEY B		9713		02/28/2015		09/10/2016		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.				
Carpenter										225.0	11.0	4.9%	19.0	8.4%	0.0	0.0%	8	1	2	0	
Cement Finisher										66.5	10.0	15.0%	15.0	22.6%	0.0	0.0%	8	1	2	0	
Equipment Operator										16.0	0.0	0.0%	0.0	0.0%	0.0	0.0%	4	0	0	0	
Laborer										273.5	0.0	0.0%	46.0	16.8%	0.0	0.0%	10	0	2	0	
<b>Totals:</b>										581.0	21.0	3.6%	80.0	13.8%	0.0	0.0%	30	2	6	0	
CELTIC - BOSTON LANDING																					
9999										02/18/2017											
										03/03/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.			
Carpenter										2,966.5	1,154.0	38.9%	763.5	25.7%	20.0	0.7%	25	9	7	1	
Cement Finisher										1,040.5	173.5	16.7%	389.0	37.4%	8.5	0.8%	31	8	10	1	
Equipment Operator										364.5	0.0	0.0%	0.0	0.0%	0.0	0.0%	10	0	0	0	
Laborer										4,588.0	660.5	14.4%	1,936.0	42.2%	660.5	14.4%	46	2	19	2	
<b>Totals:</b>										8,959.5	1,988.0	22.2%	3,088.5	34.5%	689.0	7.7%	112	19	36	4	
GE NECCO BUILDING PROJECT																					
1E+0										02/10/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.			
										02/16/2019	7,176.5	1,419.5	19.8%	2,059.5	28.7%	577.0	8.0%	34	6	11	2
Carpenter										253.0	39.0	15.4%	220.0	87.0%	0.0	0.0%	7	1	3	0	
Cement Finisher										628.0	0.0	0.0%	0.0	0.0%	0.0	0.0%	11	0	0	0	
Equipment Operator										9,813.5	2,966.0	30.2%	3,620.0	36.9%	0.0	0.0%	37	7	13	0	
Laborer										433.5	125.0	28.8%	356.5	82.2%	0.0	0.0%	13	2	8	0	
<b>Totals:</b>										18,304.5	4,549.5	24.9%	6,256.0	34.2%	577.0	3.2%	102	16	35	2	

# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 03/12/2019

3/12/2019 12:47:33 PM  
PAGE 4

Contractor: **S & F CONCRETE**

Cont ID: 13 Worked on Project

## PROJECTS

BRJP Report #5

PROJECTS	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
HARVARD SCIENCE ENGINEERING CO	07/22/2017								
1E+0	02/16/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		25,948.0	7,257.5 28.0%	13,024.5 50.2%	2,429.0 9.4%	60	18	27	6
				5					
Cement Finisher		2,099.5	591.5 28.2%	1,526.0 72.7%	0.0 0.0%	14	4	7	0
Equipment Operator		2,293.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	16	0	0	0
Laborer		39,616.5	4,445.5 11.2%	14,317.5 36.1%	2,658.0 6.7%	110	14	51	4
				5					
Mason		3,999.0	760.0 19.0%	2,266.5 56.7%	889.5 22.2%	31	6	13	4
HARVARD SCIENCE ENGINEERING CO	Totals:	73,956.5	13,054.5 17.7%	1,134.5 42.1%	5,976.5 8.1%	231	42	98	14
HOOD PARK APARTMENT	02/23/2019								
1E+0	02/23/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		270.0	46.0 17.0%	46.0 17.0%	0.0 0.0%	6	1	1	0
Equipment Operator		10.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Laborer		149.0	45.0 30.2%	95.0 63.8%	0.0 0.0%	5	1	3	0
HOOD PARK APARTMENT	Totals:	429.0	91.0 21.2%	141.0 32.9%	0.0 0.0%	15	2	4	0
HOOD PARK GARAGE	11/10/2018								
1E+0	02/16/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		393.5	151.5 38.5%	279.5 71.0%	0.0 0.0%	6	1	3	0
Equipment Operator		80.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	9	0	0	0
Laborer		273.5	42.0 15.4%	134.0 49.0%	0.0 0.0%	11	1	7	0
HOOD PARK GARAGE	Totals:	747.0	193.5 25.9%	413.5 55.4%	0.0 0.0%	26	2	10	0



# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 03/12/2019

3/12/2019 12:47:33 PM

Contractor: **S & F CONCRETE**

PAGE 6

Cont ID: 13

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
ONE DALTON STREET 9728	01/11/2019 01/11/2019								
Electrician		2,213.0	818.0 37.0%	563.0 25.4%	112.0 5.1%	59	21	15	3
ONE DALTON STREET	Totals:	2,213.0	818.0 37.0%	563.0 25.4%	112.0 5.1%	59	21	15	3
ONE FRANKLIN 9495	01/18/2014 10/01/2016								
Carpenter		269.0	147.0 54.6%	194.0 72.1%	6.0 2.2%	5	1	2	1
Cement Finisher		69.0	19.0 27.5%	19.0 27.5%	0.0 0.0%	5	1	1	0
Equipment Operator		19.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
Laborer		350.5	0.0 0.0%	35.0 10.0%	0.0 0.0%	13	0	3	0
ONE FRANKLIN	Totals:	707.5	166.0 23.5%	248.0 35.1%	6.0 0.8%	28	2	6	1
PARCEL M1 & M2 1E+0	07/29/2017 02/16/2019								
Carpenter		24,997.0	8,523.0 34.1%	8,614.5 34.5%	1,663.0 6.7%	63	14	24	1
Cement Finisher		33.0	9.5 28.8%	25.0 75.8%	0.0 0.0%	4	1	3	0
Equipment Operator		2,605.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	12	0	0	0
Laborer		24,513.5	7,662.5 31.3%	8,967.0 36.6%	0.0 0.0%	74	11	29	0
Mason		4,242.5	1,001.5 23.6%	2,789.0 65.7%	0.0 0.0%	43	4	16	0
PARCEL M1 & M2	Totals:	56,391.5	17,196.5 30.5%	0,395.5 36.2%	1,663.0 2.9%	196	30	72	1



# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 03/12/2019

3/12/2019 12:47:34 PM  
PAGE 7

Contractor: **S & F CONCRETE**

Cont ID: 13 Worked on Project

BRJP Report #5

## PROJECTS

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
RESIDENTIAL TOWER AT BULFINCH C 1E+0	03/10/2018 03/02/2019	Total Hours 36,602.0	Resident Hrs / % 13,280.0 36.3%	POC Hrs / % 16,064.0 43.9%	Female Hrs / % 3,862.0 10.6%	Emps. 93	Res. 25	POC 36	Fem. 9
Carpenter		36,602.0	13,280.0 36.3%	16,064.0 43.9%	3,862.0 10.6%	93	25	36	9
Cement Finisher		655.0	29.0 4.4%	216.0 33.0%	0.0 0.0%	17	1	6	0
Equipment Operator		1,852.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	12	0	0	0
Laborer		41,270.5	4,631.0 11.2%	14,995.0 36.3%	2,220.0 5.4%	87	11	37	3
Mason		269.0	0.0 0.0%	112.0 41.6%	0.0 0.0%	16	0	7	0
RESIDENTIAL TOWER AT BULFINCH C	Totals:	80,648.5	17,940.0 22.2%	1,387.0 38.9%	6,082.0 7.5%	225	37	86	12
SEAPORT PARCEL J 9804	03/05/2016 03/25/2017	Total Hours 408.0	Resident Hrs / % 344.0 84.3%	POC Hrs / % 232.0 56.9%	Female Hrs / % 0.0 0.0%	Emps. 10	Res. 5	POC 3	Fem. 0
Carpenter		408.0	344.0 84.3%	232.0 56.9%	0.0 0.0%	4	0	1	0
Cement Finisher		34.0	0.0 0.0%	8.5 25.0%	0.0 0.0%	4	0	0	0
Equipment Operator		14.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Laborer		296.0	106.0 35.8%	24.5 8.3%	0.0 0.0%	13	2	2	0
SEAPORT PARCEL J	Totals:	752.0	450.0 59.8%	265.0 35.2%	0.0 0.0%	31	7	6	0
SEAPORT SQUARE PARCEL 2 9795	02/13/2016 09/02/2017	Total Hours 10,487.0	Resident Hrs / % 3,575.0 34.1%	POC Hrs / % 2,927.5 27.9%	Female Hrs / % 0.0 0.0%	Emps. 37	Res. 11	POC 9	Fem. 0
Carpenter		10,487.0	3,575.0 34.1%	2,927.5 27.9%	0.0 0.0%	37	11	9	0
Cement Finisher		2,802.5	469.0 16.7%	614.5 21.9%	0.0 0.0%	53	10	10	0
Equipment Operator		534.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	12	0	0	0
Laborer		11,103.5	4,678.5 42.1%	3,027.0 27.3%	389.0 3.5%	66	11	22	1
Mason		82.5	67.0 81.2%	67.0 81.2%	0.0 0.0%	3	1	1	0
Pumpman		52.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
SEAPORT SQUARE PARCEL 2	Totals:	25,062.5	8,789.5 35.1%	5,636.0 26.5%	389.0 1.6%	172	33	42	1

# CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 03/12/2019

3/12/2019 12:47:34 PM  
PAGE 8

Contractor: **S & F CONCRETE**

Cont ID: 13

Worked on Project

BRJP Report #5

## PROJECTS

	09/01/2018 02/16/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
<b>TWO DRYDOCK</b>									
1E+0									
Carpenter		2,390.0	950.5 39.8%	1,241.5 51.9%	205.5 8.6%	13	6	8	1
Cement Finisher		153.5	0.0 0.0%	46.0 30.0%	0.0 0.0%	5	0	1	0
Equipment Operator		246.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	9	0	0	0
Laborer		2,120.0	434.5 20.5%	355.0 16.7%	202.0 9.5%	22	3	9	1
Mason		57.5	0.0 0.0%	34.0 59.1%	0.0 0.0%	5	0	3	0
<b>TWO DRYDOCK</b>	<b>Totals:</b>	<b>4,967.5</b>	<b>1,385.0 27.9%</b>	<b>1,676.5 33.7%</b>	<b>407.5 8.2%</b>	<b>54</b>	<b>9</b>	<b>21</b>	<b>2</b>
<b>WILSHIRE APARTMENTS</b>	01/12/2019 02/09/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0									
Carpenter		14.0	6.0 42.9%	6.0 42.9%	0.0 0.0%	2	1	1	0
Cement Finisher		2.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Equipment Operator		65.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
Laborer		185.0	96.0 51.9%	5.0 2.7%	0.0 0.0%	8	1	1	0
<b>WILSHIRE APARTMENTS</b>	<b>Totals:</b>	<b>266.0</b>	<b>102.0 38.3%</b>	<b>11.0 4.1%</b>	<b>0.0 0.0%</b>	<b>18</b>	<b>2</b>	<b>2</b>	<b>0</b>
<b>Contractor Totals</b>		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
<b>S &amp; F CONCRETE</b>	<b>Totals:</b>	<b>355,556.0</b>	<b>91,283.0 25.7%</b>	<b>129,579.5 36.4%</b>	<b>19,206.0 5.4%</b>	<b>2,060</b>	<b>352</b>	<b>673</b>	<b>52</b>