

Marine Wharf

May 15, 2019

Developer: Intercontinental Developers Inc.
Developmental Impact Project Plan (DIPP)

General Contractor: Suffolk Construction Company

Construction Cost: \$119,594,015 **Construction Period:** 08/19/2018 – 05/1/2020

Construction Monitor: Vargas DaSilveira

Percentage Complete: 20%

BRJP Goals: **50% Resident** **25% People of Color** **10% Female**

Project Description:

The Project is located on 15 Terminal Street, Boston, MA 02110 and includes the construction of an approximately 320,000 sf hotel with 411 rooms, managed by two individually branded operators; Hampton Inn and Homewood Suites by Hilton. The hotel will include a mix of approximately 245 select-service hotel rooms, and 166 extended-stay hotel rooms, as well as approximately 3,500 square feet of retail use. Parking for approximately 75 vehicles will be located in a second-floor garage, accessed from the hotel courtyard, off Terminal Street. The new building will have a building height of approximately 160 feet.

Boston Employment Commission: Project Review

I. Overall Numerical Compliance

Report Run Date: 05/07/19

Includes Work Records from: 08/19/18 – 04/21/19

# Workhours	# Workers	# Contractors	% Residents	% People of Color	% Female
36,694	239	5	27%	22%	5%

II. Numerical Compliance by Major Trades

Report Run Date: 05/07/19

Includes Work Records From: 08/19/18 – 04/21/19

Trade	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Carpenter	12,500	54	24%	18%	2%
Laborer	8,157	73	46%	28%	2%
Iron Workers	5,461	52	21%	34%	5%
Piledrivers	5,300	29	12%	19%	3%
Equipment Operators	5,237	26	27%	10%	19%

III. Numerical Compliance by Major Contractor

Report Run Date: 05/07/19

Includes Work Records From: 08/19/18 – 04/21/19

Contractor	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Liberty Construction	18,101	113	28%	21%	2%
<i>Liberty construction employs laborers, cement finishers and carpenters</i>					
J.F White Contracting	7,377	28	13%	20%	15%
<i>J.F White employs Iron workers, equipment operators and pile drivers.</i>					
Lund Rebar Services	5,461	52	21%	34%	5%
<i>Lund Rebar Services employs pile drivers, laborers, and equipment operators.</i>					
James W. Flett Co. Inc.	5,157	30	49%	15%	3%
<i>James W. Flett Co., Inc. employs laborers and equipment operator</i>					
Allied Pile Driving Inc.	599	16	21%	8%	5%
<i>Allied pile driving, Inc. employs pile drivers and equipment operators</i>					

BRJP Highlights and Concerns:

- 56 Boston residents have been reported, 26 (47%) have been successfully verified.
- The current payroll submission time is 8 days - 1 day shy of BRJP goals. Payrolls that are submitted on time help monitor the project in a timely manner.
- The Project will reach its 25% completion mark for hours worked mid-June 2019.
- Work Force Documentation forms (*attached*) have been received recently from the following subcontractors: J.F White Contracting and Liberty Construction.
- Liberty Construction is the number one subcontractor. Liberty employs carpenters, laborers and cement finishers. They are struggling with female participation at 2%.
- Allied Pile Driving, Inc. has completed work. Allied struggled to meet BRJP goals in all categories 21% on Boston residents, 8%POC and 5% females. Although work hours was minimal with less than 600 work hours.
- J.F White has exceeded the BRJP goal with female workers 15%.

RECOMMENDATIONS:

- Lund Rebar needs improvements in the Boston resident (21%) and female (5%). Carpenters (2%), laborers (2%) and pile drivers (3%) needs improvement with female. We recommend that all subcontractors fill out their work force documentation forms seeking to achieve employment standards. This shows us that subs are engaging with their union halls to actively diversify their core crew.
- Invite business agents to upcoming pre-construction meetings to ensure subcontractors are being pro-active in reaching employment standards prior to mobilizing on site.
- Continue to encourage subcontractors that are deficient in any category, to take steps to make improvements by providing information about pre-apprenticeship programs, such as Building Pathways and Youth Build.
- Please continue to make sure Boston residents are verified prior to starting on site.

ATTACHMENTS:

- PROJECT STATISTICAL REPORT *by trade*
- PROJECT STATISTICAL REPORT *by contractor*
- WORKFORCE REQUEST
 - dated 9/13/18 from J.F. White Contracting to Local 4
 - dated 9/25/18 from J.F. White Contracting to Local 56
 - dated 1/15/19 from Liberty Construction to Local 327
- CORRESPONDENCE DOCUMENTATION
 - 9/25/18 outreach/response between J.F. White & NERCC
 - 10/11/18 outreach from J.F. White to Local 56
 - 10/12/18 outreach from J.F. White to Local 56
- HISTORY REPORT FOR CONTRACTORS
 - **Liberty Construction**
 - **J.F. White Contracting**
 - **Lund Rebar Services**
 - **James W. Flett Co., Inc.**
 - **Allied Pile Driving, Inc.**

PROJECT STATISTICAL REPORT

5/7/2019 8:05:26 AM

MARINE WHARF -- ID: 10247 Award Dept: DIP Const Cost: \$119,594.02 Neigh: DOWNTOWN

PAGE 1

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

Date Range: 01/01/2015 - 05/07/2019

Worked on Project

BRJP Report #8

Company	ID	Period	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
ALLIED PILE DRIVING INC.	3231	10/13/2018								
		01/12/2019	240.5	0.0 0.0%	8.0 3.3%	0.0 0.0%	5	0	1	0
		Totals:	240.5	0.0 0.0%	8.0 3.3%	0.0 0.0%	5	0	1	0
		10	Equipment Operator	128.0 35.8%	40.0 11.2%	32.0 8.9%	11	3	2	1
		20	Piledriver	128.0 35.8%	40.0 11.2%	32.0 8.9%	11	3	2	1
		Totals:	598.5	128.0 21.4%	48.0 8.0%	32.0 5.3%	16	3	3	1
J.F. WHITE CONTRACTING C	475	09/16/2018								
		03/10/2019	16.0	0.0 0.0%	0.0 0.0%	16.0 100.0%	1	0	0	1
		Totals:	16.0	0.0 0.0%	0.0 0.0%	16.0 100.0%	1	0	0	1
		08	Electrician	3.0 0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
		10	Equipment Operator	2,416.0 492.0 20.4%	492.0 20.4%	999.0 41.3%	7	1	1	2
		20	Piledriver	4,941.5 500.0 10.1%	500.0 10.1%	979.5 19.8%	18	2	3	1
Totals:	7,376.5	992.0 13.4%	1,471.5 19.9%	1,127.0 15.3%	28	3	4	4		
JAMES W. FLETT CO. INC.	9252	08/19/2018								
		04/14/2019	2,580.0	895.0 34.7%	0.0 0.0%	0.0 0.0%	14	1	0	0
		Totals:	2,577.0	1,632.0 63.3%	781.5 30.3%	131.0 5.1%	16	4	4	2
		15	Laborer	2,577.0 1,632.0 63.3%	781.5 30.3%	131.0 5.1%	16	4	4	2
		Totals:	5,157.0	2,527.0 49.0%	781.5 15.2%	131.0 2.5%	30	5	4	2
LIBERTY CONST. SERVICES	10644	12/02/2018								
		03/31/2019	12,499.5	3,011.0 24.1%	2,278.5 18.2%	277.5 2.2%	54	13	17	1
		Totals:	18,100.5	5,135.0 28.4%	3,750.5 20.7%	296.0 1.6%	113	31	39	3
		03	Carpenter	21.0 0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
		04	Cement Finisher	5,580.0 2,124.0 38.1%	1,472.0 26.4%	18.5 0.3%	57	18	22	2
		15	Laborer	5,580.0 2,124.0 38.1%	1,472.0 26.4%	18.5 0.3%	57	18	22	2
Totals:	18,100.5	5,135.0 28.4%	3,750.5 20.7%	296.0 1.6%	113	31	39	3		

PROJECT STATISTICAL REPORT

MARINE WHARF -- ID: 10247 Award Dept: DIP Const Cost: \$119,594.02 Neigh: DOWNTOWN

5/7/2019 8:05:26 AM
PAGE 2

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

Date Range: 01/01/2015 - 05/07/2019

Worked on
Project

BRJP Report #8

	12/02/2018 04/21/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
LUND REBAR SERVICES, INC. 11645									
14 Iron Worker		5,461.0	1,143.0 20.9%	1,864.0 34.1%	252.0 4.6%	52	14	18	3
LUND REBAR SERVICES, INC.	Totals:	5,461.0	1,143.0 20.9%	1,864.0 34.1%	252.0 4.6%	52	14	18	3
Project Totals:		36,693.5	9,925.0 27.0%	7,915.5 21.6%	1,838.0 5.0%	239	56	68	13

Date Range: 01/01/2015 - 05/07/2019

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Asbestos Worker								
Contractor: J.F. WHITE CONTRACTING C	16.0	0.0 0.0%	0.0 0.0%	16.0 100.0%	1	0	0	1
Trade Totals	16.0	0.0 0.0%	0.0 0.0%	16.0 100.0%	1	0	0	1

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Carpenter								
Contractor: LIBERTY CONST. SERVICES	12,499.5	3,011.0 24.1%	2,278.5 18.2%	277.5 2.2%	54	13	17	1
Trade Totals	12,499.5	3,011.0 24.1%	2,278.5 18.2%	277.5 2.2%	54	13	17	1

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Cement Finisher								
Contractor: LIBERTY CONST. SERVICES	21.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Trade Totals	21.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Electrician								
Contractor: J.F. WHITE CONTRACTING C	3.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Trade Totals	3.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Equipment Operator								
Contractor: ALLIED PILE DRIVING INC.	240.5	0.0 0.0%	8.0 3.3%	0.0 0.0%	5	0	1	0
Contractor: J.F. WHITE CONTRACTING C	2,416.0	492.0 20.4%	492.0 20.4%	999.0 41.3%	7	1	1	2
Contractor: JAMES W. FLETT CO. INC.	2,580.0	895.0 34.7%	0.0 0.0%	0.0 0.0%	14	1	0	0
Trade Totals	5,236.5	1,387.0 26.5%	500.0 9.5%	999.0 19.1%	26	2	2	2

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Iron Worker								
Contractor: LUND REBAR SERVICES, INC.	5,461.0	1,143.0 20.9%	1,864.0 34.1%	252.0 4.6%	52	14	18	3
Trade Totals	5,461.0	1,143.0 20.9%	1,864.0 34.1%	252.0 4.6%	52	14	18	3

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

PAGE 2

Date Range: 01/01/2015 - 05/07/2019

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Laborer								
Contractor: JAMES W. FLETT CO. INC.	2,577.0	1,632.0 63.3%	781.5 30.3%	131.0 5.1%	16	4	4	2
Contractor: LIBERTY CONST. SERVICES	5,580.0	2,124.0 38.1%	1,472.0 26.4%	18.5 0.3%	57	18	22	2
Trade Totals	8,157.0	3,756.0 46.0%	2,253.5 27.6%	149.5 1.8%	73	22	26	4

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Piledriver								
Contractor: ALLIED PILE DRIVING INC.	358.0	128.0 35.8%	40.0 11.2%	32.0 8.9%	11	3	2	1
Contractor: J.F. WHITE CONTRACTING C	4,941.5	500.0 10.1%	979.5 19.8%	112.0 2.3%	18	2	3	1
Trade Totals	5,299.5	628.0 11.9%	1,019.5 19.2%	144.0 2.7%	29	5	5	2
PROJECT TOTALS	36,693.5	9,925.0 27.0%	7,915.5 21.6%	1,838.0 5.0%	239	56	68	13



**OFFICE OF BOSTON RESIDENTS JOBS POLICY
WORK FORCE REQUEST DOCUMENTATION**

PROJECT: MARINE WHARF-PARCEL A

Please email this form to the BRJP Monitor when requests for new employees are made.

FROM: <u>J.F. WHITE CONTRACTING CO.</u>			
DATE REQUESTED: <u>9/13/18</u>		DATE REQUIRED: <u>9/24/18</u>	
LOCAL #: <u>4 OPERATORS</u>			
REQUEST MADE TO: <u>BUSINESS AGENT</u>			
NAME: <u>MIKE BOWES</u>			
I. REQUEST (S) MADE TO UNION:			
TRADE: <u>OPERATORS</u>			
TOTAL	RESIDENT	MINORITY	FEMALE
<u>3</u>	<u>2</u>	<u>1</u>	<u>2</u>
TRADE:			
TOTAL	RESIDENT	MINORITY	FEMALE
REQUEST MADE BY: <u>Project Manager</u>			
NAME: <u>JAMES BEACH</u>			
II. ACTUAL EMPLOYEE (S) SENT BY UNION: <u>KEITH A. RICHARDSON</u>			
TRADE: <u>OPERATOR</u> <u>PAMELA FRENCH</u> <u>DONNA COVINO</u>			
TOTAL	RESIDENT	MINORITY	FEMALE
<u>3</u>	<u>1</u>	<u>1</u>	<u>2</u>
TRADE:			
TOTAL	RESIDENT	MINORITY	FEMALE
COMMENTS: <u>REQUESTED 1 OPERATOR FOR 9/24 & 2 OPERATORS FOR 9/26/18.</u>			

When requesting workers, this form should be used for all telephone calls made to your local union representative or contractor's association. Please have your union or contractor's association follow-up in writing with your request. Email a copy of this form and the letter to the general contractor and the BRJP Monitor, within 7 working days. Workforce request documentation Forms without a follow-up letter will not be considered as a "Best Faith Effort".



**OFFICE OF BOSTON RESIDENTS JOBS POLICY
WORK FORCE REQUEST DOCUMENTATION**

PROJECT: Marine Wharf Parcel A

Please email this form to the BRJP Monitor when requests for new employees are made.

FROM: <u>JF White Contracting</u>			
DATE REQUESTED: <u>9/25/2018</u>		DATE REQUIRED: <u>10/2/2018</u>	
LOCAL #: <u>56</u>			
REQUEST MADE TO: <u>Business Agent</u>			
NAME: <u>Mike Darcy / Dave Barnes</u>			
I. REQUEST (S) MADE TO UNION:			
TRADE: <u>Pile Drivers</u>			
TOTAL	RESIDENT	MINORITY	FEMALE
	<u>2</u>	<u>2</u>	<u>2</u>
TRADE:			
TOTAL	RESIDENT	MINORITY	FEMALE
REQUEST MADE BY: <u>Superintendent</u>			
NAME: <u>Ziven Drake</u>			
II. ACTUAL EMPLOYEE (S) SENT BY UNION:			
TRADE: <u>Pile Drivers</u>			
TOTAL	RESIDENT	MINORITY	FEMALE
	<u>0</u>	<u>0</u>	<u>0</u>
TRADE:			
TOTAL	RESIDENT	MINORITY	FEMALE
COMMENTS: <u>Tentative mobilization of second crew to occur within upcoming weeks. Date unknown, request for compliant personnel has been made. Please see attached correspondence.</u>			

When requesting workers, this form should be used for all telephone calls made to your local union representative or contractor's association. Please have your union or contractor's association follow-up in writing with your request. Email a copy of this form and the letter to the general contractor and the BRJP Monitor, within 7 working days. Workforce request documentation Forms without a follow-up letter will not be considered as a "Best Faith Effort".



**OFFICE OF BOSTON RESIDENTS JOBS POLICY
WORK FORCE REQUEST DOCUMENTATION**

PROJECT: Parcel A

Please email this form to the BRJP Monitor when requests for new employees are made.

FROM: Liberty Construction Services - Steve Perna			
DATE REQUESTED: 1/15/2019		DATE REQUIRED: 1/16/2019	
LOCAL #: 327			
REQUEST MADE TO:			
NAME:			
I. REQUEST (S) MADE TO UNION:			
TRADE: Carpenter			
TOTAL	RESIDENT	MINORITY	FEMALE
1	1	1	1
TRADE:			
TOTAL	RESIDENT	MINORITY	FEMALE
REQUEST MADE BY:			
NAME: Steve Perna			
II. ACTUAL EMPLOYEE (S) SENT BY UNION:			
TRADE: Carpenter			
TOTAL	RESIDENT	MINORITY	FEMALE
1	1	1	1
TRADE:			
TOTAL	RESIDENT	MINORITY	FEMALE
COMMENTS:			

When requesting workers, this form should be used for all telephone calls made to your local union representative or contractor's association. Please have your union or contractor's association follow-up in writing with your request. Email a copy of this form and the letter to the general contractor and the BRJP Monitor, within 7 working days. Workforce request documentation Forms without a follow-up letter will not be considered as a "Best Faith Effort".

Ziven Drake

From: Dave Borrus <dborrus@nercc.org>
Sent: Tuesday, September 25, 2018 11:03 AM
To: Ziven Drake; Michael Davey
Cc: Jim Beach; Darrin Snape; Tania Valverde
Subject: RE: BRJP Request for Parcel A: Marine Wharf

Ziven,

Thank you for the notice of the BRJP goals.

Local 56 has members in all of those categories, and will work to provide them on the date requested. Since the workforce demands happen on a daily basis, we cannot guarantee that all of those requested will be available on October 2.

However, we are confident that we can help JF White meet those goals.

David Borrus,
Business Manager

*Pile Drivers & Divers Local 56
New England Regional Council of Carpenters
750 Dorchester Avenue
Boston, MA 02125
617-443-1988 office
617-201-9953 cell*

From: Ziven Drake <zdrake@jfwhite.com>
Sent: Tuesday, September 25, 2018 10:52 AM
To: Michael Davey <mdavey@nercc.org>; Dave Borrus <dborrus@nercc.org>
Cc: Jim Beach <jbeach@jfwhite.com>; Darrin Snape <dsnape@jfwhite.com>; Tania Valverde <tvalverde@jfwhite.com>
Subject: BRJP Request for Parcel A: Marine Wharf

Good Morning, LU 56,

In an ongoing effort to satisfy current BRJP goals of 50% Resident, 25% Minority, and 10% Female labor, JF White Contracting is requesting (2) of each for Parcel A: Marine Wharf. Tentative manning will be required 10/2/2018. Please let me know whether or not these numbers can be met based on union hall availability; your help in maintaining compliance is greatly appreciated.

Thank you,

Ziven Drake

Ziven Drake

From: Ziven Drake
Sent: Thursday, October 11, 2018 2:12 PM
To: Dave Borrus; Jim Beach; Darrin Snape
Subject: BRJP Requirements: Parcel A

Good Afternoon, LU 56,

In an ongoing effort to satisfy current BRJP goals of 50% Resident, 25% Minority, and 10% Female labor, JF White Contracting is requesting (2) residents and (1) minority for Parcel A: Marine Wharf. Manning is required ASAP. Please let me know whether or not these numbers can be met based on union hall availability; your help in maintaining compliance is greatly appreciated.

Thank you,

Ziven Drake

Ziven Drake

From: Ziven Drake
Sent: Friday, October 12, 2018 12:35 PM
To: 'Dave Borrus'
Subject: BRJP- One More Resident Request

Dear LU56,

In a continued effort to satisfy requirements set forth by the BRJP, JFW is requesting one more resident for Parcel A: Marine Wharf.

Thank you,

Ziven

CONTRACTOR STATISTICAL REPORT

Contractor: **LIBERTY CONST. SERVICES**

Cont ID: 10644

Worked on Project

PROJECTS

BRJP Report #5

Project Name	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
20 SOMERSET STREET	06/29/2014								
9476	09/13/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		114.5	9.0 7.9%	0.0 0.0%	0.0 0.0%	6	1	0	0
Laborer		6,027.5	1,582.5 26.3%	2,126.0 35.3%	388.0 6.4%	30	4	9	3
Totals:		6,142.0	1,591.5 25.9%	2,126.0 34.6%	388.0 6.3%	36	5	9	3
30 DALTON STREET RESIDENCES	03/15/2015								
9684	08/28/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		4,293.0	669.0 15.6%	8.0 0.2%	0.0 0.0%	17	3	1	0
Elevator Const(Mech)		685.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
Equipment Operator		6,090.5	1,848.0 30.3%	0.0 0.0%	1,875.0 30.8%	11	1	0	2
Laborer		21,610.0	3,252.5 15.1%	6,176.5 28.6%	3,004.5 13.9%	69	10	21	3
Taper		4.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:		32,682.5	5,769.5 17.7%	3,184.5 18.9%	4,879.5 14.9%	105	14	22	5
BOSTON CHILDREN'S HOSPITAL CLINI	06/18/2017								
1E+0	04/14/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		11,021.0	4,195.0 38.1%	2,265.0 20.6%	0.0 0.0%	21	8	5	0
Laborer		20,032.0	1,849.0 9.2%	6,923.0 34.6%	2,668.0 13.3%	57	10	19	4
Totals:		31,053.0	6,044.0 19.5%	9,188.0 29.6%	2,668.0 8.6%	78	18	24	4
BOSTON COLLEGE FIELD HOUSE	05/28/2017								
1E+0	09/09/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		6,618.5	969.5 14.6%	969.5 14.6%	211.5 3.2%	36	9	5	1
Laborer		14,915.5	1,082.0 7.3%	2,582.5 17.3%	152.0 1.0%	69	12	18	2
Totals:		21,534.0	2,051.5 9.5%	3,552.0 16.5%	363.5 1.7%	105	21	23	3

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/07/2019

5/7/2019 7:54:10 AM

Contractor: **LIBERTY CONST. SERVICES**

PAGE 2

Cont ID: 10644

Worked on Project

BRJP Report #5

PROJECTS

Project Name	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BOSTON MEDICAL CENTER MENINO A									
9640	06/15/2014 12/23/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		5,295.0	28.0 0.5%	0.0 0.0%	0.0 0.0%	10	1	0	0
Equipment Operator		1,566.0	0.0 0.0%	1,487.0 95.0%	0.0 0.0%	2	0	1	0
Laborer		137,254.5	77,267.5 56.3%	28,686.0 20.9%	6,479.5 4.7%	205	84	61	11
Totals:		144,115.5	77,295.5 53.6%	0,173.0 20.9%	6,479.5 4.5%	217	85	62	11
BRIGHAM'S BUILDING FOR THE FUTUR									
9452	05/05/2013 05/01/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		29,759.5	13,857.0 46.6%	12,571.0 42.2%	1,461.0 4.9%	30	13	9	1
Elevator Const(Mech)		111.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
Equipment Operator		6,116.5	1,682.0 27.5%	0.0 0.0%	67.0 1.1%	10	1	0	1
Laborer		89,333.5	24,212.0 27.1%	27,665.0 31.0%	7,114.0 8.0%	114	30	33	6
Totals:		125,320.5	39,751.0 31.7%	0,236.0 32.1%	8,642.0 6.9%	159	44	42	8
D STREET HOTELS									
9631	10/26/2014 03/20/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		2,744.0	1,039.0 37.9%	216.0 7.9%	0.0 0.0%	19	3	1	0
Elevator Const(Mech)		8.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Equipment Operator		1,946.0	0.0 0.0%	0.0 0.0%	201.5 10.4%	8	0	0	2
Laborer		37,140.0	21,226.0 57.2%	2,303.0 6.2%	1,544.0 4.2%	43	17	9	2
Totals:		41,838.0	22,265.0 53.2%	2,519.0 6.0%	1,745.5 4.2%	72	20	10	4

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/07/2019

5/7/2019 7:54:13 AM

Contractor: **LIBERTY CONST. SERVICES**

PAGE 3

Cont ID: 10644

Worked on Project

BRJP Report #5

PROJECTS

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
GE HEADQUARTERS CAMPUS PROJEC	04/30/2017	09/24/2017									
1E+0			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
Carpenter			196.0	32.0 16.3%	0.0 0.0%	0.0 0.0%	6	1	0	0	
Equipment Operator			942.5	942.5 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0	
Laborer			287.0	87.0 30.3%	55.0 19.2%	0.0 0.0%	7	3	3	0	
GE HEADQUARTERS CAMPUS PROJEC			Totals:	1,425.5	1,061.5 74.5%	55.0 3.9%		14	5	3	0
GEORGETOWN I & II	06/09/2013	04/19/2015									
9441			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
Carpenter			965.0	248.0 25.7%	248.0 25.7%	0.0 0.0%	5	1	1	0	
Laborer			1,275.0	192.0 15.1%	1,083.0 84.9%	0.0 0.0%	4	1	3	0	
Taper			678.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0	
GEORGETOWN I & II			Totals:	2,918.0	440.0 15.1%	1,331.0 45.6%		12	2	4	0
MARINE WHARF	12/02/2018	03/31/2019									
1E+0			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
Carpenter			12,499.5	3,011.0 24.1%	2,278.5 18.2%	277.5 2.2%	54	13	17	1	
Cement Finisher			21.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0	
Laborer			5,580.0	2,124.0 38.1%	1,472.0 26.4%	18.5 0.3%	57	18	22	2	
MARINE WHARF			Totals:	18,100.5	5,135.0 28.4%	3,750.5 20.7%		113	31	39	3
NORTHEASTERN SCIENCE ENG. CENT	06/01/2014	01/29/2017									
9596			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
Carpenter			1,264.0	608.0 48.1%	616.0 48.7%	0.0 0.0%	4	1	2	0	
Elevator Const(Mech)			352.0	0.0 0.0%	0.0 0.0%	4.0 1.1%	9	0	0	1	
Equipment Operator			5,946.0	80.0 1.3%	278.5 4.7%	843.0 14.2%	15	1	3	2	
Laborer			30,217.0	10,325.5 34.2%	16,177.0 53.5%	2,365.0 7.8%	44	7	21	4	
NORTHEASTERN SCIENCE ENG. CENT			Totals:	37,779.0	11,013.5 29.2%	7,071.5 45.2%		72	9	26	7

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/07/2019

5/7/2019 7:54:14 AM

Contractor: **LIBERTY CONST. SERVICES**

PAGE 4

Cont ID: 10644

Worked on Project

BRJP Report #5

PROJECTS

Project Name	Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
ONE DALTON STREET	02/22/2015									
9728	04/14/2019									
Carpenter		18,179.5	4,234.5 23.3%	4,232.5 23.3%	597.0 3.3%	39	10	6	1	
Cement Finisher		12.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
Curbsetter/Paver		8.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
Laborer		106,052.0	17,221.0 16.2%	27,861.0 26.3%	5,559.0 5.2%	162	34	44	6	
Metal Refinisher		40.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
Taper		200.0	152.0 76.0%	152.0 76.0%	0.0 0.0%	3	1	1	0	
ONE DALTON STREET		Totals:	124,492.0	21,607.5 17.4%	2,245.5 25.9%	6,156.0 4.9%	207	45	51	7
ONE FRANKLIN	10/06/2013									
9495	10/02/2016									
Carpenter		7,852.7	246.0 3.1%	0.0 0.0%	0.0 0.0%	23	2	0	0	
Elevator Const(Mech)		1,366.5	0.0 0.0%	0.0 0.0%	13.0 1.0%	7	0	0	1	
Equipment Operator		21,880.0	531.0 2.4%	3,222.0 14.7%	106.0 0.5%	31	2	5	1	
Iron Worker		224.0	72.0 32.1%	0.0 0.0%	0.0 0.0%	5	1	0	0	
Laborer		72,525.5	37,674.5 51.9%	16,857.5 23.2%	5,215.5 7.2%	80	32	21	2	
Oiler		902.5	902.5 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0	
ONE FRANKLIN		Totals:	104,751.2	39,426.0 37.6%	0,079.5 19.2%	5,334.5 5.1%	147	38	26	4

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/07/2019

5/7/2019 7:54:17 AM

Contractor: **LIBERTY CONST. SERVICES**

PAGE 5

Cont ID: 10644

Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
ORIENT HEIGHTS PHASE ONE	12/04/2016	05/20/2018								
9983			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			12,333.5	2,874.0 23.3%	5,357.5 43.4%	0.0 0.0%	43	9	13	0
Cement Finisher			40.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer			11,119.0	5,341.0 48.0%	165.0 1.5%	40.0 0.4%	26	9	9	1
Painter			1,184.0	64.0 5.4%	416.0 35.1%	72.0 6.1%	9	1	6	2
Totals:			24,676.5	8,279.0 33.6%	5,938.5 24.1%	112.0 0.5%	79	19	28	3
ORIENT HEIGHTS PHASE TWO	01/20/2019	03/31/2019								
1E+0			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Laborer			323.0	320.0 99.1%	0.0 0.0%	0.0 0.0%	2	0	0	0
Totals:			323.0	320.0 99.1%	0.0 0.0%	0.0 0.0%	2	0	0	0
PARCEL 24	11/03/2013	09/20/2015								
9489			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			3,111.0	1,036.0 33.3%	1,036.0 33.3%	0.0 0.0%	8	1	1	0
Laborer			16,644.5	9,008.0 54.1%	4,846.5 29.1%	788.5 4.7%	79	30	23	3
Totals:			19,755.5	10,044.0 50.8%	5,882.5 29.8%	788.5 4.0%	87	31	24	3
PARCEL K - HOTEL	12/09/2018	03/31/2019								
1E+0			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter			272.0	71.0 26.1%	28.0 10.3%	0.0 0.0%	6	3	1	0
Laborer			4,106.5	1,183.0 28.8%	1,480.5 36.1%	493.0 12.0%	37	9	13	3
Totals:			4,378.5	1,254.0 28.6%	1,508.5 34.5%	493.0 11.3%	43	12	14	3

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/07/2019

5/7/2019 7:54:18 AM

Contractor: **LIBERTY CONST. SERVICES**

PAGE 6

Cont ID: 10644

Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
PARCEL K-GARAGE / RESIDENTIAL	02/04/2018	03/31/2019									
1E+0			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
Asbestos Worker			354.0	0.0 0.0%	354.0 100.0%	0.0 0.0%	1	0	1	0	
Carpenter			23,458.0	3,917.0 16.7%	8,898.0 37.9%	1,877.0 8.0%	89	19	32	6	
Cement Finisher			198.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0	
Cement Laborer			245.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
Laborer			23,097.0	5,992.0 25.9%	8,955.5 38.8%	822.5 3.6%	97	28	29	4	
PARCEL K-GARAGE / RESIDENTIAL			Totals:	47,352.5	9,909.0 20.9%	8,207.5 38.5%	2,699.5 5.7%	190	47	62	10
WINTHROP CENTER	02/10/2019	04/14/2019									
1E+0			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
Laborer			849.5	193.0 22.7%	193.0 22.7%	193.0 22.7%	4	1	1	1	
WINTHROP CENTER			Totals:	849.5	193.0 22.7%	193.0 22.7%	4	1	1	1	
Contractor Totals			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
LIBERTY CONST. SERVICES			Totals:	789,487.2	263,450.5 33.4%	200,241.5 25.4%	44,450.5 5.6%	1,742	447	470	79

CONTRACTOR STATISTICAL REPORT

Contractor: **J.F. WHITE CONTRACTING CO**

Cont ID: 475

Worked on Project

PROJECTS

BRJP Report #5

Project ID	Project Name	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
6964	CHARLESTOWN H.S.ENERGY IMP	05/06/2012								
9247		07/16/2017								
	Laborer		876.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
	Pipefitter		73.5	24.0 32.7%	12.0 16.3%	0.0 0.0%	3	1	1	0
	Totals:		949.5	24.0 2.5%	12.0 1.3%	0.0 0.0%	10	1	1	0
7032	BOSTON CITY HALL HVAC UPGRA	12/23/2018								
1E+0		04/28/2019								
	Carpenter		52.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
	Electrician		2,968.0	1,841.0 62.0%	983.5 33.1%	306.0 10.3%	14	5	3	1
	Laborer		1,078.5	8.0 0.7%	18.0 1.7%	0.0 0.0%	11	1	2	0
	Pipefitter		8,619.5	749.0 8.7%	2,270.0 26.3%	72.0 0.8%	33	2	7	1
	Totals:		12,718.0	2,598.0 20.4%	3,271.5 25.7%	378.0 3.0%	60	8	12	2
7080	FANEUIL HALL HVAC/ELEVATOR	12/03/2017								
1E+0		06/10/2018								
	Carpenter		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Laborer		1,556.0	664.5 42.7%	680.5 43.7%	664.5 42.7%	7	1	2	1
	Pipefitter		2,986.0	200.0 6.7%	543.0 18.2%	0.0 0.0%	24	3	5	0
	Totals:		4,558.0	864.5 19.0%	1,223.5 26.8%	664.5 14.6%	32	4	7	1

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/07/2019

5/7/2019 7:58:04 AM

Contractor: **J.F. WHITE CONTRACTING CO**

PAGE 2

Cont ID: 475

Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BOSTON CHILDREN'S HOSPITAL CLINI	06/18/2017								
1E+0	04/14/2019								
Carpenter		1,197.0	80.5 6.7%	40.0 3.3%	274.5 22.9%	12	2	1	1
Electrician		18.0	0.0 0.0%	8.0 44.4%	0.0 0.0%	3	0	1	0
Equipment Operator		11,767.0	706.5 6.0%	714.5 6.1%	332.5 2.8%	19	1	2	1
Laborer		23,265.0	8,629.0 37.1%	7,718.0 33.2%	1,053.5 4.5%	26	9	8	3
Piledriver		14,292.5	1,969.5 13.8%	2,797.0 19.6%	148.5 1.0%	32	6	7	1
Pipefitter		192.0	0.0 0.0%	192.0 100.0%	192.0 100.0%	1	0	1	1
Totals:		50,731.5	11,385.5 22.4%	1,469.5 22.6%	2,001.0 3.9%	93	18	20	7
CHAO CENTER PHASE II	08/31/2014								
9643	05/24/2015								
Laborer		34.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Piledriver		71.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
Totals:		105.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
MARINE WHARF	09/16/2018								
1E+0	03/10/2019								
Asbestos Worker		16.0	0.0 0.0%	0.0 0.0%	16.0 100.0%	1	0	0	1
Electrician		3.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Equipment Operator		2,416.0	492.0 20.4%	492.0 20.4%	999.0 41.3%	7	1	1	2
Piledriver		4,941.5	500.0 10.1%	979.5 19.8%	112.0 2.3%	18	2	3	1
Totals:		7,376.5	992.0 13.4%	1,471.5 19.9%	1,127.0 15.3%	28	3	4	4
Contractor Totals		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
J.F. WHITE CONTRACTING CO		Totals:	15,864.0 20.8%	17,448.0 22.8%	4,170.5 5.5%	230	34	44	14

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/07/2019

5/7/2019 7:51:46 AM

Contractor: **LUND REBAR SERVICES, INC.**

Cont ID: 11645

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
200-300 FAN PIER 4 BLVD. 9879	07/10/2016 04/22/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		12,262.0	3,290.0 26.8%	2,620.0 21.4%	257.0 2.1%	84	23	28	2
Totals:		12,262.0	3,290.0 26.8%	2,620.0 21.4%	257.0 2.1%	84	23	28	2
80-82 FENWOOD 9727	04/04/2015 07/30/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		1,268.0	564.0 44.5%	445.0 35.1%	8.0 0.6%	40	13	12	1
Totals:		1,268.0	564.0 44.5%	445.0 35.1%	8.0 0.6%	40	13	12	1
888 BOYLSTON STREET 9662	04/19/2015 07/10/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		7,479.0	3,429.0 45.8%	3,186.0 42.6%	298.0 4.0%	67	21	21	3
Totals:		7,479.0	3,429.0 45.8%	3,186.0 42.6%	298.0 4.0%	67	21	21	3
BOSTON CHILDREN'S HOSPITAL CLINI 1E+0	10/21/2018 04/21/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		612.0	59.0 9.6%	196.0 32.0%	0.0 0.0%	18	5	7	0
Totals:		612.0	59.0 9.6%	196.0 32.0%	0.0 0.0%	18	5	7	0
BRIGHAM'S BUILDING FOR THE FUTUR 9452	04/06/2014 05/29/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		1,612.0	408.0 25.3%	597.0 37.0%	0.0 0.0%	29	8	6	0
Totals:		1,612.0	408.0 25.3%	597.0 37.0%	0.0 0.0%	29	8	6	0
HARVARD SCIENCE ENGINEERING CO 1E+0	09/18/2016 07/30/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		1,695.0	222.0 13.1%	772.0 45.5%	55.0 3.2%	29	5	12	1
Totals:		1,695.0	222.0 13.1%	772.0 45.5%	55.0 3.2%	29	5	12	1
HARVARD SCIENCE ENGINEERING CO 1E+0		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker		1,695.0	222.0 13.1%	772.0 45.5%	55.0 3.2%	29	5	12	1
Totals:		1,695.0	222.0 13.1%	772.0 45.5%	55.0 3.2%	29	5	12	1

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/07/2019

5/7/2019 7:51:46 AM

Contractor: **LUND REBAR SERVICES, INC.**

PAGE 2

Cont ID: 11645

Worked on Project

PROJECTS

BRJP Report #5

KLARMAN HALL	04/09/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9874	04/16/2017	30.0	0.0 0.0%	26.0 86.7%	0.0 0.0%	2	0	1	0
Iron Worker		30.0	0.0 0.0%	26.0 86.7%	0.0 0.0%	2	0	1	0
Totals:		30.0	0.0 0.0%	26.0 86.7%	0.0 0.0%	2	0	1	0
MARINE WHARF	12/02/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0	04/21/2019	5,461.0	1,143.0 20.9%	1,864.0 34.1%	252.0 4.6%	52	14	18	3
Iron Worker		5,461.0	1,143.0 20.9%	1,864.0 34.1%	252.0 4.6%	52	14	18	3
Totals:		5,461.0	1,143.0 20.9%	1,864.0 34.1%	252.0 4.6%	52	14	18	3
PARCEL K - HOTEL	12/02/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0	04/21/2019	2,459.0	343.0 13.9%	638.0 25.9%	84.0 3.4%	36	10	12	1
Iron Worker		2,459.0	343.0 13.9%	638.0 25.9%	84.0 3.4%	36	10	12	1
Totals:		2,459.0	343.0 13.9%	638.0 25.9%	84.0 3.4%	36	10	12	1
PARCEL K-GARAGE / RESIDENTIAL	04/15/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0	01/06/2019	4,637.0	1,106.0 23.9%	1,922.0 41.4%	247.0 5.3%	62	16	22	6
Iron Worker		4,637.0	1,106.0 23.9%	1,922.0 41.4%	247.0 5.3%	62	16	22	6
Totals:		4,637.0	1,106.0 23.9%	1,922.0 41.4%	247.0 5.3%	62	16	22	6
PARCEL M1 & M2	07/16/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0	04/14/2019	32,637.0	7,837.0 24.0%	14,739.0 45.2%	1,303.0 4.0%	142	28	68	5
Iron Worker		32,637.0	7,837.0 24.0%	14,739.0 45.2%	1,303.0 4.0%	142	28	68	5
Totals:		32,637.0	7,837.0 24.0%	14,739.0 45.2%	1,303.0 4.0%	142	28	68	5
SEAPORT PARCEL J	05/08/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9804	04/09/2017	438.0	106.0 24.2%	166.0 37.9%	0.0 0.0%	23	4	9	0
Iron Worker		438.0	106.0 24.2%	166.0 37.9%	0.0 0.0%	23	4	9	0
Totals:		438.0	106.0 24.2%	166.0 37.9%	0.0 0.0%	23	4	9	0
SEAPORT PARCEL J		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		438.0	106.0 24.2%	166.0 37.9%	0.0 0.0%	23	4	9	0
Totals:		438.0	106.0 24.2%	166.0 37.9%	0.0 0.0%	23	4	9	0

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/07/2019

5/7/2019 7:51:47 AM

PAGE 3

Contractor: **LUND REBAR SERVICES, INC.**

Cont ID: 11645

Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
SEAPORT SQUARE PARCEL 2	01/24/2016	06/04/2017								
9795			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker			12,264.0	2,931.0 23.9%	4,145.0 33.8%	13.0 0.1%	81	20	29	2
SEAPORT SQUARE PARCEL 2			Totals:	2,931.0 23.9%	4,145.0 33.8%	13.0 0.1%	81	20	29	2
SOUTH BAY DEVELOPMENT PHASE II	05/14/2017	01/27/2019								
1E+0			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker			14,766.0	4,210.0 28.5%	4,920.0 33.3%	122.0 0.8%	84	17	39	2
SOUTH BAY DEVELOPMENT PHASE II			Totals:	4,210.0 28.5%	4,920.0 33.3%	122.0 0.8%	84	17	39	2
WATERMARK SEAPORT	06/08/2014	11/29/2015								
9536			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Iron Worker			2,994.0	955.5 31.9%	428.5 14.3%	0.0 0.0%	30	8	5	0
WATERMARK SEAPORT			Totals:	955.5 31.9%	428.5 14.3%	0.0 0.0%	30	8	5	0
Contractor Totals			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
LUND REBAR SERVICES, INC.			100,614.0	26,603.5 26.4%	36,664.5 36.4%	2,639.0 2.6%	779	192	289	26

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/07/2019

5/7/2019 7:56:47 AM

Contractor: **JAMES W. FLETT CO. INC.**

PAGE 1

Cont ID: 9252

Worked on Project

BRJP Report #5

PROJECTS

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
48 BOYLSTON STREET 1E+0	05/20/2018									
	02/03/2019									
Equipment Operator			641.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
Laborer			1,576.0	599.0 38.0%	489.5 31.1%	112.0 7.1%	13	3	2	4
Totals:			2,217.5	599.0 27.0%	489.5 22.1%	112.0 5.1%	20	3	2	4
7012 DEARBORN S.T.E.M. ACADEMY 9800	12/20/2015									
	10/08/2017									
Electrician			11.0	0.0 0.0%	11.0 100.0%	0.0 0.0%	1	0	1	0
Equipment Operator			3,633.5	1,214.0 33.4%	1,248.0 34.3%	0.0 0.0%	14	1	2	0
Laborer			4,923.0	3,110.0 63.2%	2,067.0 42.0%	857.0 17.4%	15	5	4	3
Totals:			8,567.5	4,324.0 50.5%	3,326.0 38.8%	857.0 10.0%	30	6	7	3
7018 BPL- JOHNSON BUILDING IMPRO 9537	05/10/2015									
	07/03/2016									
Equipment Operator			1,426.5	179.0 12.5%	769.5 53.9%	0.0 0.0%	10	1	2	0
Laborer			1,994.0	403.5 20.2%	44.0 2.2%	638.0 32.0%	24	3	2	1
Totals:			3,420.5	582.5 17.0%	813.5 23.8%	638.0 18.7%	34	4	4	1
BMC MOAKLEY ADDITION 9641	04/27/2014									
	09/27/2015									
Equipment Operator			685.0	222.0 32.4%	346.0 50.5%	0.0 0.0%	15	2	2	0
Laborer			1,000.5	525.0 52.5%	178.0 17.8%	66.5 6.6%	19	4	1	1
Totals:			1,685.5	747.0 44.3%	524.0 31.1%	66.5 3.9%	34	6	3	1

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/07/2019

5/7/2019 7:56:47 AM

Contractor: **JAMES W. FLETT CO. INC.**

PAGE 2

Cont ID: 9252

Worked on Project

BRJP Report #5

PROJECTS

BMC YAWKEY RENO ADDITION		09/28/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9642		04/26/2015								
	Equipment Operator		18.0	0.0 0.0%	3.0 16.7%	0.0 0.0%	4	0	1	0
	Laborer		34.0	4.0 11.8%	0.0 0.0%	0.0 0.0%	5	1	0	0
	Totals:		52.0	4.0 7.7%	3.0 5.8%	0.0 0.0%	9	1	1	0
BOSTON CHILDREN'S HOSPITAL CLINI		05/20/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0		04/21/2019								
	Equipment Operator		867.5	20.0 2.3%	0.0 0.0%	0.0 0.0%	5	1	0	0
	Laborer		2,470.5	145.0 5.9%	757.0 30.6%	566.0 22.9%	25	3	4	2
	Totals:		3,338.0	165.0 4.9%	757.0 22.7%	566.0 17.0%	30	4	4	2
BOSTON UNIVERSITY LAW SCHOOL LI		01/27/2013	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9413		09/27/2015								
	Equipment Operator		472.0	192.0 40.7%	227.0 48.1%	0.0 0.0%	12	2	2	0
	Laborer		925.5	213.0 23.0%	38.0 4.1%	40.5 4.4%	20	4	3	1
	Totals:		1,397.5	405.0 29.0%	265.0 19.0%	40.5 2.9%	32	6	5	1
BRIGHAM'S BUILDING FOR THE FUTUR		09/28/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9452		05/08/2016								
	Equipment Operator		2,373.5	739.5 31.2%	68.0 2.9%	0.0 0.0%	14	2	2	0
	Laborer		3,268.5	1,432.5 43.8%	976.5 29.9%	665.5 20.4%	17	3	2	1
	Totals:		5,642.0	2,172.0 38.5%	1,044.5 18.5%	665.5 11.8%	31	5	4	1
GE NECCO BUILDING PROJECT		10/22/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0		04/28/2019								
	Equipment Operator		5,261.5	1,641.0 31.2%	0.0 0.0%	0.0 0.0%	7	1	0	0
	Laborer		7,273.5	2,395.0 32.9%	2,571.0 35.3%	562.0 7.7%	14	2	4	3
	Totals:		12,535.0	4,036.0 32.2%	2,571.0 20.5%	562.0 4.5%	21	3	4	3

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/07/2019

5/7/2019 7:56:48 AM

PAGE 3

Contractor: **JAMES W. FLETT CO. INC.**

Cont ID: 9252

Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
MARINE WHARF 1E+0	08/19/2018 04/14/2019	Total Hours 2,580.0	Resident Hrs / % 895.0 34.7%	POC Hrs / % 0.0 0.0%	Female Hrs / % 0.0 0.0%	Emps. 14	Res. 1	POC 0	Fem. 0
Equipment Operator		2,580.0	895.0 34.7%	0.0 0.0%	0.0 0.0%	14	1	0	0
Laborer		2,577.0	1,632.0 63.3%	781.5 30.3%	131.0 5.1%	16	4	4	2
MARINE WHARF		Totals:	2,527.0 49.0%	781.5 15.2%	131.0 2.5%	30	5	4	2
MOXY HOTEL 1E+0	01/29/2017 04/21/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		2,314.0	1,416.0 61.2%	1,408.0 60.8%	0.0 0.0%	16	2	1	0
Laborer		5,075.0	2,551.0 50.3%	1,405.0 27.7%	393.0 7.7%	12	3	2	1
MOXY HOTEL		Totals:	3,967.0 53.7%	2,813.0 38.1%	393.0 5.3%	28	5	3	1
Contractor Totals		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
JAMES W. FLETT CO. INC.		51,401.5	19,528.5 38.0%	13,388.0 26.0%	4,031.5 7.8%	299	48	41	19

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2015 - 05/07/2019

5/7/2019 7:59:04 AM
PAGE 1

Contractor: ALLIED PILE DRIVING INC.

Cont ID: 3231

Worked on Project

BRJP Report #5

PROJECTS

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
42173 CHILDREN'S WHARF PARK IMPR 1E+0	10/21/2017	10/21/2017	Total Hours								
			Equipment Operator	48.0	0.0 0.0%	16.0 33.3%	0.0 0.0%	3	0	1	0
			Oiler	16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Piledriver			114.0	0.0 0.0%	16.0 14.0%	16.0 14.0%	7	0	1	1	
			Totals:	178.0	0.0 0.0%	32.0 18.0%	16.0 9.0%	11	0	2	1
BOSTON LANDING BRUINS HOCKEY B 9713	12/13/2014	01/03/2015	Total Hours								
			Equipment Operator	81.5	0.0 0.0%	32.5 39.9%	0.0 0.0%	3	0	1	0
			Piledriver	154.5	97.5 63.1%	57.0 36.9%	24.5 15.9%	6	4	2	1
Totals:			236.0	97.5 41.3%	89.5 37.9%	24.5 10.4%	9	4	3	1	
CHAO CENTER PHASE II 9643	09/06/2014	01/17/2015	Total Hours								
			Equipment Operator	115.0	0.0 0.0%	40.5 35.2%	0.0 0.0%	3	0	1	0
			Piledriver	247.0	139.5 56.5%	57.0 23.1%	32.5 13.2%	6	3	2	1
Totals:			362.0	139.5 38.5%	97.5 26.9%	32.5 9.0%	9	3	3	1	
HOME 2 SUITES 1E+0	03/23/2019	03/23/2019	Total Hours								
			Equipment Operator	40.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
			Piledriver	64.0	24.0 37.5%	24.0 37.5%	24.0 37.5%	3	1	1	1
Totals:			104.0	24.0 23.1%	24.0 23.1%	24.0 23.1%	5	1	1	1	

