

Orient Heights Phase II

October 16, 2019

Developer: Trinity Financial

General Contractor: Suffolk Construction

Construction Cost: \$35,500,000 **Construction Period:** 10/29/2018– 02/20/2020

Construction Monitor: Manuel Barbosa

Completion Percentage: 50%

BRJP Goals: **50% Resident** **25% People of Color** **10% Female**

Project Description:

The revised project consists of the demolition of the existing 331 BHA owned residential units and the construction of 331 direct replacement units in a combination of townhomes and mid-rise buildings. The proposed changes to the previously approved project include the elimination of 42 residential units, the elimination of a roadway connection between Waldemar Ave and Vallar Road, among other site plan revisions.

Boston Employment Commission: Project Review

I. Overall Numerical Compliance

Report Run Date: 10/8/19

Includes Work Records from: 03/01/16 – 09/28/19

# Workhours	# Workers	# Contractors	% Residents	% People of Color	% Female
61,242	488	20	28%	47%	6%

II. Numerical Compliance by Major Trades

Report Run Date: 10/8/19

Includes Work Records From: 03/01/16 – 09/28/19

Trade	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Carpenter	27,993	149	28%	52%	3%
Laborer	11,632	91	35%	50%	9%
Plumber	5,482	36	18%	24%	14%
Equipment Operator	3,566	22	13%	18%	0%
Electrician	3,225	23	24%	25%	4%

III. Numerical Compliance by Major Contractor

Report Run Date: 10/8/19

Includes Work Records From: 03/01/16 – 09/28/19

Contractor	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Tara Construction	20,593	78	32%	56%	2%
<i>Tara Construction employs Carpenters.</i>					
Cavalieri Construction	8,449	32	21%	33%	8%
<i>Cavalieri Construction employs Laborers and Equipment Operators.</i>					
P.J Dionne Co.	5,482	36	18%	24%	14%
<i>P.J Dionne Co. employs Laborers and Plumbers.</i>					
Select Demo Services	5,043	47	36%	67%	9%
<i>Select Demo Services employs Laborers, Wreckers and Equipment Operators</i>					
Federal Concrete	4,683	35	38%	57%	9%
<i>Federal Concrete employs Iron Workers, Laborers and Carpenters.</i>					

BRJP Highlights and Concerns:

- 106 Boston residents have been reported. 93 (88%) have been successfully verified.
- The current payroll submission time is 9 days. Payrolls that are submitted on time help monitor the project in a timely manner.
- Subcontractors that are late on payroll submissions are: Universal Drywall (10 days), Tara Construction (8 days), MLS Sheet Metal (9 days), Liberty Construction (11 days), KO Stone (13 days), Inner City Fire Protection (25 days), General Air Condition & Heat (13 days), and Cruz Electric (14 days).
- The project is at its 50% completion mark.
- Tara Construction has taken four Youth Build graduates that are currently working on this project.
- Bonnie Green (a Building Pathways graduate), who is a Person of Color, Boston Resident and a Female was hired as a carpenter by Federal Concrete.
- Boston residency has to be a main focus moving forward along with female percentages. With the most hours that will be worked on this project, Tara Construction will be called in for corrective meeting in the next few weeks to discuss ways they can improve Boston Resident and Female numbers.

RECOMMENDATIONS:

- Boston residency needs to improve for the Carpenters trade. Have all subcontractors fill out their work force documentation forms seeking to achieve employment standards. This shows us that subs are engaging with their union halls to actively diverse core crew.
- Invite business agents to upcoming pre-construction meetings to ensure sub-contractors are being pro-active in reaching employment standards prior to mobilizing on site.
- Continue to encourage subcontractors deficient in any category, to take steps to make improvements by providing information about pre-apprenticeship programs, such as Building Pathways and Youth Build.
- Please continue to make sure Boston Residents are verified prior to starting on site.
- The goal for the 75% completion mark is to improve Boston residency and Female percentages.
- Please send in best faith efforts when any subcontractor is hiring from the union halls to show that they are looking to meet employment standards.

ATTACHMENTS:

- PROJECT STATISTICAL REPORT *by trade*
- PROJECT STATISTICAL REPORT *by contractor*
- CONTRACTOR STATISTICAL REPORTS (*Contractor History*)
 - Tara Construction
 - Cavalieri Construction
 - P.J. Dionne Co.
 - Select Demo Services
 - Federal Concrete

Date Range: 07/01/2009 - 10/08/2019

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
Bricklayer								
Contractor: D.C.R. INC.	361.5	188.0 52.0%	316.5 87.6%	0.0 0.0%	4	2	2	0
Contractor: P.J. SPILLANE COMPANY	471.0	66.0 14.0%	40.0 8.5%	0.0 0.0%	7	2	1	0
Trade Totals	832.5	254.0 30.5%	356.5 42.8%	0.0 0.0%	11	4	3	0

Carpenter								
Contractor: FEDERAL CONCRETE	2,737.0	834.0 30.5%	943.5 34.5%	378.0 13.8%	15	5	5	2
Contractor: MARGUERITE CONCRETE	608.3	60.0 9.9%	121.0 19.9%	0.0 0.0%	10	1	3	0
Contractor: TARA CONSTRUCTION	20,593.0	6,627.5 32.2%	11,514.5 55.9%	413.5 2.0%	78	24	43	1
Contractor: TAVARES, LLC	56.0	0.0 0.0%	32.0 57.1%	0.0 0.0%	3	0	2	0
Contractor: UNIVERSAL DRYWALL, LLC	3,998.5	177.0 4.4%	1,809.5 45.3%	86.0 2.2%	43	2	21	1
Trade Totals	27,992.8	7,698.5 27.5%	14,420.5 51.5%	877.5 3.1%	149	32	74	4

Cement Finisher								
Contractor: MARGUERITE CONCRETE	270.5	18.0 6.7%	65.0 24.0%	18.0 6.7%	19	1	5	1
Trade Totals	270.5	18.0 6.7%	65.0 24.0%	18.0 6.7%	19	1	5	1

Electrician								
Contractor: CRUZ ELECTRIC CO.	2,952.5	501.5 17.0%	535.5 18.1%	136.0 4.6%	19	5	5	1
Contractor: OUTKAST ELECTRICAL CO	272.0	272.0 100.0%	272.0 100.0%	0.0 0.0%	4	4	4	0
Trade Totals	3,224.5	773.5 24.0%	807.5 25.0%	136.0 4.2%	23	9	9	1

Date Range: 07/01/2009 - 10/08/2019

Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
-------------	------------------	-------------	----------------	-------	----------	-----	--------

Equipment Operator

Contractor: CAVALIERI CONSTRUCTION	2,776.0	447.5	16.1%	655.5	23.6%	0.0	0.0%	11	1	1	0
Contractor: MARGUERITE CONCRETE	151.5	0.0	0.0%	0.0	0.0%	0.0	0.0%	7	0	0	0
Contractor: SELECT DEMO SERVICES, LL	638.0	0.0	0.0%	0.0	0.0%	0.0	0.0%	4	0	0	0
Trade Totals	3,565.5	447.5	12.6%	655.5	18.4%	0.0	0.0%	22	1	1	0

HVAC

Contractor: GENERAL AIR COND & HEAT	25.0	25.0	100.0%	25.0	100.0%	0.0	0.0%	1	1	1	0
Trade Totals	25.0	25.0	100.0%	25.0	100.0%	0.0	0.0%	1	1	1	0

Iron Worker

Contractor: CAPCO STEEL ERECTORS	44.0	0.0	0.0%	0.0	0.0%	0.0	0.0%	4	0	0	0
Contractor: FEDERAL CONCRETE	644.0	183.5	28.5%	541.0	84.0%	63.0	9.8%	14	5	10	1
Contractor: MARGUERITE CONCRETE	197.0	27.0	13.7%	91.0	46.2%	0.0	0.0%	16	3	7	0
Contractor: SOUTHEASTERN METAL.	24.0	11.0	45.8%	11.0	45.8%	0.0	0.0%	3	1	1	0
Trade Totals	909.0	221.5	24.4%	643.0	70.7%	63.0	6.9%	37	9	18	1

Date Range: 07/01/2009 - 10/08/2019

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empls	Resident	POC	Female
Laborer								
Contractor: CAVALIERI CONSTRUCTION	5,673.0	1,300.5 22.9%	2,162.0 38.1%	684.0 12.1%	21	2	6	1
Contractor: FEDERAL CONCRETE	1,302.3	759.8 58.3%	1,197.3 91.9%	0.0 0.0%	6	2	3	0
Contractor: KO STONE	688.0	288.0 41.9%	360.0 52.3%	0.0 0.0%	10	3	8	0
Contractor: LIBERTY CONST. SERVICES	1,718.0	1,113.0 64.8%	473.0 27.5%	401.0 23.3%	12	4	3	2
Contractor: MARGUERITE CONCRETE	460.0	68.0 14.8%	285.5 62.1%	0.0 0.0%	23	1	8	0
Contractor: P.J. DIONNE CO INC.	0.0	0.0 #Numl	0.0 #Numl	0.0 #Numl	0	0	0	0
Contractor: P.J. SPILLANE COMPANY	80.0	0.0 0.0%	56.0 70.0%	0.0 0.0%	3	0	1	0
Contractor: SELECT DEMO SERVICES, LL	1,265.0	458.0 36.2%	864.5 68.3%	0.0 0.0%	12	4	9	0
Contractor: UNIVERSAL DRYWALL, LLC	446.0	94.0 21.1%	446.0 100.0%	0.0 0.0%	4	1	4	0
Trade Totals	11,632.3	4,081.3 35.1%	5,844.3 50.2%	1,085.0 9.3%	91	17	42	3

Mason Tender								
Contractor: D.C.R. INC.	214.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Contractor: P.J. SPILLANE COMPANY	29.0	13.0 44.8%	0.0 0.0%	0.0 0.0%	3	1	0	0
Trade Totals	243.5	13.0 5.3%	0.0 0.0%	0.0 0.0%	6	1	0	0

Painter								
Contractor: TAVARES, LLC	93.0	0.0 0.0%	93.0 100.0%	0.0 0.0%	2	0	2	0
Trade Totals	93.0	0.0 0.0%	93.0 100.0%	0.0 0.0%	2	0	2	0

Pipefitter								
Contractor: GENERAL AIR COND & HEAT	467.0	112.0 24.0%	191.0 40.9%	80.0 17.1%	6	3	4	2
Trade Totals	467.0	112.0 24.0%	191.0 40.9%	80.0 17.1%	6	3	4	2

Date Range: 07/01/2009 - 10/08/2019

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Plumber								
Contractor: P. J. DIONNE CO INC.	5,482.0	978.0 17.8%	1,333.5 24.3%	770.5 14.1%	36	4	7	2
Trade Totals	5,482.0	978.0 17.8%	1,333.5 24.3%	770.5 14.1%	36	4	7	2

Roofer								
Contractor: JOHN F. SHEA CO. INC.	870.2	155.5 17.9%	350.2 40.2%	7.8 0.9%	28	6	13	1
Trade Totals	870.2	155.5 17.9%	350.2 40.2%	7.8 0.9%	28	6	13	1

Sheetmetal Worker								
Contractor: JOHN F. SHEA CO. INC.	42.7	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
Contractor: MLS SHEET METAL	723.5	237.5 32.8%	248.0 34.3%	0.0 0.0%	14	3	3	0
Trade Totals	766.2	237.5 31.0%	248.0 32.4%	0.0 0.0%	19	3	3	0

Sprinkler Fitter								
Contractor: INNER CITY FIRE PROTECTIO	1,728.0	888.0 51.4%	888.0 51.4%	0.0 0.0%	7	3	3	0
Trade Totals	1,728.0	888.0 51.4%	888.0 51.4%	0.0 0.0%	7	3	3	0

Wrecker								
Contractor: SELECT DEMO SERVICES, LL	3,140.0	1,356.0 43.2%	2,532.0 80.6%	468.0 14.9%	31	9	26	2
Trade Totals	3,140.0	1,356.0 43.2%	2,532.0 80.6%	468.0 14.9%	31	9	26	2

PROJECT TOTALS	61,241.8	17,259.2 28.2%	28,453.0 46.5%	3,505.8 5.7%	488	103	211	17
-----------------------	----------	----------------	----------------	--------------	-----	-----	-----	----

PROJECT STATISTICAL REPORT

10/8/2019 12:50:55 PM

ORIENT HEIGHTS PHASE TWO -- ID: 10291 Award Dept: DNH Const Cost: \$35,500,000.00 Neigh: EAST BOSTON

PAGE 1

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

Date Range: 07/01/2009 - 10/08/2019

Worked on
Project

BRJP Report #8

		02/10/2019	02/10/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
CAPCO STEEL ERECTORS	12316	02/10/2019		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
14 Iron Worker			44.0	44.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Totals:			44.0	44.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
CAVALIERI CONSTRUCTION	9072	11/10/2018	09/28/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
10 Equipment Operator			2,776.0	447.5	16.1%	655.5	23.6%	11	1	1	0
15 Laborer			5,673.0	1,300.5	22.9%	2,162.0	38.1%	21	2	6	1
Totals:			8,449.0	1,748.0	20.7%	2,817.5	33.3%	32	3	7	1
CRUZ ELECTRIC CO.	674	03/23/2019	08/24/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
08 Electrician			2,952.5	501.5	17.0%	535.5	18.1%	19	5	5	1
Totals:			2,952.5	501.5	17.0%	535.5	18.1%	19	5	5	1
D.C.R. INC.	9468	03/30/2019	05/18/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
02 Bricklayer			361.5	188.0	52.0%	316.5	87.6%	4	2	2	0
45 Mason Tender			214.5	0.0	0.0%	0.0	0.0%	3	0	0	0
Totals:			576.0	188.0	32.6%	316.5	54.9%	7	2	2	0
FEDERAL CONCRETE	11927	02/16/2019	06/08/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
03 Carpenter			2,737.0	834.0	30.5%	943.5	34.5%	15	5	5	2
14 Iron Worker			644.0	183.5	28.5%	541.0	84.0%	14	5	10	1
15 Laborer			1,302.3	759.8	58.3%	1,197.3	91.9%	6	2	3	0
Totals:			4,683.3	1,777.3	37.9%	2,681.8	57.3%	35	12	18	3

PROJECT STATISTICAL REPORT

10/8/2019 12:50:55 PM

ORIENT HEIGHTS PHASE TWO -- ID: 10291 Award Dept: DNH Const Cost: \$35,500,000.00 Neigh: EAST BOSTON

PAGE 2

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

Date Range: 07/01/2009 - 10/08/2019

Worked on Project

BRJP Report #8

		08/03/2019 09/14/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
GENERAL AIR COND & HEAT	1362									
07 HVAC			25.0	25.0 100.0%	25.0 100.0%	0.0 0.0%	1	1	1	0
21 Pipefitter			467.0	112.0 24.0%	191.0 40.9%	80.0 17.1%	6	3	4	2
GENERAL AIR COND & HEAT		Totals:	492.0	137.0 27.8%	216.0 43.9%	80.0 16.3%	7	4	5	2
INNER CITY FIRE PROTECTI	11819	07/13/2019 09/28/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
43 Sprinkler Fitter			1,728.0	888.0 51.4%	888.0 51.4%	0.0 0.0%	7	3	3	0
INNER CITY FIRE PROTECTIO		Totals:	1,728.0	888.0 51.4%	888.0 51.4%	0.0 0.0%	7	3	3	0
JOHN F. SHEA CO. INC.	144	08/10/2019 09/28/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
24 Roofer			870.2	155.5 17.9%	350.2 40.2%	7.8 0.9%	28	6	13	1
26 Sheetmetal Worker			42.7	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
JOHN F. SHEA CO. INC.		Totals:	912.8	155.5 17.0%	350.2 38.4%	7.8 0.9%	33	6	13	1
KO STONE	12100	12/01/2018 09/07/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
15 Laborer			688.0	288.0 41.9%	360.0 52.3%	0.0 0.0%	10	3	8	0
KO STONE		Totals:	688.0	288.0 41.9%	360.0 52.3%	0.0 0.0%	10	3	8	0
LIBERTY CONST. SERVICES	10644	01/20/2019 09/08/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
15 Laborer			1,718.0	1,113.0 64.8%	473.0 27.5%	401.0 23.3%	12	4	3	2
LIBERTY CONST. SERVICES		Totals:	1,718.0	1,113.0 64.8%	473.0 27.5%	401.0 23.3%	12	4	3	2

PROJECT STATISTICAL REPORT

10/8/2019 12:50:55 PM

ORIENT HEIGHTS PHASE TWO -- ID: 10291 Award Dept: DNH Const Cost: \$35,500,000.00 Neigh: EAST BOSTON

PAGE 3

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

Date Range: 07/01/2009 - 10/08/2019

Worked on Project

BRJP Report #8

		02/23/2019 09/12/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
MARGUERITE CONCRETE	10775									
03 Carpenter			608.3	60.0 9.9%	121.0 19.9%	0.0 0.0%	10	1	3	0
04 Cement Finisher			270.5	18.0 6.7%	65.0 24.0%	18.0 6.7%	19	1	5	1
10 Equipment Operator			151.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
14 Iron Worker			197.0	27.0 13.7%	91.0 46.2%	0.0 0.0%	16	3	7	0
15 Laborer			460.0	68.0 14.8%	285.5 62.1%	0.0 0.0%	23	1	8	0
MARGUERITE CONCRETE			Totals:	173.0 10.3%	562.5 33.3%	18.0 1.1%	75	6	23	1
MLS SHEET METAL	11996	07/27/2019 08/10/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
26 Sheetmetal Worker			723.5	237.5 32.8%	248.0 34.3%	0.0 0.0%	14	3	3	0
MLS SHEET METAL			Totals:	237.5 32.8%	248.0 34.3%	0.0 0.0%	14	3	3	0
OUTKAST ELECTRICAL CO	9021	08/09/2019 09/20/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
08 Electrician			272.0	272.0 100.0%	272.0 100.0%	0.0 0.0%	4	4	4	0
OUTKAST ELECTRICAL CO			Totals:	272.0 100.0%	272.0 100.0%	0.0 0.0%	4	4	4	0
P.J. DIONNE CO INC.	8778	04/27/2019 09/28/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
15 Laborer			0.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	0	0	0	0
23 Plumber			5,482.0	978.0 17.8%	1,333.5 24.3%	770.5 14.1%	36	4	7	2
P.J. DIONNE CO INC.			Totals:	978.0 17.8%	1,333.5 24.3%	770.5 14.1%	36	4	7	2

PROJECT STATISTICAL REPORT

10/8/2019 12:50:56 PM

ORIENT HEIGHTS PHASE TWO -- ID: 10291 Award Dept: DNH Const Cost: \$35,500,000.00 Neigh: EAST BOSTON

PAGE 4

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

Date Range: 07/01/2009 - 10/08/2019

Worked on Project

BRJP Report #8

Company	ID	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
P.J. SPILLANE COMPANY	338	03/23/2019	09/28/2019								
		02 Bricklayer	471.0	66.0 14.0%	40.0 8.5%	0.0 0.0%	7	2	1	0	
		15 Laborer	80.0	0.0 0.0%	56.0 70.0%	0.0 0.0%	3	0	1	0	
		45 Mason Tender	29.0	13.0 44.8%	0.0 0.0%	0.0 0.0%	3	1	0	0	
		Totals:	580.0	79.0 13.6%	96.0 16.6%	0.0 0.0%	13	3	2	0	
SELECT DEMO SERVICES, L	11982	11/02/2018	04/26/2019								
		10 Equipment Operator	638.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0	
		15 Laborer	1,265.0	458.0 36.2%	864.5 68.3%	0.0 0.0%	12	4	9	0	
		73 Wrecker	3,140.0	1,356.0 43.2%	2,532.0 80.6%	468.0 14.9%	31	9	26	2	
		Totals:	5,043.0	1,814.0 36.0%	3,396.5 67.4%	468.0 9.3%	47	13	35	2	
SOUTHEASTERN METAL.	12127	06/29/2019	10/05/2019								
		14 Iron Worker	24.0	11.0 45.8%	11.0 45.8%	0.0 0.0%	3	1	1	0	
		Totals:	24.0	11.0 45.8%	11.0 45.8%	0.0 0.0%	3	1	1	0	
TARA CONSTRUCTION	2874	05/25/2019	09/28/2019								
		03 Carpenter	20,593.0	6,627.5 32.2%	11,514.5 55.9%	413.5 2.0%	78	24	43	1	
		Totals:	20,593.0	6,627.5 32.2%	11,514.5 55.9%	413.5 2.0%	78	24	43	1	
TAVARES, LLC	12151	01/26/2019	08/17/2019								
		03 Carpenter	56.0	0.0 0.0%	32.0 57.1%	0.0 0.0%	3	0	2	0	
		19 Painter	93.0	0.0 0.0%	93.0 100.0%	0.0 0.0%	2	0	2	0	
Totals:	149.0	0.0 0.0%	125.0 83.9%	0.0 0.0%	5	0	4	0			

PROJECT STATISTICAL REPORT

ORIENT HEIGHTS PHASE TWO -- ID: 10291 Award Dept: DNH Const Cost: \$35,500,000.00 Neigh: EAST BOSTON

10/8/2019 12:50:56 PM
PAGE 5

GC: SUFFOLK CONSTRUCTION CO. -- ID: 9035

Date Range: 07/01/2009 - 10/08/2019

Worked on
Project

BRJP Report #8

	07/21/2019	09/22/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
UNIVERSAL DRYWALL, LLC	12749										
03 Carpenter			3,998.5	177.0 4.4%	1,809.5 45.3%	86.0 2.2%	43	2	21	1	
15 Laborer			446.0	94.0 21.1%	446.0 100.0%	0.0 0.0%	4	1	4	0	
UNIVERSAL DRYWALL, LLC			Totals:	271.0 6.1%	2,255.5 50.7%	86.0 1.9%	47	3	25	1	
			Project Totals:	61,241.8	17,259.2 28.2%	28,453.0 46.5%	3,505.8 5.7%	585	125	243	22

CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 10/09/2019

10/9/2019 9:36:34 AM

Contractor: TARA CONSTRUCTION

Cont ID: 2874

Worked on Project

BRJP Report #5

PROJECTS

Project Name	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1 GURNEY STREET 9923	12/03/2016 06/03/2017	Total Hours 12,027.5	Resident Hrs / % 3,976.5 33.1%	POC Hrs / % 5,728.0 47.6%	Female Hrs / % 413.5 3.4%	Emps. 56	Res. 18	POC 21	Fem. 2
Carpenter		12,027.5	3,976.5 33.1%	5,728.0 47.6%	413.5 3.4%	56	18	21	2
Laborer		22.0	8.0 36.4%	22.0 100.0%	0.0 0.0%	2	1	2	0
1 GURNEY STREET Totals:		12,049.5	3,984.5 33.1%	5,750.0 47.7%	413.5 3.4%	58	19	23	2
7035 PARIS STREET COMMUNITY CEN 9809	06/18/2016 05/20/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		3,176.5	423.5 13.3%	240.5 7.6%	0.0 0.0%	13	1	3	0
7035 PARIS STREET COMMUNITY CEN Totals:		3,176.5	423.5 13.3%	240.5 7.6%	0.0 0.0%	13	1	3	0
75 AMORY AVE. RESIDENCE 9786	03/19/2016 12/03/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		1,316.5	391.5 29.7%	615.5 46.8%	106.5 8.1%	20	6	9	1
Laborer		157.5	153.5 97.5%	157.5 100.0%	0.0 0.0%	2	1	2	0
75 AMORY AVE. RESIDENCE Totals:		1,474.0	545.0 37.0%	773.0 52.4%	106.5 7.2%	22	7	11	1
A.O.FLATS AT FOREST HILLS 1E+0	07/28/2018 09/14/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		27,418.0	9,403.0 34.3%	13,304.0 48.5%	513.0 1.9%	79	26	38	2
Laborer		354.0	254.0 71.8%	354.0 100.0%	26.0 7.3%	6	4	6	1
A.O.FLATS AT FOREST HILLS Totals:		27,772.0	9,657.0 34.8%	3,658.0 49.2%	539.0 1.9%	85	30	44	3
BARTLETT B. 1E+0	07/22/2017 03/02/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Carpenter		48,522.8	13,009.8 26.8%	24,654.0 50.8%	1,814.3 3.7%	125	33	62	7
Laborer		2,928.5	2,323.5 79.3%	2,920.5 99.7%	1,026.0 35.0%	9	6	8	2
BARTLETT B. Totals:		51,451.3	15,333.3 29.8%	7,574.8 53.6%	2,840.3 5.5%	134	39	70	9

CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 10/09/2019

10/9/2019 9:36:36 AM

Contractor: **TARA CONSTRUCTION**

PAGE 2

Cont ID: 2874

Worked on

PROJECTS

Project

BRJRP Report #5

HAYNES HOUSE RENOVATION		03/16/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0		09/14/2019	3,308.0	1,211.0 36.6%	1,980.0 59.9%	0.0 0.0%	24	7	14	0
	Carpenter		566.5	348.5 61.5%	512.5 90.5%	168.0 29.7%	8	6	7	1
	Laborer		3,874.5	1,559.5 40.3%	2,492.5 64.3%	168.0 4.3%	32	13	21	1
HAYNES HOUSE RENOVATION		Totals:	3,874.5	1,559.5 40.3%	2,492.5 64.3%	168.0 4.3%	32	13	21	1
ORIENT HEIGHTS PHASE TWO		05/25/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0		09/28/2019	20,593.0	6,627.5 32.2%	11,514.5 55.9%	413.5 2.0%	78	23	44	1
	Carpenter		20,593.0	6,627.5 32.2%	11,514.5 55.9%	413.5 2.0%	78	23	44	1
ORIENT HEIGHTS PHASE TWO		Totals:	20,593.0	6,627.5 32.2%	11,514.5 55.9%	413.5 2.0%	78	23	44	1
PATRIOT HOMES PROJECT		06/27/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9722		10/22/2016	1,679.5	194.5 11.6%	546.5 32.5%	0.0 0.0%	23	6	9	0
	Carpenter		85.0	85.0 100.0%	85.0 100.0%	0.0 0.0%	1	1	1	0
	Laborer		1,764.5	279.5 15.8%	631.5 35.8%	0.0 0.0%	24	7	10	0
PATRIOT HOMES PROJECT		Totals:	1,764.5	279.5 15.8%	631.5 35.8%	0.0 0.0%	24	7	10	0
SOUTH BAY DEVELOPMENT PHASE II		10/21/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0		01/12/2019	67,952.5	13,677.5 20.1%	23,015.5 33.9%	327.5 0.5%	152	37	69	1
	Carpenter		265.0	58.0 21.9%	265.0 100.0%	0.0 0.0%	6	2	6	0
	Laborer		68,217.5	13,735.5 20.1%	3,280.5 34.1%	327.5 0.5%	158	39	75	1
SOUTH BAY DEVELOPMENT PHASE II		Totals:	68,217.5	13,735.5 20.1%	3,280.5 34.1%	327.5 0.5%	158	39	75	1
Contractor Totals			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
TARA CONSTRUCTION		Totals:	190,372.8	52,145.3 27.4%	85,915.3 45.1%	4,808.3 2.5%	604	178	301	18

CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 10/09/2019

10/9/2019 9:37:04 AM

Contractor: **CAVALIERI CONSTRUCTION CO**

Cont ID: 9072

Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
7035 PARIS STREET COMMUNITY CEN 9809	02/13/2016 10/28/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Cement Finisher		18.0	9.0 50.0%	0.0 0.0%	0.0 0.0%	2	1	0	0
Equipment Operator		344.0	0.0 0.0%	120.0 34.9%	0.0 0.0%	9	0	1	0
Laborer		814.0	96.5 11.9%	325.5 40.0%	0.0 0.0%	15	1	5	0
Totals:		1,176.0	105.5 9.0%	445.5 37.9%	0.0 0.0%	26	2	6	0
NEW ENGLAND CENTER FOR HOMELE 9737	06/27/2015 12/02/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		24.5	0.0 0.0%	8.5 34.7%	0.0 0.0%	3	0	1	0
Laborer		99.5	32.0 32.2%	25.5 25.6%	0.0 0.0%	7	1	3	0
Totals:		124.0	32.0 25.8%	34.0 27.4%	0.0 0.0%	10	1	4	0
ORIENT HEIGHTS PHASE ONE 9983	12/10/2016 07/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		5,075.5	0.0 0.0%	1,104.5 21.8%	0.0 0.0%	11	0	1	0
Laborer		7,551.0	4,365.5 57.8%	3,726.0 49.3%	1,234.5 16.3%	24	6	7	2
Totals:		12,626.5	4,365.5 34.6%	4,830.5 38.3%	1,234.5 9.8%	35	6	8	2
ORIENT HEIGHTS PHASE TWO 1E+0	11/10/2018 09/28/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		2,776.0	447.5 16.1%	655.5 23.6%	0.0 0.0%	11	1	1	0
Laborer		5,673.0	1,300.5 22.9%	2,162.0 38.1%	684.0 12.1%	21	2	6	1
Totals:		8,449.0	1,748.0 20.7%	2,817.5 33.3%	684.0 8.1%	32	3	7	1
Contractor Totals		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
CAVALIERI CONSTRUCTION CO	Totals:	22,375.5	6,251.0 27.9%	8,127.5 36.3%	1,918.5 8.6%	103	12	25	3

CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 10/09/2019

10/9/2019 9:37:57 AM

Contractor: P.J. DIONNE CO INC.

Cont ID: 8778

PROJECTS

Worked on Project

BRJP Report #5

Project ID	Project Name	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
7019-C 585 COMMERCIAL STREET PHA 1E+0		06/02/2018 08/24/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber			1,720.5	442.0 25.7%	465.5 27.1%	441.0 25.6%	23	2	6	3
7019-C 585 COMMERCIAL STREET PHA 9857		Totals:	1,720.5	442.0 25.7%	465.5 27.1%	441.0 25.6%	23	2	6	3
7021 CHAPEL RENOVATIONS & NEW G 9857		06/04/2016 11/26/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber			68.5	0.0 0.0%	8.0 11.7%	0.0 0.0%	3	0	1	0
7021 CHAPEL RENOVATIONS & NEW G 1E+0		Totals:	68.5	0.0 0.0%	8.0 11.7%	0.0 0.0%	3	0	1	0
7079 VERONICA SMITH SENIOR CENTE 1E+0		04/29/2017 08/26/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber			118.5	0.0 0.0%	3.0 2.5%	0.0 0.0%	4	0	1	0
7079 VERONICA SMITH SENIOR CENTE 1E+0		Totals:	118.5	0.0 0.0%	3.0 2.5%	0.0 0.0%	4	0	1	0
7085-B BOSTON ARTS ACADEMY 1E+0		09/01/2018 09/29/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber			45.0	16.0 35.6%	16.0 35.6%	0.0 0.0%	2	1	1	0
7085-B BOSTON ARTS ACADEMY 1E+0		Totals:	45.0	16.0 35.6%	16.0 35.6%	0.0 0.0%	2	1	1	0
7089 BCH - 1ST FLOOR WOMEN'S ROO 1E+0		07/22/2017 11/04/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber			54.5	0.0 0.0%	6.0 11.0%	0.0 0.0%	4	0	1	0
7089 BCH - 1ST FLOOR WOMEN'S ROO 1E+0		Totals:	54.5	0.0 0.0%	6.0 11.0%	0.0 0.0%	4	0	1	0
7097 BOSTON CITY HALL LOBBY UPGR 9887		01/28/2017 07/08/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber			116.0	0.0 0.0%	66.0 56.9%	0.0 0.0%	6	0	2	0
7097 BOSTON CITY HALL LOBBY UPGR 9887		Totals:	116.0	0.0 0.0%	66.0 56.9%	0.0 0.0%	6	0	2	0

CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 10/09/2019

10/9/2019 9:37:57 AM
PAGE 2

Contractor: **P.J. DIONNE CO INC.**

Cont ID: 8778 Worked on Project

PROJECTS

BRJP Report #5

NEW BALANCE RESIDENTIAL / 125 GU 9936	02/18/2017 04/14/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		24,318.0	8,024.0 33.0%	4,594.0 18.9%	1,744.5 7.2%	63	14	9	5
Totals:		24,318.0	8,024.0 33.0%	4,594.0 18.9%	1,744.5 7.2%	63	14	9	5
ORIENT HEIGHTS PHASE TWO 1E+0	04/27/2019 09/28/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Laborer		0.0	0.0 #Numl	0.0 #Numl	0.0 #Numl	0	0	0	0
Plumber		5,482.0	978.0 17.8%	1,333.5 24.3%	770.5 14.1%	36	5	7	2
Totals:		5,482.0	978.0 17.8%	1,333.5 24.3%	770.5 14.1%	36	5	7	2
ORIENT HEIGHTS PHASE TWO		5,482.0	978.0 17.8%	1,333.5 24.3%	770.5 14.1%	36	5	7	2
Contractor Totals		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
P. J. DIONNE CO INC.		31,923.0	9,460.0 29.6%	6,492.0 20.3%	2,956.0 9.3%	141	22	28	10

CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 10/09/2019

10/9/2019 9:38:29 AM
PAGE 1

Contractor: **SELECT DEMO SERVICES, LLC**

Cont ID: 11982

Worked on Project

BRJP Report #5

PROJECTS

Project Name	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
7084 DUDLEY BRANCH LIBRARY RENO	03/30/2018	08/09/2019								
1E+0			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Laborer			374.0	0.0 0.0%	353.0 94.4%	0.0 0.0%	8	0	6	0
Wrecker			1,627.0	187.0 11.5%	1,387.0 85.2%	0.0 0.0%	40	2	34	0
Totals:			2,001.0	187.0 9.3%	1,740.0 87.0%	0.0 0.0%	48	2	40	0
7110-B AREA A1, D4 & D14 POLICE STA	12/07/2018	01/11/2019								
1E+0			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator			195.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Laborer			196.5	0.0 0.0%	101.0 51.4%	0.0 0.0%	4	0	1	0
Wrecker			863.0	417.0 48.3%	708.0 82.0%	106.0 12.3%	17	5	15	1
Totals:			1,254.5	417.0 33.2%	809.0 64.5%	106.0 8.4%	24	5	16	1
7121-A 26 COURT STREET OFFICE SPA	05/17/2019	06/28/2019								
1E+0			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Laborer			279.5	84.0 30.1%	263.0 94.1%	84.0 30.1%	7	1	4	1
Wrecker			769.0	444.0 57.7%	753.0 97.9%	96.0 12.5%	14	7	12	1
Totals:			1,048.5	528.0 50.4%	1,016.0 96.9%	180.0 17.2%	21	8	16	2
COPLEY PLACE	02/19/2016	03/31/2017								
9876			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Laborer			459.0	105.0 22.9%	248.5 54.1%	0.0 0.0%	15	2	5	0
Totals:			459.0	105.0 22.9%	248.5 54.1%	0.0 0.0%	15	2	5	0

CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 10/09/2019

10/9/2019 9:38:30 AM
PAGE 2

Contractor: **SELECT DEMO SERVICES, LLC**

Cont ID: 11982

Worked on Project

BRJP Report #5

PROJECTS

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
HYATT CENTRIC HOTEL 1E+0	05/05/2017								
	11/09/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Laborer		8,809.5	1,691.0 19.2%	2,919.5 33.1%	8.0 0.1%	79	6	35	1
Plasterer		112.0	112.0 100.0%	112.0 100.0%	0.0 0.0%	1	1	1	0
Wrecker		808.0	0.0 0.0%	705.0 87.3%	0.0 0.0%	20	0	16	0
Totals:		9,729.5	1,803.0 18.5%	3,736.5 38.4%	8.0 0.1%	100	7	52	1
OMNI HOTEL 1E+0	11/09/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Wrecker	11/23/2018	72.0	0.0 0.0%	72.0 100.0%	0.0 0.0%	2	0	2	0
Totals:		72.0	0.0 0.0%	72.0 100.0%	0.0 0.0%	2	0	2	0
ONE DALTON STREET 9728	11/04/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Laborer	11/25/2016	24.0	0.0 0.0%	24.0 100.0%	0.0 0.0%	3	0	3	0
Totals:		24.0	0.0 0.0%	24.0 100.0%	0.0 0.0%	3	0	3	0
ORIENT HEIGHTS PHASE ONE 9983	11/30/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator	11/30/2018	39.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer		194.5	120.0 61.7%	194.5 100.0%	0.0 0.0%	5	3	5	0
Wrecker		629.0	256.0 40.7%	584.0 92.8%	64.0 10.2%	19	8	16	2
Totals:		862.5	376.0 43.6%	778.5 90.3%	64.0 7.4%	25	11	21	2

CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 10/09/2019

10/9/2019 9:38:30 AM

PAGE 3

Contractor: **SELECT DEMO SERVICES, LLC**

Cont ID: 11982

Worked on Project

BRJP Report #5

PROJECTS

	11/02/2018 04/26/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
ORIENT HEIGHTS PHASE TWO									
1E+0									
Equipment Operator		638.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Laborer		1,265.0	458.0 36.2%	864.5 68.3%	0.0 0.0%	12	4	9	0
Wrecker		3,140.0	1,356.0 43.2%	2,532.0 80.6%	468.0 14.9%	31	8	26	2
ORIENT HEIGHTS PHASE TWO	Totals:	5,043.0	1,814.0 36.0%	3,396.5 67.4%	468.0 9.3%	47	12	35	2
Contractor Totals									
SELECT DEMO SERVICES, LLC	Totals:	Total Hours 20,494.0	Resident Hrs / % 5,230.0 25.5%	POC Hrs / % 11,821.0 57.7%	Female Hrs / % 826.0 4.0%	Emps. 285	Res. 47	POC 190	Fem. 8

CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 10/09/2019

Contractor: **FEDERAL CONCRETE**

10/9/2019 9:39:04 AM
PAGE 2

Cont ID: 11927 Worked on Project

BRJP Report #5

PROJECTS

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.		
7084 DUDLEY BRANCH LIBRARY RENO 1E+0	06/30/2018	06/08/2019	Total Hours									
			Carpenter	708.0	406.0 57.3%	564.0 79.7%	68.0 9.6%	13	5	7	1	
			Iron Worker	103.0	18.0 17.5%	48.0 46.6%	0.0 0.0%	9	1	5	0	
7084 DUDLEY BRANCH LIBRARY RENO	Totals:		224.0	0.0 0.0%	24.0 10.7%	48.0 21.4%	9	0	1	1		
		7085-B BOSTON ARTS ACADEMY 1E+0	04/13/2019	04/27/2019	Total Hours							
					Carpenter	8.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0
Totals:	8.0				0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
A.O.FLATS AT FOREST HILLS 1E+0	12/23/2017	06/01/2019	Total Hours									
			Carpenter	4,024.0	1,384.5 34.4%	1,878.0 46.7%	720.0 17.9%	24	7	8	2	
			Iron Worker	1,135.0	147.0 13.0%	530.0 46.7%	117.0 10.3%	23	2	8	4	
A.O.FLATS AT FOREST HILLS	Totals:		2,144.3	523.8 24.4%	580.3 27.1%	0.0 0.0%	21	2	4	0		
		BARTLETT B. 1E+0	04/01/2017	01/12/2019	Total Hours							
					Carpenter	5,446.9	1,944.5 35.7%	2,841.5 52.2%	995.5 18.3%	37	10	16
Iron Worker	1,118.0				789.0 70.6%	805.0 72.0%	8.0 0.7%	22	6	8	1	
BARTLETT B.	Totals:		2,297.5	864.5 37.6%	1,695.5 73.8%	243.5 10.6%	18	6	9	1		
		BARTLETT B.	Totals:		8,862.4	3,598.0 40.6%	5,342.0 60.3%	1,247.0 14.1%	77	22	33	7

CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 10/09/2019

10/9/2019 9:39:06 AM
PAGE 4

Contractor: **FEDERAL CONCRETE**

Cont ID: 11927

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
ORIENT HEIGHTS PHASE TWO	02/16/2019 06/08/2019									
1E+0		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
Carpenter		2,737.0	834.0 30.5%	943.5 34.5%	378.0 13.8%	15	5	5	2	
Iron Worker		644.0	183.5 28.5%	541.0 84.0%	63.0 9.8%	14	5	10	1	
Laborer		1,302.3	759.8 58.3%	1,197.3 91.9%	0.0 0.0%	6	2	3	0	
ORIENT HEIGHTS PHASE TWO		Totals:	4,683.3	1,777.3 37.9%	2,681.8 57.3%	441.0 9.4%	35	12	18	3
PARIS VILLAGE	10/28/2017 05/25/2019									
1E+0		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
Carpenter		2,304.5	427.5 18.6%	292.0 12.7%	229.0 9.9%	25	6	5	2	
Iron Worker		516.0	8.0 1.6%	39.0 7.6%	0.0 0.0%	15	1	4	0	
Laborer		520.0	64.0 12.3%	140.0 26.9%	0.0 0.0%	9	1	3	0	
PARIS VILLAGE		Totals:	3,340.5	499.5 15.0%	471.0 14.1%	229.0 6.9%	49	8	12	2
PATRIOT HOMES PROJECT	08/22/2015 10/29/2016									
9722		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
Carpenter		40.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0	
Laborer		56.0	32.0 57.1%	56.0 100.0%	0.0 0.0%	2	1	2	0	
PATRIOT HOMES PROJECT		Totals:	96.0	32.0 33.3%	56.0 58.3%	0.0 0.0%	4	1	2	0
WHITTIER SCHOOL	06/04/2016 08/20/2016									
9843		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
Carpenter		139.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0	
Laborer		72.0	56.0 77.8%	56.0 77.8%	0.0 0.0%	3	1	1	0	
WHITTIER SCHOOL		Totals:	211.0	56.0 26.5%	56.0 26.5%	0.0 0.0%	6	1	1	0

CONTRACTOR STATISTICAL REPORT

Date Range: 07/01/2016 - 10/09/2019

Contractor: **FEDERAL CONCRETE**

10/9/2019 9:39:07 AM
PAGE 5

Cont ID: 11927

Worked on
Project

BRJP Report #5

PROJECTS

PROJECTS	08/04/2018 06/08/2019	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
WHITTIER STREET APARTMENTS PHA 1E+0									
Carpenter		5,668.0	1,530.0 27.0%	2,172.0 38.3%	790.0 13.9%	16	4	4	2
Iron Worker		2,118.0	516.5 24.4%	1,467.5 69.3%	64.0 3.0%	38	2	12	1
Laborer		2,284.5	1,085.0 47.5%	1,400.0 61.3%	171.5 7.5%	6	2	3	1
WHITTIER STREET APARTMENTS PHA	Totals:	10,070.5	3,131.5 31.1%	5,039.5 50.0%	1,025.5 10.2%	60	8	19	4
Contractor Totals		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
FEDERAL CONCRETE	Totals:	80,186.4	24,625.5 30.7%	31,582.0 39.4%	8,735.5 10.9%	738	143	243	51