

Callender & Tucker Streets NHI

June 20, 2018

Developer: CFHM Properties, LLC

Awarding Authority: Department of Neighborhood Development

General Contractor: Hub Development

Construction Cost: \$1,555,220

Construction Period: 04/18 – 11/18

Construction Monitor: Robert Woodson

BRJP Goals: **51% Resident** **40% People of Color** **12% Female**

Project Description:

Project is located at 15-27 Callender Street and 10-14 Tucker Street, Dorchester MA, 02124. It is seven parcels of vacant, City-owned, land selected for new homeownership opportunities as part of the City of Boston's Neighborhood Homes Initiative. There will be four two-family homes constructed on these sites, creating eight new units of housing. All four new homes will be income restricted and will be sold to qualified first-time homebuyers through a lottery process.

Boston Employment Commission Project Review

I. Overall Numerical Compliance

Report Run Date: 06/07/18

Includes Work Records from: 04/18 – 06/18

# Workhours	# Workers	# Contractors	% Residents	% People of Color	% Female
628	7	4	26%	26%	0%

II. Numerical Compliance by Major Trades

Report Run Date: 06/07/18

Includes Work Records From: 04/18 – 06/18

Trade	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Carpenter	224	3	0%	71%	0%
Equipment Operator	200	2	0%	0%	0%
Laborer	204	2	80%	0%	0%

III. Numerical Compliance by Major Contractor

Report Run Date: 06/07/18

Includes Work Records From: 04/18 – 06/18

Contractor	# of Work hours	# of Workers	% Resident	% People of Color	% Female
V&A Construction Corp.	224	3	0%	71%	0%
<i>V&A Construction Corp. employs Carpenters.</i>					
Steven Mitchell Construction	164	1	100%	0%	0%
<i>Steven Mitchell Construction employs Laborers.</i>					
Rico Ferrara	160	2	0%	0%	0%
<i>Rico Ferrara employs Equipment Operators and Laborers.</i>					
Hayward Baker	80	1	0%	0%	0%
<i>Hayward Baker employs Equipment Operators.</i>					

BRJP Highlights and Concerns:

- The projects overall resident and female percentages are not meeting the employment standards to date, and workforce projections submitted do not indicate increases in either category.
- No subcontractor mobilized on site has attended a pre-construction meeting.
- 1 Boston resident has been reported so far and residency remains unverified.

RECOMMENDATIONS:

- Non-compliant subcontractors, who are currently mobilized on site, should present a corrective action plan detailing how they plan to better meet the employment standards with the hours they have remaining on site.
- All subcontractors, regardless of length of time on site, or size of crew, need to attend a pre-construction meeting, as this is the opportunity to proactively address manpower deficiencies.
- Workers residency should be verified as soon as they arrive on site. A 90% Boston Resident verification rate is the standard.

ATTACHMENTS:

- PROJECT STATISTICAL REPORT *by trade*
- PROJECT STATISTICAL REPORT *by contractor*
- HISTORY REPORT FOR CONTRACTORS

PROJECT STATISTICAL REPORT

GC: -- ID: 0
 CALLENDER & TUCKER STREETS NHI -- ID: 10151 Award Dept: ND3 Const Cost: \$1,555,220.00 Neigh: DORCHESTER

6/7/2018 1:24:10 PM

PAGE 1

Worked on Project

Date Range: 07/01/2009 - 06/07/2018

BRJP Report #8

Company	Project ID	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
HAYWARD BAKER INC.	10487	05/05/2018 05/19/2018								
10 Equipment Operator			80.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:			80.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
RICO FERRARA	12620	04/07/2018 05/26/2018								
10 Equipment Operator			120.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
15 Laborer			40.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:			160.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
STEVEN MITCHELL CONSTR	12479	04/07/2018 05/19/2018								
15 Laborer			164.0	164.0 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
Totals:			164.0	164.0 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
V & A CONSTRUCTION CORP	12621	05/12/2018 05/19/2018								
03 Carpenter			224.0	0.0 0.0%	160.0 71.4%	0.0 0.0%	3	0	2	0
Totals:			224.0	0.0 0.0%	160.0 71.4%	0.0 0.0%	3	0	2	0
Project Totals:			628.0	164.0 26.1%	160.0 25.5%	0.0 0.0%	7	1	2	0

GC: -- ID: 0
Date Range: 07/01/2009 - 06/07/2018

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
--	-------------	------------------	-------------	----------------	------	----------	-----	--------

Carpenter								
Contractor: V & A CONSTRUCTION CORP.	224.0	0.0 0.0%	160.0 71.4%	0.0 0.0%	3	0	2	0
Trade Totals	224.0	0.0 0.0%	160.0 71.4%	0.0 0.0%	3	0	2	0

Equipment Operator								
Contractor: HAYWARD BAKER INC.	80.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Contractor: RICO FERRARA	120.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Trade Totals	200.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0

Laborer								
Contractor: RICO FERRARA	40.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Contractor: STEVEN MITCHELL CONSTRU	164.0	164.0 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
Trade Totals	204.0	164.0 80.4%	0.0 0.0%	0.0 0.0%	2	1	0	0

PROJECT TOTALS								
	628.0	164.0 26.1%	160.0 25.5%	0.0 0.0%	7	1	2	0

CONTRACTOR STATISTICAL REPORT

Contractor: **V & A CONSTRUCTION CORP.**

Cont ID: 12621

PROJECTS

Worked on Project

Date Range:

07/10/12009 - 06/07/2018

6/7/2018 2:15:27 PM

PAGE 1

BRJP Report #5

Contractor	Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
V & A CONSTRUCTION CORP.	CALLENDER & TUCKER STREETS NHI 1E+0	05/12/2018	05/19/2018									
				224.0	0.0 0.0%	160.0 71.4%	0.0 0.0%	3	0	2	0	
	Totals:			224.0	0.0 0.0%	160.0 71.4%	0.0 0.0%	3	0	2	0	
V & A CONSTRUCTION CORP.	WILLOW WOOD 9998	08/19/2017	10/29/2017									
				240.0	40.0 16.7%	240.0 100.0%	0.0 0.0%	1	0	1	0	
	Totals:			240.0	40.0 16.7%	240.0 100.0%	0.0 0.0%	1	0	1	0	
V & A CONSTRUCTION CORP.	WILLOW WOOD			132.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
				372.0	40.0 10.8%	240.0 64.5%	0.0 0.0%	2	0	1	0	
	Totals:			372.0	40.0 10.8%	240.0 64.5%	0.0 0.0%	2	0	1	0	
Contractor Totals												
V & A CONSTRUCTION CORP.				Totals:	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
				596.0	40.0 6.7%	400.0 67.1%	0.0 0.0%	5	0	3	0	

CONTRACTOR STATISTICAL REPORT

Contractor: **STEVEN MITCHELL CONSTRUCTION**

Date Range: **07/01/2009 - 06/07/2018**

6/7/2018 2:14:57 PM

Cont ID: 12479

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
CALLENDER & TUCKER STREETS NHI	04/07/2018								
1E+0	05/19/2018								
Laborer		164.0	164.0 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
Totals:		164.0	164.0 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
WILLOW WOOD	04/15/2017								
9998	10/28/2017								
Laborer		176.0	176.0 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
Totals:		176.0	176.0 100.0%	0.0 0.0%	0.0 0.0%	1	1	0	0
Contractor Totals									
STEVEN MITCHELL CONSTRUCTION	Totals:	Total Hours 340.0	Resident Hrs / % 340.0 100.0%	POC Hrs / % 0.0 0.0%	Female Hrs / % 0.0 0.0%	Emps. 2	Res. 2	POC 0	Fem. 0

CONTRACTOR STATISTICAL REPORT

Contractor: **RICO FERRARA**

Cont ID: 12620

Date Range: 07/10/2009 - 06/07/2018

6/7/2018 2:14:22 PM

PAGE 1

PROJECTS

Worked on Project

BRJP Report #5

Contractor	Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
CALLENDER & TUCKER STREETS NHI	1E+0	04/07/2018	05/26/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	Equipment Operator			120.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Laborer			40.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Totals:				160.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
WILLOW WOOD	9998	07/29/2017	10/28/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	Equipment Operator			176.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
	WILLOW WOOD			176.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Totals:				176.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Contractor Totals				Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
RICO FERRARA				336.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0

CONTRACTOR STATISTICAL REPORT

Contractor: **HAYWARD BAKER INC.**

Date Range: **07/10/2009 - 06/07/2018**

6/7/2018 2:11:50 PM

Cont ID: 10487

PROJECTS

Worked on Project

BRJP Report #5

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1 GURNEY STREET	07/16/2016								
9923	09/25/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		312.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
		Equipment Operator	0.0	0.0	0.0	2	0	0	0
		Laborer	136.0 47.2%	0.0 0.0%	136.0 47.2%	2	1	0	1
		Piledriver	41.0	0.0 0.0%	0.0 0.0%	3	1	0	0
		1 GURNEY STREET	8.0 19.5%	0.0 0.0%	0.0 0.0%	3	1	0	0
		Totals:	144.0 22.5%	0.0 0.0%	136.0 21.2%	7	2	0	1
157 BERKELEY STREET	10/02/2011								
8944	10/23/2011	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		134.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
		Equipment Operator	0.0	0.0	0.0	2	0	0	0
		Laborer	67.0	0.0 0.0%	0.0 0.0%	2	0	0	0
		157 BERKELEY STREET	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
		Totals:	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
30 DALTON STREET RESIDENCES	11/09/2014								
9684	05/10/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		1,984.4	416.0 21.0%	416.0 21.0%	0.0 0.0%	12	1	1	0
		Equipment Operator	256.0 69.7%	273.0 74.3%	0.0 0.0%	6	2	2	0
		Laborer	367.5	1,168.0 32.9%	0.0 0.0%	18	5	4	0
		Piledriver	1,382.0	1,857.0 31.5%	0.0 0.0%	18	5	4	0
		30 DALTON STREET RESIDENCES	1,382.0 39.0%	1,168.0 32.9%	0.0 0.0%	18	5	4	0
		Totals:	2,054.0 34.8%	1,857.0 31.5%	0.0 0.0%	36	8	7	0
7012 DEARBORN S.T.E.M. ACADEMY	02/28/2016								
9800	08/07/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		200.0	96.0 48.0%	96.0 48.0%	96.0 48.0%	3	1	1	1
		Equipment Operator	48.0 15.4%	144.0 46.2%	16.0 5.1%	6	2	3	1
		Laborer	312.0	0.0 0.0%	0.0 0.0%	5	1	0	0
		Piledriver	242.0	101.0 41.7%	0.0 0.0%	5	1	0	0
		7012 DEARBORN S.T.E.M. ACADEMY	101.0 41.7%	0.0 0.0%	0.0 0.0%	5	1	0	0
		Totals:	245.0 32.5%	240.0 31.8%	112.0 14.9%	14	4	4	2

CONTRACTOR STATISTICAL REPORT

Contractor: **HAYWARD BAKER INC.**

Cont ID: 10487

PROJECTS

Worked on Project

Date Range: 07/01/2009 - 06/07/2018

6/7/2018 2:11:50 PM

PAGE 2

BRJP Report #5

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
75 AMORY AVE. RESIDENCE 9786	12/20/2015 12/27/2015	Equipment Operator	200.0	0.0 0.0%	39.0 19.5%	0.0 0.0%	6	0	1	0
		Laborer	39.0	0.0 0.0%	39.0 100.0%	0.0 0.0%	1	0	1	0
		Totals:	239.0	0.0 0.0%	78.0 32.6%	0.0 0.0%	7	0	2	0
80-82 FENWOOD 9727	02/28/2015 04/11/2015	Equipment Operator	1,100.5	198.5 18.0%	198.5 18.0%	0.0 0.0%	13	1	1	0
		Laborer	1,100.5	198.5 18.0%	198.5 18.0%	0.0 0.0%	13	1	1	0
		Totals:	1,100.5	198.5 18.0%	198.5 18.0%	0.0 0.0%	13	1	1	0
AVALON EXETER RESIDENCES 9196	03/17/2013 03/31/2013	Piledriver	121.5	34.5 28.4%	0.0 0.0%	0.0 0.0%	4	1	0	0
		Laborer	121.5	34.5 28.4%	0.0 0.0%	0.0 0.0%	4	1	0	0
		Totals:	121.5	34.5 28.4%	0.0 0.0%	0.0 0.0%	4	1	0	0
BARTLETT B. 1E+0	04/16/2017 04/30/2017	Equipment Operator	338.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0
		Field Engineer	64.0	0.0 0.0%	64.0 100.0%	0.0 0.0%	1	0	1	0
		Laborer	10.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
BARTLETT B.	Totals:		541.5	0.0 0.0%	64.0 11.8%	0.0 0.0%	12	0	1	0

CONTRACTOR STATISTICAL REPORT

Contractor: **HAYWARD BAKER INC.**

Cont ID: 10487

PROJECTS

Worked on Project

Date Range: 07/10/2009 - 06/07/2018

6/7/2018 2:11:50 PM

PAGE 3

BRJP Report #5

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
BMC MOAKLEY ADDITION									
9641	07/20/2014								
	02/15/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		554.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	8	0	0	0
		Equipment Operator	0.0	0.0	0.0	8	0	0	0
		Laborer	360.5 34.9%	0.0 0.0%	0.0 0.0%	6	2	0	0
		Piledriver	1,031.5	283.0 21.7%	283.0 21.7%	13	4	4	0
		Totals:	2,888.5	643.5 22.3%	283.0 9.8%	27	6	4	0
BOSTON CHILDREN'S HOSPITAL CLINI									
1E+0	05/21/2017								
	09/17/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		356.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
		Equipment Operator	0.0	0.0	0.0	1	0	0	0
		Laborer	648.0	0.0 0.0%	0.0 0.0%	3	0	0	0
		Piledriver	317.0	0.0 0.0%	0.0 0.0%	2	0	0	0
		Totals:	1,321.0	0.0 0.0%	0.0 0.0%	6	0	0	0
BOSTON COLLEGE FIELD HOUSE									
1E+0	07/16/2017								
	09/17/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		590.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
		Equipment Operator	0.0	0.0	0.0	4	0	0	0
		Piledriver	1,661.0	709.5 42.7%	1,013.5 61.0%	8	4	5	0
		Totals:	2,251.5	709.5 31.5%	1,013.5 45.0%	12	4	5	0
BOSTON LANDING									
9531	09/29/2013								
	12/29/2013	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		312.0	0.0 0.0%	0.0 0.0%	8.0 2.6%	8	0	0	1
		Equipment Operator	0.0	0.0	0.0	8	0	0	1
		Other	184.5	0.0 0.0%	0.0 0.0%	1	0	0	0
		Piledriver	900.5	520.0 57.7%	376.0 41.8%	10	3	2	0
		Totals:	1,397.0	520.0 37.2%	376.0 26.9%	19	3	2	1

CONTRACTOR STATISTICAL REPORT

Contractor: **HAYWARD BAKER INC.**

Cont ID: 10487

PROJECTS Worked on Project

Date Range: 07/01/2009 - 06/07/2018

6/7/2018 2:11:50 PM

PAGE 4

BRJP Report #5

BOSTON UNIVERSITY I.L.S.E. CENTER		06/21/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9762	Equipment Operator	08/16/2015	857.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	9	0	0	0
	Laborer		640.0	447.0 69.8%	197.0 30.8%	0.0 0.0%	9	3	2	0
	Piledriver		1,349.0	285.0 21.1%	257.0 19.1%	0.0 0.0%	11	3	3	0
	Totals:		2,846.0	732.0 25.7%	454.0 16.0%	0.0 0.0%	29	6	5	0
BOYLSTON WEST		02/24/2013	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9396	Equipment Operator	08/18/2013	1,161.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	9	0	0	0
	Laborer		3,131.5	1,274.0 40.7%	1,203.0 38.4%	0.0 0.0%	16	5	4	0
	Piledriver		4,440.5	1,810.5 40.8%	1,734.5 39.1%	0.0 0.0%	20	10	8	0
	Totals:		8,733.0	3,084.5 35.3%	2,937.5 33.6%	0.0 0.0%	45	15	12	0
BU DENTAL		04/15/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0	Equipment Operator	05/27/2018	558.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
	Laborer		510.0	0.0 0.0%	97.5 19.1%	0.0 0.0%	4	0	1	0
	Piledriver		29.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Totals:		1,097.5	0.0 0.0%	97.5 8.9%	0.0 0.0%	8	0	1	0
CALLENDER & TUCKER STREETS NHI		05/05/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0	Equipment Operator	05/19/2018	80.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Totals:		80.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0

CONTRACTOR STATISTICAL REPORT

Contractor: **HAYWARD BAKER INC.**

Cont ID: 10487

PROJECTS Worked on Project

Date Range: 07/01/2009 - 06/07/2018

6/7/2018 2:11:51 PM
PAGE 5

BRJP Report #5

Project	Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
D STREET HOTELS 9631	08/03/2014								
	08/24/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		42.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
		85.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
		8.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Totals:	135.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
JACKSON COMMONS 9506	01/12/2014								
	02/22/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		268.5	0.0 0.0%	0.0 0.0%	54.0 20.1%	5	0	0	1
		268.5	0.0 0.0%	0.0 0.0%	54.0 20.1%	5	0	0	1
	Totals:	268.5	0.0 0.0%	0.0 0.0%	54.0 20.1%	5	0	0	1
KLARMAN HALL 9874	05/22/2016								
	07/02/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		561.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	14	0	0	0
		213.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
	4,143.0	1,663.0 40.1%	1,264.0 30.5%	0.0 0.0%	22	5	4	0	
	Totals:	4,917.0	1,663.0 33.8%	1,264.0 25.7%	0.0 0.0%	39	5	4	0
LOVEJOY WHARF 9395	05/11/2014								
	05/18/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		21.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
		13.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
	8.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0	
	Totals:	42.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0

CONTRACTOR STATISTICAL REPORT

Contractor: **HAYWARD BAKER INC.**

Cont ID: 10487

PROJECTS

Worked on Project

Date Range: 07/10/2009 - 06/10/2018

6/7/2018 2:11:51 PM

PAGE 6

BRJP Report #5

Project	Period	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
MOXY HOTEL 1E+0	07/09/2017								
	03/11/2018								
	Equipment Operator	310.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
	Laborer	314.0	128.0 40.8%	110.0 35.0%	0.0 0.0%	8	2	3	0
MOXY HOTEL	Piledriver	937.5	181.0 19.3%	48.0 5.1%	0.0 0.0%	13	2	1	0
	Totals:	1,561.5	309.0 19.8%	158.0 10.1%	0.0 0.0%	28	4	4	0
OLD COLONY TWO - C. 9597	06/01/2014								
	09/28/2014								
	Equipment Operator	852.0	0.0 0.0%	0.0 0.0%	144.0 16.9%	7	0	0	1
	Piledriver	32.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Totals:	884.0	0.0 0.0%	0.0 0.0%	144.0 16.3%	10	0	0	1	
ONE DALTON STREET 9728	03/01/2015								
	09/11/2016								
	Equipment Operator	494.5	0.0 0.0%	61.5 12.4%	0.0 0.0%	9	0	1	0
	Laborer	215.5	0.0 0.0%	97.5 45.2%	0.0 0.0%	5	0	2	0
Piledriver	240.0	24.0 10.0%	24.0 10.0%	0.0 0.0%	11	2	2	0	
Totals:	950.0	24.0 2.5%	183.0 19.3%	0.0 0.0%	25	2	5	0	
ONE FRANKLIN 9495	10/06/2013								
	07/06/2014								
	Equipment Operator	1,400.0	78.0 5.6%	78.0 5.6%	110.0 7.9%	14	1	1	2
	Laborer	1,806.0	1,204.5 66.7%	0.0 0.0%	0.0 0.0%	11	3	0	0
Other	133.5	133.5 100.0%	133.5 100.0%	133.5 100.0%	1	1	1	1	
Piledriver	5,868.5	1,793.5 30.6%	1,658.5 28.3%	0.0 0.0%	21	4	3	0	
Totals:	9,208.0	3,209.5 34.9%	1,870.0 20.3%	243.5 2.6%	47	9	5	3	

CONTRACTOR STATISTICAL REPORT

Contractor: **HAYWARD BAKER INC.**

Cont ID: 10487

PROJECTS Worked on Project

Date Range: 07/01/2009 - 06/07/2018

6/7/2018 2:11:51 PM

PAGE 7

BRJP Report #5

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
OXFORD PING ON	11/30/2014								
9610	01/04/2015								
Equipment Operator		99.0	41.5 41.9%	41.5 41.9%	0.0 0.0%	3	1	1	0
Laborer		41.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Piledriver		233.5	123.0 52.7%	123.0 52.7%	0.0 0.0%	4	2	2	0
Totals:		374.0	164.5 44.0%	164.5 44.0%	0.0 0.0%	8	3	3	0
PARCEL K-GARAGE / RESIDENTIAL	01/28/2018								
1E+0	05/20/2018								
Equipment Operator		748.5	250.5 33.5%	0.0 0.0%	0.0 0.0%	8	1	0	0
Laborer		51.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Piledriver		2,316.0	1,101.0 47.5%	1,101.0 47.5%	0.0 0.0%	11	4	4	0
Totals:		3,115.5	1,351.5 43.4%	1,101.0 35.3%	0.0 0.0%	20	5	4	0
PARCEL M1 & M2	08/13/2017								
1E+0	02/11/2018								
Equipment Operator		1,174.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	7	0	0	0
Laborer		4,410.0	1,833.0 41.6%	493.0 11.2%	0.0 0.0%	16	4	4	0
Piledriver		3,150.0	1,081.0 34.3%	1,054.0 33.5%	0.0 0.0%	19	6	5	0
Totals:		8,734.0	2,914.0 33.4%	1,547.0 17.7%	0.0 0.0%	42	10	9	0
SEAPORT B/C	04/12/2015								
9685	02/28/2016								
Equipment Operator		479.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Laborer		2,497.0	906.0 36.3%	1,033.0 41.4%	0.0 0.0%	11	4	3	0
Piledriver		2,514.5	1,199.0 47.7%	1,137.0 45.2%	0.0 0.0%	16	6	4	0
Totals:		5,490.5	2,105.0 38.3%	2,170.0 39.5%	0.0 0.0%	28	10	7	0

