

Dudley Branch Library Renovations

August 15, 2018

Developer: Property Construction and Management Department / PFD

General Contractor: CTA Construction Managers

Construction Cost: \$ 12,800,000.00

Construction Period: 2/18 – 11/19

Construction Monitor: Claudette Austin

New Ordinance BRJP Goals: 51% Resident 40% People of Color 12% Female

Project Description:

Scope of work involves a complete renovation of the existing 27,000 +/- square foot library, located at 64 Warren Street, Roxbury, MA 02119. Work includes but is not limited to: building envelope, bathroom upgrades, new flooring and finishes, mechanical systems, handicap accessibility, painting, electrical, new elevator, relocation of entrance and site work. New furnishings and other items needed to complete renovations.

File sub trades include: Masonry, Waterproofing, damp-proofing and caulking, Misc. and Ornamental Iron, Roofing and Flashing, Glass and Glazing, Tile, Acoustic Tile, Resilient Floors, Painting, Elevator, Fire Protection, Plumbing, HVAC and Electrical. A preliminary list of subcontractors is attached.

Boston Employment Commission Project Review

I. Overall Numerical Compliance

Report Run Date: 08/07/18

Includes Work Records from: 03/04/18 – 07/29/18

# Workhours	# Workers	# Contractors	% Residents	% People of Color	% Female
5,862	121	10	19%	46%	6%

II. Numerical Compliance by Major Trades

Report Run Date: 08/07/18

Includes Work Records from: 03/04/18 – 07/29/18

Trade	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Laborer	2,619	49	32%	59%	4%
Wrecker	780	20	0%	95%	0%
Equipment Oper	779	13	25%	40%	25%
Plumber	467	7	10%	0%	9%
Electrician	465	4	0%	0%	0%

III. Numerical Compliance by Major Contractor

Report Run Date: 08/07/18

Includes Work Records from: 03/04/18 – 07/29/18

Contractor	# of Wrkhrs	# of Workers	% Resident	% People of Color	% Female
J. Derenzo	1,984	25	37%	49%	10%
J. Derenzo employs equipment operators and laborers.					
Select Demo Serv.	916	23	0%	96%	0%
Select Demo Services employs laborers and wreckers.					
Northeast Services	784	8	34%	75%	13%
Northeast Services employs laborers.					
P J Kennedy	721	10	7%	0%	6%
Patrick J. Kennedy & Sons employs pipefitters and plumbers.					
Wayne Griffin Ele	465	4	0%	0%	0%
Wayne Griffin Electric employs electricians.					

BRJP Highlights and Concerns:

- This project had its special presentation before the BEC in April 2018. Preliminary numbers at the time were 270 workhours, 15%R, 0%POC, 0%F.
- Since April 2018 overall:
 - Boston Resident participation increased 4% to **19%**
 - People of Color participation increased from 0% to **46%**
 - Female participation increased from 0% to **6%**
- Overall Boston Resident performance is low at 19%.
- Overall Female performance is low at 6%.
- Construction is now about 10% complete.
- A corrective action meeting was held with Frazier Sheetmetal, P J Kennedy, Wayne Griffin Electric (on 7/25/18) and J. Derenzo and Northeast Services (on 8/1/18).

See attached follow-up Corrective Action letter for Frazier Sheetmetal, P J Kennedy, Wayne Griffin Electric and J. Derenzo. Documentation is also attached for Select Demo (*sub to Northeast Services*). Follow up letter from Northeast Services to be provided.

- The submission time for the weekly reports average 24 days.
- 5 of 12 Boston Residents reported need to be verified.

Recommendations: The OED/ BRJP Office recommend that CTA Construction put stronger BRJP systems in place to improve – 1) Notification of new contractors coming on site who need preconstruction meeting. 2) Timely submission of weekly reports to the required 7 day average. 3) Verification of Boston Resident workers.

CTA and each subcontractor should also be proactive in efforts to meet the employment standards from week one, including providing documentation to explain any deficiencies.

ATTACHMENTS:

- PROJECT STATISTICAL REPORT *by contractor*
- PROJECT STATISTICAL REPORT *by trade*
- LIST OF CONTRACTORS ON PROJECT
- COMPLIANCE EFFORTS DOCUMENTATION:
 - 7/27/18 letter from Frazier Sheetmetal
 - 7/26/18 letter from P J Kennedy
 - 7/27/18 letter from Wayne Griffin Electric
 - 8/7/18 letter from J. Derenzo
 - 7/20/18 letter from Select Demo
- HISTORY REPORT FOR Top 5 CONTRACTORS

PROJECT STATISTICAL REPORT

8/7/2018 7:24:29 AM

7084 DUDLEY BRANCH LIBRARY RENOVATIONS -- ID: 10134 Award Dept: PFD Const Cost: \$12,275,000.00 Neigh: ROXBURY PAGE 1

GC: CTA CONSTRUCTION MANAGERS -- ID: 12657 Date Range: 01/01/2017 - 08/07/2018

Worked on Project

BRJP Report #8

Company	Job No	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
ATLANTIC COAST DISMANTLI	11640	04/15/2018								
		04/29/2018								
		Totals:	156.0	40.0 25.6%	56.0 35.9%	0.0 0.0%	7	1	3	0
FEDERAL CONCRETE	11927	06/30/2018								
		07/28/2018								
		Totals:	258.0	0.0 0.0%	28.0 10.9%	0.0 0.0%	15	0	2	0
FRAZIER SHEET METAL INC	10702	03/17/2018								
		07/28/2018								
		Totals:	248.0	0.0 0.0%	32.0 12.9%	0.0 0.0%	7	0	1	0
FRAZIER SHEET METAL INC	81	03/31/2018								
		07/28/2018								
		Totals:	1,984.0	737.0 37.1%	977.0 49.2%	192.0 9.7%	25	6	7	1
MARGUERITE CONCRETE	10775	06/16/2018								
		07/28/2018								
		Totals:	244.5	19.5 8.0%	117.5 48.1%	8.5 3.5%	18	2	8	1
MARGUERITE CONCRETE	10775	06/16/2018								
		07/28/2018								
		Totals:	244.5	19.5 8.0%	117.5 48.1%	8.5 3.5%	18	2	8	1
MARGUERITE CONCRETE	10775	06/16/2018								
		07/28/2018								
		Totals:	244.5	19.5 8.0%	117.5 48.1%	8.5 3.5%	18	2	8	1
MARGUERITE CONCRETE	10775	06/16/2018								
		07/28/2018								
		Totals:	244.5	19.5 8.0%	117.5 48.1%	8.5 3.5%	18	2	8	1

PROJECT STATISTICAL REPORT

8/7/2018 7:24:29 AM

7084 DUDLEY BRANCH LIBRARY RENOVATIONS -- ID: 10134 Award Dept: PFD Const Cost: \$12,275,000.00 Neigh: ROXBURY

PAGE 2

GC: CTA CONSTRUCTION MANAGERS -- ID: 12657

Date Range: 01/01/2017 - 08/07/2018

Worked on Project

BRJP Report #8

Company	ID	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
NORTHEAST SERVICES	12678	03/17/2018 07/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
15	Laborer		784.0	264.0 33.7%	584.0 74.5%	104.0 13.3%	8	2	5	1
	Totals:		784.0	264.0 33.7%	584.0 74.5%	104.0 13.3%	8	2	5	1
PATRICK J. KENNEDY & SON	11261	03/17/2018 07/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
21	Pipefitter		254.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
23	Plumber		467.0	48.0 10.3%	0.0 0.0%	40.0 8.6%	7	2	0	1
	Totals:		721.0	48.0 6.7%	0.0 0.0%	40.0 5.5%	10	2	0	1
SELECT DEMO SERVICES, L	11982	03/30/2018 07/06/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
15	Laborer		136.0	0.0 0.0%	136.0 100.0%	0.0 0.0%	3	0	3	0
73	Wrecker		780.0	0.0 0.0%	740.0 94.9%	0.0 0.0%	20	0	18	0
	Totals:		916.0	0.0 0.0%	876.0 95.6%	0.0 0.0%	23	0	21	0
SMJ METALS CO INC	10705	07/07/2018 07/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
14	Iron Worker		85.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
	Totals:		85.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
WAYNE J GRIFFIN ELECTRIC	3220	03/04/2018 07/29/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
08	Electrician		465.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
	Totals:		465.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Project Totals:			5,861.5	1,108.5 18.9%	2,670.5 45.6%	344.5 5.9%	121	13	47	4

Date Range: 01/01/2017 - 08/07/2018

BRJP Report #7

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps	Resident	POC	Female
Carpenter								
Contractor: FEDERAL CONCRETE	91.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0
Trade Totals	91.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	5	0	0	0

Cement Finisher								
Contractor: MARGUERITE CONCRETE	62.5	19.5 31.2%	45.0 72.0%	8.5 13.6%	7	2	5	1
Trade Totals	62.5	19.5 31.2%	45.0 72.0%	8.5 13.6%	7	2	5	1

Electrician								
Contractor: WAYNE J GRIFFIN ELECTRIC	465.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Trade Totals	465.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0

Equipment Operator								
Contractor: ATLANTIC COAST DISMANTLI	8.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Contractor: J. DERENZO CO.	762.0	192.0 25.2%	312.0 40.9%	192.0 25.2%	11	1	2	1
Contractor: MARGUERITE CONCRETE	8.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Trade Totals	778.5	192.0 24.7%	312.0 40.1%	192.0 24.7%	13	1	2	1

Iron Worker								
Contractor: FEDERAL CONCRETE	12.0	0.0 0.0%	4.0 33.3%	0.0 0.0%	2	0	1	0
Contractor: SMJ METALS CO INC	85.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Trade Totals	97.0	0.0 0.0%	4.0 4.1%	0.0 0.0%	6	0	1	0

7084 DUDLEY BRANCH LIBRARY RENOVATIONS -- ID: 10 PROJECT STATISTICAL REPORT BY TRADE

8/7/2018 7:25:03 AM

GC: CTA CONSTRUCTION MANAGERS -- ID: 12657

PAGE 2
BRJP Report #7

Date Range: 01/01/2017 - 08/07/2018

	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Empis	Resident	POC	Female
--	-------------	------------------	-------------	----------------	-------	----------	-----	--------

Laborer

Contractor: ATLANTIC COAST DISMANTLI	148.0	40.0 27.0%	56.0 37.8%	0.0 0.0%	6	1	3	0
Contractor: FEDERAL CONCRETE	155.0	0.0 0.0%	24.0 15.5%	0.0 0.0%	8	0	1	0
Contractor: J. DERENZO CO.	1,222.0	545.0 44.6%	665.0 54.4%	0.0 0.0%	14	5	5	0
Contractor: MARGUERITE CONCRETE	173.5	0.0 0.0%	72.5 41.8%	0.0 0.0%	10	0	3	0
Contractor: NORTHEAST SERVICES	784.0	264.0 33.7%	584.0 74.5%	104.0 13.3%	8	2	5	1
Contractor: SELECT DEMO SERVICES, LL	136.0	0.0 0.0%	136.0 100.0%	0.0 0.0%	3	0	3	0
Trade Totals	2,618.5	849.0 32.4%	1,537.5 58.7%	104.0 4.0%	49	8	20	1

Pipefitter

Contractor: PATRICK J. KENNEDY & SON	254.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Trade Totals	254.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0

Plumber

Contractor: PATRICK J. KENNEDY & SON	467.0	48.0 10.3%	0.0 0.0%	40.0 8.6%	7	2	0	1
Trade Totals	467.0	48.0 10.3%	0.0 0.0%	40.0 8.6%	7	2	0	1

Sheetmetal Worker

Contractor: FRAZIER SHEET METAL INC	248.0	0.0 0.0%	32.0 12.9%	0.0 0.0%	7	0	1	0
Trade Totals	248.0	0.0 0.0%	32.0 12.9%	0.0 0.0%	7	0	1	0

Wrecker

Contractor: SELECT DEMO SERVICES, LL	780.0	0.0 0.0%	740.0 94.9%	0.0 0.0%	20	0	18	0
Trade Totals	780.0	0.0 0.0%	740.0 94.9%	0.0 0.0%	20	0	18	0

PROJECT TOTALS	5,861.5	1,108.5 18.9%	2,670.5 45.6%	344.5 5.9%	121	13	47	4
-----------------------	----------------	----------------------	----------------------	-------------------	------------	-----------	-----------	----------

Mayor's Office of Economic Development
BRJP OFFICE

**Dudley Branch Library Renovations
List of Contractor's BRJP ID#**

Contractor List	Scope of work	BRJP ID#	Status
CTA Construction Managers	General Contractor	12657	
Bello Painting*	<i>Painting</i>	141	
Carlyse Engineering, Inc.*	<i>Fire Protection</i>	2077	
Central Ceilings*	<i>Acoustic Ceilings</i>	129	
Chapman Waterproofing*	<i>Waterproofing</i>	31	
Delta Beckwith*	<i>Elevator</i>	21	
Greenwood Industries*	<i>Roofing</i>	8781	
J. Derenzo Company*	<i>Site work</i>	81	
Kapiloff's Glass*	<i>Glass / Glazing</i>	10946	
Marmelo Bros.Construction*	<i>Masonry</i>	10800	
Northeast Services, Inc.*	<i>Demo / Abatement</i>	12678	
Patrick J. Kennedy*	<i>Plumbing / HVAC</i>	11261	
SMJ Metals*	<i>Misc. Metals</i>	10705	
Wayne Griffin Electric, Inc*	<i>Electrical</i>	3220	
West Floor Covering*	<i>Tile</i>	9170	
Select Demo (sub to Northeast)	<i>Demo</i>	11982	
Bay State Blasting	<i>Sub to Derenzo</i>	12788	completed
Altantic Coast Dismantling	<i>Sub to PJ Kennedy</i>	11640	completed
Marguerite Concrete		10775	
Federal Concrete	<i>Sub to Marguerite</i>	11927	
Frazier Sheetmetal		10702	
USA Drywall		12787	
Stanchion	<i>subsidiary of CTAConstruction</i>	12795	
Flooring Solutions	<i>Vapor Mitigation</i>	12796	
Procut	<i>Sawcutting (as needed)</i>	2371	
M-O-N Landscapong	<i>Landscaping</i>	1039	

*File subs

updated: 8/2/18

Rec'd
7/27/18

FRAZIER SHEET METAL INC.

845 WOBURN ST. WILMINGTON, MA. 01887

ATTN: Ray Hanley (PJ Kennedy)

Ray,

I am writing you in response to the BRJP corrective action meeting for the Dudley Library project.

Frazier Sheet Metal has not been on this project for several weeks now and has recently started back on the project. We have hired a person of color that has started on this project this week. He will remain on this project for its duration. His information will be sent over with the next payroll reports.

As you know this is only a 2 to 3man project. With that said I will be reaching out (and documenting) to the union for a Boston resident. That will also stay on the job for its duration.

Also, we will be inquiring about any female sheet metal workers (as rare as they are) that might come available.

I am confident that Frazier Sheet Metal will be able to show major improvements to meeting the guidelines of this project. And will send you documentation of these efforts.

Thank you



Paul Frazier



PATRICK J. KENNEDY & SONS, INC.

MECHANICAL CONTRACTORS

Since 1925

Rec'd
7/27/18

July 26, 2018

CTA Construction Managers
400 Totten Pond Rd, 2nd Floor
Waltham, MA 02451
Attn: John Andrea

Re: Dudley Branch of the BPL
Corrective Action Plan

To Whom It May Concern,

Per the meeting on July 25th 2018 with representatives of CTA Construction Management, the City of Boston PFD and the Boston Residents Jobs Policy Office regarding our performance to date on the Dudley Branch Library Project for the Plumbing & Pipefitting trades we propose the following corrective action:

Plumbing (Plumbers)

- As consistent work becomes available PJK will request from Local 12 Plumbers & Gasfitters Union any resident POC that are currently available. Additionally, PJK will utilize the Boston Resident Female plumber that was hired by PJK after this contract was issued.
- All requests will be documented and forwarded to CTA.

HVAC (Pipefitters)

- PJK has identified specific pipefitters currently employed by PJK that will be utilized on this project. Specifically, Nathaniel Awan a Boston Resident POC pipefitter who is currently working outside the city will be onsite once work becomes available. Additionally, Santos McLean-Jones another Boston Resident POC currently working on another project will be utilized if there are periods where significant work is available.
- As with recent projects PJK will additionally speak with representatives of local 537 for availability of female pipefitters to utilize on the project, or potentially transfer a female pipefitter from another project if consistent and steady work becomes available.

Patrick J Kennedy & Sons as a Boston based business understands the importance of the Boston Residents Job Policy and will continue to make efforts to comply. As discussed, we will document these

efforts as well as utilize the additional resources provided by the City of Boston and local trade organizations.

Please let me know if you have any questions/comments.

Sincerely,

Raymond Hanley

Raymond Hanley
Project Manager
Patrick J. Kennedy & Sons, Inc.
rhanley@pjkennedy.com

Rec'd 7/27/18



WAYNE J.
GRIFFIN ELECTRIC
INC.

July 27, 2018

VIA EMAIL: pnowak@ctaconstruction.com

Mr. Peter Nowak, Assistant Project Manager
CTA Construction Co., Inc.
400 Totten Pond Road, 2nd Floor
Waltham, MA 02451

RE: Job #2361 - Dudley Branch Library, Roxbury, MA
BRJP Corrective Action Meeting Follow-up

Dear Mr. Nowak:

Please accept this letter and the follow up requested at the July 25, 2018, BRJP Corrective Action meeting.

Wayne J. Griffin Electric, Inc. ("WJGEI") has worked very limited, sporadic hours on this project to date. We anticipate steady work to begin in October 2018. At that time, as shown in the workforce projections WJGEI submitted to CTA Construction, we expect our crew size to be two (2) with the foreman being a Boston resident and minority. We therefore expect our workforce percentages to begin improving at that time. We also expect to have a modest crew size throughout the project, so we are expecting positive results with our resident and minority workforce percentages with a foreman who is a Boston resident minority. We will also look for opportunities to add a female to our crew.

Furthermore, we have sent copies of our outreach efforts to CTA Construction. These outreach efforts shall continue throughout the project.

Should you have any questions, or should there be additional steps you would like us to take, please do not hesitate to contact me at (508) 306-5478 or mwinters@wjgei.com. Please also feel free to contact our Project Manager, Mick Murphy, at (508) 306-5323 or mick.murphy@wjgei.com.

Very truly yours,

WAYNE J. GRIFFIN ELECTRIC, INC.

Michael Winters
Compliance Analyst

MW/jv

cc: John Andrea, CTA Construction Co., Inc. (jandrea@ctaconstruction.com)
The WJGEI Team

Corporate Headquarters:	Regional Offices:			
116 Hopping Brook Road Holliston, MA 01746	296 Cahaba Valley Parkway Pelham, AL 35424	1950 Evergreen Boulevard Suite 300 Duluth, GA 30096	2310 Presidential Drive Suite 101 Durham, NC 27703	9801-C Southern Pine Boulevard Charlotte, NC 28273
Phone: (508) 429-8830 Fax: (508) 429-7825	Phone: (205) 733-8848 Fax: (205) 733-8107	Phone: (678) 417-9377 Fax: (678) 417-9373	Phone: (919) 627-9724 Fax: (919) 627-9724	Phone: (704) 522-3854 Fax: (704) 522-3856

BRJP
Rec'd
8/7/18



Peter Nowak
CTA Construction Managers
400 Totten Pond Road, 2nd Floor
Waltham, MA 02451

August 7, 2018

Re: Dudley Library

Dear Peter,

Ryan brought to my attention you were looking for J. Derenzo's BRJP corrective action plans moving forward to reach the project goals of 51% Boston Resident / 40% Minority / 12% Female. I took a deeper dive as to where our numbers are today vs. how we look as far as job to date. Over the duration of this job thus far, I have our current numbers at 37.24% Boston Resident (-13.76 below goal), 48.84% minority (+8.84% above goal) and 9.6% female (-2.4 from goal). As you know, our team works tirelessly to ensure job safety and quality is of the utmost importance. We always keep a frame of reference on our goals to meet both the goals and that our projects are completed correctly and the right way. We are not looking to hire anyone that may not be qualified for the specific trades the job may require.

We will continue to keep a very close eye on other jobs that may be shutting down where we can pull from those jobs as well as continue to look to our locals for support. I know our Superintendent, Steve Ando, is in constant communication with the halls in hopes of landing solid workers we can employ on our job sites. We hire as much as we can assuming there are any available and the need is there. Below, I have identified our current work crew (as of week ending 8.4.18) on site which does include a black female, one apprentice while all others are Caucasian.

On site as of this week, we have:

- Josh Gallager – Caucasian
- Zachary Cardinal – Caucasian Apprentice
- Prudence Evans – Black Female
- Jeff Ferreira – Caucasian

Moving forward, as stated above, we will continue to be in direct communication with you and always want to make sure we partner together to remain compliant with all parties.

Thank you.

Regards,

Jesse Berman
Human Resource Manager / Compliance Officer
J. Derenzo Companies



July 20, 2018

Northeast Services
PO Box 1289
Woonsocket, RI 02895

CTA Construction Managers
400 Totten Pond Rd, 2nd Floor
Waltham, MA 02451

Project: Dudley Branch Library
Location: 65 Warren Street Roxbury, MA 02119

To Whom It May Concern,

SELECT DEMO SERVICES, LLC. is always recruiting Boston Residents that are qualified/certified in our trade. It is our goal to provide equal opportunity to qualified employees/applicants within the BRJP and guidelines of all applicable laws.

During the first stage of work Select Demo Services, LLC. was performing abatement work. Select Demo Services, LLC works with the Local 1421 Wreckers Union and Local 223 to recruit certified abatement workers. Unfortunately it is sometimes hard to come by qualified/licensed Boston Residents to perform abatement work and with all of the ongoing projects we do our best to comply with the Boston Residents Jobs Policy Standards. At that time there were not enough qualified Boston Residents or Women to comply with the BRJP standards.

Our goal for the next phase of work is to have at least fifty one percent of the total work hours of journey people to be bona fide Boston residents, at least forty percent of total work hours of journey people will be people of color and at least twelve percent of the total work hours of journey people will be women. Select Demo Services, LLC. will continue to work with local Union Halls to comply with the BRJP Standards.

Select Demo Services, LLC will continue to track the number of hours completed by all qualified employees and will do our best to comply with the BRJP and document our "good faith efforts to meet these requirements.

Sincerely,

Katelyn Roche

*Received
7/30/18*

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2016 - 08/07/2018

8/7/2018 7:33:14 AM

Contractor: J. DERENZO CO.

PAGE 1

Cont ID: 81

Worked on Project

BRJP Report #5

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
33 CONGRESS STREET	07/23/2016								
9854	07/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		Equipment Operator	120.0 6.0%	48.0 2.4%	0.0 0.0%	18	4	2	0
		Laborer	2,744.5 8.1%	40.0 1.5%	0.0 0.0%	14	4	3	0
		Totals:	343.5 7.2%	88.0 1.9%	0.0 0.0%	32	8	5	0
7084 DUDLEY BRANCH LIBRARY RENO	03/31/2018								
1E+0	07/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		Equipment Operator	192.0 25.2%	312.0 40.9%	192.0 25.2%	11	1	2	1
		Laborer	545.0 44.6%	665.0 54.4%	0.0 0.0%	14	5	5	0
		Totals:	737.0 37.1%	977.0 49.2%	192.0 9.7%	25	6	7	1
BOSTON COLLEGE RECREATION CENT	03/11/2017								
1E+0	07/21/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		Equipment Operator	718.5 7.0%	1,176.5 11.5%	558.5 5.5%	27	2	3	1
		Laborer	4,931.5 38.5%	5,387.5 42.0%	2,075.0 16.2%	26	6	7	1
		Totals:	5,650.0 24.5%	6,564.0 28.5%	2,633.5 11.4%	53	8	10	2
BOSTON LANDING BRUINS HOCKEY B	12/20/2014								
9713	09/03/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
		Equipment Operator	0.0 0.0%	65.0 5.1%	0.0 0.0%	11	0	1	0
		Laborer	658.0 33.4%	772.0 39.1%	658.0 33.4%	16	1	2	1
		Totals:	658.0 20.2%	837.0 25.7%	658.0 20.2%	27	1	3	1

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2016 - 08/07/2018

8/7/2018 7:33:14 AM

Contractor: **J. DERENZO CO.**

Cont ID: 81

PAGE 2

PROJECTS

Worked on Project

BRJP Report #5

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
CELTIC - BOSTON LANDING 9999	01/14/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	04/28/2018	4,594.0	0.0 0.0%	1,079.0 23.5%	0.0 0.0%	19	0	2	0
		6,102.5	1,909.0 31.3%	1,951.0 32.0%	951.0 15.6%	20	7	7	3
	Lather	48.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
	Totals:	10,744.5	1,909.0 17.8%	3,030.0 28.2%	951.0 8.9%	40	7	9	3
D STREET HOTELS 9631	05/24/2014	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	04/16/2016	34.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
	Totals:	50.5	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
FENWAY CENTER 1E+0	05/12/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	07/14/2018	45.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
		217.5	193.5 89.0%	217.5 100.0%	0.0 0.0%	3	2	3	0
	Totals:	262.5	193.5 73.7%	217.5 82.9%	0.0 0.0%	7	2	3	0
GE HEADQUARTERS CAMPUS PROJEC 1E+0	07/02/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
	09/09/2017	141.5	8.0 5.7%	8.0 5.7%	8.0 5.7%	6	1	1	1
		262.0	161.5 61.6%	16.0 6.1%	16.0 6.1%	6	3	1	1
	Totals:	403.5	169.5 42.0%	24.0 5.9%	24.0 5.9%	12	4	2	2

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2016 - 08/07/2018

8/7/2018 7:33:15 AM

Contractor: **J. DERENZO CO.**

PAGE 3

Cont ID: 81

Worked on Project

BRJP Report #5

PROJECTS

HYATT CENTRIC HOTEL		03/25/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0		07/28/2018	1,253.5	709.0 56.6%	100.0 8.0%	0.0 0.0%	15	4	1	0
Equipment Operator			793.5	373.0 47.0%	144.0 18.1%	0.0 0.0%	14	5	3	0
Laborer			2,047.0	1,082.0 52.9%	244.0 11.9%	0.0 0.0%	29	9	4	0
HYATT CENTRIC HOTEL			Totals:							
NEW BALANCE RESIDENTIAL / 125 GU		08/13/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9935		05/12/2018	6,066.5	0.0 0.0%	628.0 10.4%	0.0 0.0%	26	0	3	0
Equipment Operator			7,771.0	2,283.0 29.4%	2,282.0 29.4%	1,822.5 23.5%	26	9	10	3
Laborer			13,837.5	2,283.0 16.5%	2,910.0 21.0%	1,822.5 13.2%	52	9	13	3
NEW BALANCE RESIDENTIAL / 125 GU			Totals:							
ONE FRANKLIN		08/31/2013	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9495		10/01/2016	1,711.0	23.0 1.3%	15.0 0.9%	0.0 0.0%	11	2	1	0
Equipment Operator			2,271.5	1,797.5 79.1%	1,806.5 79.5%	0.0 0.0%	14	4	5	0
Laborer			3,982.5	1,820.5 45.7%	1,821.5 45.7%	0.0 0.0%	25	6	6	0
ONE FRANKLIN			Totals:							
PARCEL 1B		12/26/2015	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9852		02/24/2018	5,244.4	2,595.9 49.5%	2,280.5 43.5%	0.0 0.0%	19	5	2	0
Equipment Operator			6,452.5	461.0 7.1%	1,536.5 23.8%	442.0 6.9%	22	4	6	2
Laborer			11,696.9	3,056.9 26.1%	3,817.0 32.6%	442.0 3.8%	41	9	8	2
PARCEL 1B			Totals:							
PARCEL K-GARAGE / RESIDENTIAL		01/20/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0		07/21/2018	5,203.0	1,093.5 21.0%	701.5 13.5%	0.0 0.0%	22	3	3	0
Equipment Operator			4,500.5	1,137.0 25.3%	208.5 4.6%	920.5 20.5%	16	6	4	1
Laborer			9,703.5	2,230.5 23.0%	910.0 9.4%	920.5 9.5%	38	9	7	1
PARCEL K-GARAGE / RESIDENTIAL			Totals:							

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2016 - 08/07/2018

8/7/2018 7:33:15 AM
PAGE 4

Contractor: **J. DERENZO CO.**

Cont ID: 81

Worked on Project

BRJP Report #5

PROJECTS

PARCEL M1 & M2 1E+0	05/06/2017 07/14/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		13,026.0	3,929.5 30.2%	1,065.5 8.2%	10.5 0.1%	27	6	3	1
Laborer		10,714.5	4,433.0 41.4%	1,572.0 14.7%	1,492.0 13.9%	20	7	4	1
Totals:		23,740.5	8,362.5 35.2%	2,637.5 11.1%	1,502.5 6.3%	47	13	7	2
RESIDENTIAL TOWER AT BULFINCH C 1E+0	09/16/2017 07/21/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		3,066.0	908.5 29.6%	908.5 29.6%	0.0 0.0%	17	3	3	0
Laborer		2,600.5	1,349.5 51.9%	1,333.5 51.3%	264.0 10.2%	15	6	5	1
Totals:		5,666.5	2,258.0 39.8%	2,242.0 39.6%	264.0 4.7%	32	9	8	1
SEAPORT B/C 9685	10/18/2014 06/17/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Equipment Operator		5,117.5	1,734.0 33.9%	1,514.0 29.6%	0.0 0.0%	16	4	1	0
Laborer		5,974.5	689.5 11.5%	659.5 11.0%	38.0 0.6%	20	4	4	1
Totals:		11,092.0	2,423.5 21.8%	2,173.5 19.6%	38.0 0.3%	36	8	5	1
Contractor Totals		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
J. DERENZO CO.		126,225.9	33,177.4 26.3%	28,493.0 22.6%	9,448.0 7.5%	500	108	97	19

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2016 - 08/03/2018

8/3/2018 4:15:28 PM

Contractor: **SELECT DEMO SERVICES, LLC**

PAGE 1

Cont ID: 11982 Worked on

PROJECTS Project

BRJP Report #5

7084 DUDLEY BRANCH LIBRARY RENO		03/30/2018	Total Hours		Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0		07/06/2018	136.0	0.0	0.0%	136.0 100.0%	0.0 0.0%	3	0	3	0
Laborer			780.0	0.0	0.0%	740.0 94.9%	0.0 0.0%	20	0	18	0
Wrecker			916.0	0.0	0.0%	876.0 95.6%	0.0 0.0%	23	0	21	0
7084 DUDLEY BRANCH LIBRARY RENO		Totals:									
COPLEY PLACE		02/19/2016	Total Hours		Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9876		03/31/2017	2,890.5	363.0	12.6%	1,298.5 44.9%	0.0 0.0%	26	3	11	0
Laborer			2,890.5	363.0	12.6%	1,298.5 44.9%	0.0 0.0%	26	3	11	0
COPLEY PLACE		Totals:									
2,890.5				363.0	12.6%	1,298.5 44.9%	0.0 0.0%	26	3	11	0
HYATT CENTRIC HOTEL		05/05/2017	Total Hours		Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
1E+0		07/20/2018	8,096.0	1,683.0	20.8%	2,775.5 34.3%	8.0 0.1%	76	5	33	1
Laborer			112.0	112.0	100.0%	112.0 100.0%	0.0 0.0%	1	1	1	0
Plasterer			752.0	0.0	0.0%	665.0 88.4%	0.0 0.0%	15	0	11	0
Wrecker			8,960.0	1,795.0	20.0%	3,552.5 39.6%	8.0 0.1%	92	6	45	1
HYATT CENTRIC HOTEL		Totals:									
8,960.0				1,795.0	20.0%	3,552.5 39.6%	8.0 0.1%	92	6	45	1
ONE DALTON STREET		11/04/2016	Total Hours		Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
9728		11/25/2016	24.0	0.0	0.0%	24.0 100.0%	0.0 0.0%	3	0	3	0
Laborer			24.0	0.0	0.0%	24.0 100.0%	0.0 0.0%	3	0	3	0
ONE DALTON STREET		Totals:									
24.0				0.0	0.0%	24.0 100.0%	0.0 0.0%	3	0	3	0
Contractor Totals			Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
SELECT DEMO SERVICES, LLC		Totals:	12,790.5	2,158.0	16.9%	5,751.0 45.0%	8.0 0.1%	144	9	80	1

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2016 - 08/03/2018

8/3/2018 4:15:03 PM

Contractor: **NORTHEAST SERVICES**

PAGE 1

Cont ID: 12678

Worked on Project

BRJP Report #5

PROJECTS

PROJECTS	Worked on Project	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
7084 DUDLEY BRANCH LIBRARY RENO	03/17/2018								
1E+0	07/28/2018								
Laborer		784.0	264.0 33.7%	584.0 74.5%	104.0 13.3%	8	2	5	1
7084 DUDLEY BRANCH LIBRARY RENO	Totals:	784.0	264.0 33.7%	584.0 74.5%	104.0 13.3%	8	2	5	1
Contractor Totals		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
NORTHEAST SERVICES		Totals: 784.0	264.0 33.7%	584.0 74.5%	104.0 13.3%	8	2	5	1

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2016 - 08/03/2018

8/3/2018 4:16:00 PM

Contractor: **PATRICK J. KENNEDY & SONS, INC.**

PAGE 1

Cont ID: 11261

PROJECTS

Worked on Project

BRJP Report #5

Project	Start Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
7012 DEARBORN S.T.E.M. ACADEMY 9800	05/21/2016 01/06/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Insulator		75.0	8.0 10.7%	41.5 55.3%	33.5 44.7%	3	1	2	1
Pipefitter		6,664.0	2,679.0 40.2%	2,679.0 40.2%	362.0 5.4%	21	4	4	1
Pipelayer		28.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Plumber		6,680.0	2,133.0 31.9%	2,803.0 42.0%	0.0 0.0%	20	5	3	0
7012 DEARBORN S.T.E.M. ACADEMY Totals:		13,447.0	4,820.0 35.8%	5,523.5 41.1%	395.5 2.9%	45	10	9	2
7035 PARIS STREET COMMUNITY CEN 9809	01/09/2016 07/15/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		2,123.0	275.0 13.0%	275.0 13.0%	0.0 0.0%	12	2	2	0
7035 PARIS STREET COMMUNITY CEN Totals:		2,123.0	275.0 13.0%	275.0 13.0%	0.0 0.0%	12	2	2	0
7042 JAMAICA PLAIN LIBRARY 9799	10/24/2015 04/08/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Pipefitter		3.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
Plumber		940.0	427.0 45.4%	248.0 26.4%	0.0 0.0%	11	1	1	0
7042 JAMAICA PLAIN LIBRARY Totals:		943.0	427.0 45.3%	248.0 26.3%	0.0 0.0%	12	1	1	0
7044 BOSTON EMS VEHICLE STORAGE 9666	02/14/2015 01/30/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		14.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
7044 BOSTON EMS VEHICLE STORAGE Totals:		14.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	1	0	0	0
7057 HENDERSON SCHOOL ACCESS & 1E+0	02/24/2018 07/21/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		328.0	40.0 12.2%	0.0 0.0%	40.0 12.2%	4	1	0	1
7057 HENDERSON SCHOOL ACCESS & Totals:		328.0	40.0 12.2%	0.0 0.0%	40.0 12.2%	4	1	0	1

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2016 - 08/03/2018

8/3/2018 4:16:00 PM
PAGE 2

Contractor: **PATRICK J. KENNEDY & SONS, INC.**

Cont ID: 11261 Worked on Project

PROJECTS

BRJP Report #5

7068 CITY HALL SUITES 708,806 MECH 9816	01/30/2016 04/02/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Pipefitter		158.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Totals:		158.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
7084 DUDLEY BRANCH LIBRARY RENO 1E+0	03/17/2018 07/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Pipefitter		254.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Plumber		467.0	48.0 10.3%	0.0 0.0%	40.0 8.6%	7	2	0	1
Totals:		721.0	48.0 6.7%	0.0 0.0%	40.0 5.5%	10	2	0	1
7085A BOSTON ARTS ACADEMY ENAB 1E+0	06/02/2018 07/28/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		348.0	128.0 36.8%	0.0 0.0%	128.0 36.8%	3	1	0	1
Totals:		348.0	128.0 36.8%	0.0 0.0%	128.0 36.8%	3	1	0	1
7087 VINE STREET COMMUNITY CENT 1E+0	11/11/2017 07/14/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Plumber		1,184.0	78.0 6.6%	0.0 0.0%	48.0 4.1%	8	2	0	1
Totals:		1,184.0	78.0 6.6%	0.0 0.0%	48.0 4.1%	8	2	0	1
7102 EMERGENCY BOILER REPLACEM 9985	09/17/2016 01/14/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Pipefitter		989.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Plumber		131.0	48.0 36.6%	0.0 0.0%	0.0 0.0%	4	1	0	0
Totals:		1,120.0	48.0 4.3%	0.0 0.0%	0.0 0.0%	8	1	0	0

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2016 - 08/03/2018

8/3/2018 4:16:01 PM

Contractor: **PATRICK J. KENNEDY & SONS, INC.**

PAGE 3

Cont ID: 11261 Worked on Project

BRJP Report #5

PROJECTS

Project	Start Date	End Date	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
7114-A MSBA ARP ROOF REPLACEMENT 1E+0	07/01/2017	08/12/2017	Total Hours 296.0	Resident Hrs / % 0.0 0.0%	POC Hrs / % 0.0 0.0%	Female Hrs / % 0.0 0.0%	Emps. 2	Res. 0	POC 0	Fem. 0
Plumber			296.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
7114-A MSBA ARP ROOF REPLACEMENT 1E+0	05/05/2018	07/28/2018	Totals: Total Hours 919.0	Resident Hrs / % 32.0 3.5%	POC Hrs / % 40.0 4.4%	Female Hrs / % 0.0 0.0%	Emps. 7	Res. 1	POC 1	Fem. 0
Plumber			919.0	32.0 3.5%	40.0 4.4%	0.0 0.0%	7	1	1	0
HOOD PARK			Totals: Total Hours 919.0	Resident Hrs / % 32.0 3.5%	POC Hrs / % 40.0 4.4%	Female Hrs / % 0.0 0.0%	Emps. 7	Res. 1	POC 1	Fem. 0
HOOD PARK			919.0	32.0 3.5%	40.0 4.4%	0.0 0.0%	7	1	1	0
ORIENT HEIGHTS PHASE ONE 9983	08/12/2017	07/21/2018	Total Hours 5,846.0	Resident Hrs / % 2,805.0 48.0%	POC Hrs / % 2,005.0 34.3%	Female Hrs / % 0.0 0.0%	Emps. 14	Res. 4	POC 3	Fem. 0
Pipefitter			5,846.0	2,805.0 48.0%	2,005.0 34.3%	0.0 0.0%	14	4	3	0
Plumber			248.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
ORIENT HEIGHTS PHASE ONE			Totals: Total Hours 6,094.0	Resident Hrs / % 2,805.0 46.0%	POC Hrs / % 2,005.0 32.9%	Female Hrs / % 0.0 0.0%	Emps. 16	Res. 4	POC 3	Fem. 0
ORIENT HEIGHTS PHASE ONE			6,094.0	2,805.0 46.0%	2,005.0 32.9%	0.0 0.0%	16	4	3	0
Contractor Totals			Total Hours 27,695.0	Resident Hrs / % 8,701.0 31.4%	POC Hrs / % 8,091.5 29.2%	Female Hrs / % 651.5 2.4%	Emps. 130	Res. 25	POC 16	Fem. 6
PATRICK J. KENNEDY & SONS, INC			Totals: Total Hours 27,695.0	Resident Hrs / % 8,701.0 31.4%	POC Hrs / % 8,091.5 29.2%	Female Hrs / % 651.5 2.4%	Emps. 130	Res. 25	POC 16	Fem. 6

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2016 - 08/07/2018

8/7/2018 7:36:21 AM

Contractor: **WAYNE J GRIFFIN ELECTRIC**

PAGE 1

Cont ID: 3220

PROJECTS

Worked on Project

BRJP Report #5

132 CHESTNUT HILL AVE. 1E+0	10/01/2017 07/22/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Electrician		1,034.5	345.0 33.3%	365.5 35.3%	5.5 0.5%	10	1	3	1
Telephone/Data Inst.		23.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	3	0	0	0
Totals:		1,057.5	345.0 32.6%	365.5 34.6%	5.5 0.5%	13	1	3	1
7012 DEARBORN S.T.E.M. ACADEMY 9800	04/10/2016 12/31/2017	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Electrician		14,347.0	4,361.0 30.4%	5,863.5 40.9%	794.5 5.5%	31	7	9	1
Telephone/Data Inst.		2,611.5	0.0 0.0%	95.0 3.6%	0.0 0.0%	10	0	1	0
Totals:		16,958.5	4,361.0 25.7%	5,958.5 35.1%	794.5 4.7%	41	7	10	1
7018 BPL- JOHNSON BUILDING IMPRO 9537	11/23/2014 07/23/2016	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Electrician		8,452.8	24.0 0.3%	325.8 3.9%	559.0 6.6%	34	1	7	2
Telephone/Data Inst.		1,523.0	0.0 0.0%	24.0 1.6%	0.0 0.0%	11	0	1	0
Totals:		9,975.8	24.0 0.2%	349.8 3.5%	559.0 5.6%	45	1	8	2
7084 DUDLEY BRANCH LIBRARY RENO 1E+0	03/04/2018 07/29/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Electrician		465.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
Totals:		465.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	4	0	0	0
PARIS VILLAGE 1E+0	09/03/2017 07/22/2018	Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.
Electrician		348.0	52.0 14.9%	44.0 12.6%	8.0 2.3%	8	3	2	1
Telephone/Data Inst.		16.0	0.0 0.0%	0.0 0.0%	0.0 0.0%	2	0	0	0
Totals:		364.0	52.0 14.3%	44.0 12.1%	8.0 2.2%	10	3	2	1

CONTRACTOR STATISTICAL REPORT

Date Range: 01/01/2016 - 08/07/2018

8/7/2018 7:36:21 AM

Contractor: **WAYNE J GRIFFIN ELECTRIC**

PAGE 2

Cont ID: 3220

Worked on Project

BRJP Report #5

PROJECTS

Contractor Totals		Total Hours	Resident Hrs / %	POC Hrs / %	Female Hrs / %	Emps.	Res.	POC	Fem.	
WAYNE J GRIFFIN ELECTRIC		Totals:	28,820.8	4,782.0 16.6%	6,717.8 23.3%	1,367.0 4.7%	113	12	23	5